



PC-1

Revamping of THQ Hospital, Jand District Attock

ORIGINAL APPROVED COST	PKR Million. 385.881/-
ORIGINAL APPROVED GESTATION	72 Months Till June 2025
APPROVAL FORUM	DDSC (DDSC)

1. NAME OF THE PROJECT

Revamping of THQ Hospital, Jand District Attock

2. LOCATION OF THE PROJECT

2.1. DISTRICT(S)

I. ATTOCK

3. AUTHORITIES RESPONSIBLE FOR

3.1. SPONSORING AGENCY

- PRIMARY AND SECONDARY HEALTH CARE

3.2. EXECUTION AGENCY

- PRIMARY AND SECONDARY HEALTH CARE

3.3. OPERATIONS AND MAINTENANCE AGENCY

- PRIMARY AND SECONDARY HEALTH CARE

3.4. CONCERNED FEDERAL MINISTRY

- NATIONAL HEALTH SERVICES, REGULATIONS AND COORDINATION

3	AUTHORITIES RESPONSIBLE	
	3.1 Sponsoring	Government of the Punjab, Primary and Secondary Healthcare Department
	3.2 Execution	PMU for Revamping Program of Primary and Secondary Healthcare Department, District Health Councils and C&W Department.
	3.3 Operation & Maintenance	PMU for Revamping Program of Primary and Secondary Healthcare Department and District Health Authority
	3.4 Concerned Federal Ministry	Ministry of National Health Services, Regulation and Coordination Pakistan

4. PLAN PROVISION

Sr #	Description
1	Source of Funding: Scheme Listed in ADP CFY
2	Proposed Allocation: 0.000
3	GS No: 5273
4	Total Allocation: 0.000
5	Funds Diverted: 0.000
6	Balance Funds: 0.000
7	Comments: Funded out of block provision reflected at G.S No.658 with an allocation of Rs. 1,800 million (Capital = Rs. 1.300 Million & Revenue = Rs. 500 Million).

5. PROJECT OBJECTIVES

attached

5. Project objectives and its relationship with Sectorial Objectives and Components

The Government of Punjab is making strenuous efforts for a better and effective Health Care system. The Defining step in this direction was to recognize the importance of Health Care at Primary & Secondary Levels. As a first step towards better health care at primary and secondary level, the department under the guidance of Government of the Punjab has decided to launch massive revamping of 40 THQ & DHQ Hospitals in the financial year 2016-17 along with revamping of emergencies of 15 selected THQs and emergencies of all Hospitals. In addition to that, Government has assigned the task of revamping of all remaining 85 THQ Hospitals of Punjab during 2017-18. The Project Management Unit, Revamping Program, Primary and Secondary Healthcare Department has started the 2nd Phase of the said revamping program in September, 2017.

5.1 Background of Primary & Secondary Healthcare Department

Effective primary and secondary healthcare is particularly important in resource-poor countries. Effective delivery of vaccinations, maternal and child care (MCH) and treatment of common pathologies (such as malaria, gastroenteritis, respiratory tract infections and other vector borne diseases) is essential for the achievement of Sustainable Development Goals (SDGs). Effective diagnostic triage, an organized system of prescription and queue management, an effective and stringent sterilization regime, quality nursing and consultant care, implementation of minimum service delivery standards (MSDS) and delivery of care for chronic pathologies lie at the center for the provision of universal health care at a cost that the community can afford as envisaged in domains established by the 1978 Alma-Ata Declaration of WHO. Primary care serves as the cornerstone for building a strong healthcare system that ensures positive health outcomes and health equity. The deficiencies in quality of care represent neither the failure of professional compassion nor necessarily a lack of resources rather, they result from gaps in knowledge, inappropriate applications of available technology and unstructured planning. Local health care systems in our setup have practically not been able to implement department's objectives. Result is continuous lack of quality improvement to lower health outcomes.

Quality health care is actually provision of health care by timely, skillful application of medical technology in a culturally sensitive manner within the available resource constraints. Eliminating poor quality involves not only giving better care but also eliminating under provision of essential clinical services (system wide microscopy for diagnosing tuberculosis, for example); stopping overuse of some care (prenatal ultrasonography or unnecessary injections, for example); and ending misuse of unneeded services (such as unnecessary hysterectomies or antibiotics for viral infections). A sadly unique feature of quality is that poor quality can obviate all the implied benefits of good access and effective treatment. At its best, poor quality is wasteful and at its worst, it causes actual harm.

Keeping in view this basic essence of primary and secondary health care, The Government of Punjab is dedicated in making strenuous efforts for ensuring a better and effective Health Care system. The Defining step in this direction was to recognize the importance of Health Care at Primary & Secondary Levels. As a first step towards better health care at primary and secondary level, a separate department was created by bifurcating the Health department into two departments Specialized Health Care & Medical Education Department and Primary & Secondary Health Care (P&SH) Department. The principle reason for bifurcation has been to improve governance and service delivery in the spheres of health care across the province. Primary and Secondary Health Care Department has been entrusted the responsibility of primary and secondary level health facilities including preventive health services and Vertical Programs. P&SH Department accordingly has its functional responsibility in respect of 26 District Headquarter Hospitals (DHQs), 129 Tehsil Headquarter Hospitals (THQs), 322 Rural Health Centers (RHCs) and 2,504 Basic Health Units (BHUs). Moreover, specialized programs like Expanded Program for Immunization (EPI), TB Control (DOTS), Hepatitis Control Programs as well as special campaigns such as Dengue Campaign, Polio Eradication Campaigns also fall in purview of the department. The establishments like Director General Health Services (DGHS), Drug Testing Labs (DTLs) and Bio-medical Engineering Workshops also assist the department in discharge of its functions efficiently. Establishment of Internal delivery Unit at Primary and Secondary Health Care Department has been aimed for institutional strengthening and capacity building of Primary and Secondary Health Care Department. Monitoring and follow up remains one of key ingredients for good governance and is at heart of all management models. Therefore, an Internal Delivery Unit, comprising well qualified and experienced persons, is being established within P&SH Department. Internal Delivery Unit shall be manned with qualified and experienced consultants. Internal Delivery Unit shall be responsible for every such task needed to strengthen the PSHD which may range from operational matters to monitoring e.g. tracking pace of all initiatives of the Department through the process such as tracking procurement of medicines by districts, procurement of vaccine by Director EPI, pace of various development schemes and performance of Drug Testing & Bio-mechanical Labs etc.

The basic mandate of Primary & Secondary Health Department is to focus on preventive health care in primary sector along with basic diagnostics and treatment facilities at secondary level. The context is to primarily lessen the load on tertiary care health establishments and to reduce treatment costs. The major challenge for Primary & Secondary Health Department is to boost the confidence of masses and raise the level of trust in the primary health care system. The reality is that most of the health care establishments at secondary level are not currently providing health care services up to the optimal level, owing to a myriad of reasons including heavy patient load, scarcity of resources, human resource constraints and dysfunctional biomedical and allied equipment.

Due to lack of structured planning and monitoring, previous efforts did not materialize into an integrated health care regime, rather these have resulted in

haphazard construction, poor repair and maintenance, lack of basic amenities, absence of waiting areas, substandard diagnostics and therapeutics, shabby outlook and suboptimal level of patient care over all. Such state of affairs has severely jolted level of trust in health care system by common man and hence the patients prefer to visit tertiary level hospitals or even private health facilities for treatment of even very common pathologies. This subsequently has a cascade effect on socioeconomics of common man who has to spend more in shape of travelling from villages to district headquarters and then bearing costs of private treatment, secondly, this has also increased disease load on our tertiary health care establishments.

Keeping in view this importance of primary and secondary health care, the department decided to launch massive revamping program for all DHQs and THQs all over the Punjab.

5.2 Project Management Unit (PMU), Primary & Secondary Healthcare Department

In order to successfully complete the program objectives in the given timeframe, it is imperative to establish a dedicated Program Management Unit (PMU) having technical and administrative expertise and autonomy, as the regular machinery of the department is too busy with the routine work and cannot successfully steer the program. The PMU is responsible for the successful implementation of the Revamping Program through completion of all related projects. After the implementation of all these projects, the Primary & Secondary Healthcare network will be improved. The PMU shall ensure that the DHQ & THQ hospitals have a well-constructed physical infrastructure with vibrant management model for efficient service delivery and improved processes to focus on patient distress in prompt manner. It adheres to Minimum Service Delivery Standards (MSDS) to address the patients' needs in the most efficient and systematic manner.

In this regard, a dedicated team of Project Management Unit (PMU) has been established to execute the project. PMU's office is located at 31-E/1, Shahrah-e-Imam Hussain, Gulberg-III, near Qaddafi stadium, Lahore. It is headed by a Project Director with a committed team comprising of Deputy Project Director, Finance and Administration, ICT), Project Managers, Project Officers, Engineers, supporting administrative and technical staff, experienced and qualified Health consultants., Directors (Operations, Human Resource & Planning and infrastructure, Outsourcing) as well as Procurement Specialist.

5.3 Infrastructural Interventions

The construction of various new blocks of hospital complex is constructed without any proper planning and necessary connection to existing blocks. On the whole, the complete infrastructure of hospital is quite complex and scattered, access to various blocks of hospital is quite inadequate and there is no proper connection or link between different blocks of hospital. In the revamping program of

DHQ and THQ Hospitals, the placement of various facilities of hospitals are re-planned keeping in view the layout of existing blocks for facilitation of patients and some modifications/alterations were proposed in the blocks for necessary link or connection between the blocks.

Major infrastructural interventions can be divided in the following four categories

5.3.1 External Development

5.3.2 Internal Development

5.3.3 Medical Infrastructure Development

5.3.4 Emergencies Development

5.3.1 External Development

5.3.1.1 External Platforms

In order to improve the communication between blocks, necessary interventions are taken to improve the existing internal metaled road network. Moreover, new internal metaled road network is also designed and proposed to access the blocks of hospital accordingly. Despite the improvement in metaled road network, external platforms except metaled road is also designed and proposed for patients to access the blocks by simply walking among the blocks.

5.3.1.2 Façade Improvement

In order to improve the aesthetics of hospital, façade uplift with aluminum composite panels with aluminum cladding, false steel structures, façade aluminum windows and aluminum doors are designed in order to give the feel of modern architectural era.

5.3.1.3 Sewerage System

The most important entity of a hospital lies in its cleanliness. Infrastructural interventions to keep the hospital clean were taken in the form of improvement of sewerage system of the hospital. These interventions include the re designing of sewerage system, construction of new manholes, laying of new sewer lines and connection between trunk sewer and hospital sewer.

5.3.1.4 Landscaping (Horticulture)

Landscaping in hospital adds aesthetic & beauty to the built environment as well as improves in reducing the pollution. Soft & hard landscape reduces dust particles moment in air, hence contributes in a clean environment. The hours spent

in a hospital can be stressful for patients, staff and visitors. According to research easy access to a natural environment can contribute to stress management and potentially improve health outcomes: physiological studies indicate that 3-5 minutes spent in such Hospital Outdoor Landscape Design environments reduces anger, anxiety and pain and induces relaxation. Research also shows that “positive distractions” can reduce stress and their visual forms include gardens, scenic views and artwork, which play a critical role in modern hospital design: gardens, fountains, and water features provide patients, staff and visitors with restorative experiences of nature. In this regard complete lawns development, placement of benches, dust bins, playing equipment, fruit trees, flower plants, fruit trees and gazebos are proposed in all hospitals under revamping program

5.3.1.5 Water Filtration Plant

In the modern era, the access to clean water for everyone is becoming rare day by day. Especially in hospitals, the supply of water free from any harmful impurity is one of the most basic needs. To cope up with this problem water filtration system according to the existing nature of water is designed and water filtration plant is proposed accordingly. For ease of patients, drinking water supply network was designed to provide filtered water in wards and in various drinking stations within the hospital building

5.3.1.6 External Electrification

One of the major hindrances in functionality and ineffectiveness of electro medical equipment and other facilitating electrical appliances is either interrupted power supply or power supply with lesser voltage than required. This problem was solved by providing express line or dual electrical supply in all hospitals under revamping. Despite these two facilities based, on the current and proposed electrical load of hospital new transformers were proposed to step down the voltage to desired level and complete generator backup system was designed and generators along with automatic transfer switches were proposed accordingly. Moreover, to fully lighten up the hospital for proper utilization of all facilities of hospital during the low/no-light hours of the day, external pole lights to lighten up the pathways and garden lights to lighten up the lawns were designed and proposed.

5.3.1.7 Parking and Waiting area

Non-clinical facilitation of patients and attendants were specially considered in the revamping program. One such facilitation step is designing the parking and waiting areas on basis of daily influx of vehicles and patients/attendants during the

peak hours. Parking and waiting areas on several places of hospital were then proposed according to the design.

5.3.1.8 External Signage

External signage system is designed including various signage types for complete guidance of patient attendants and to search concerned facility promptly.

5.3.2 Internal development

5.3.2.1 Aesthetic improvement

In order to improve the aesthetics of hospital wards, corridors, rooms and toilet blocks, flooring and dado design of suitable material in these areas is proposed. Despite of aesthetics, the material of flooring and dado design were chosen to provide ease in cleaning process. For further improvement in aesthetics, paint on exterior and interior part of the hospital, poly-vinyl chloride paneling to conceal the dampness damaged areas and steel cladding of columns are proposed.

5.3.2.2 Ramp and Stretcher improvement

For hospitals having more than one floor, there is a huge problem of patient transfer with stretcher. This problem is solved by proposing new ramps/stretcher ways where needed. Moreover, in order to further improve the communication between various floors of hospitals improvement of stair cases with hand rail or guard rails is proposed.

5.3.2.3 Seamless flooring and Lead Lining

To keep high risk areas like Operation theaters, I.C.U, C.C.U, and Gynecology Operation Theater bacteria free is one of the basic medical practices. In the revamping program of hospitals low epoxy paint is proposed in these areas to provide seamless flooring so that the bacterial growth within the grooves can be prevented. Moreover, to make the X-Ray rooms radio-resistant and to keep the patients away from the harm of rays, interventions are taken in X-ray rooms regarding provision of lead lining in walls, ceiling and floor.

Interventions were taken regarding hazardous radiation emitting areas to make them radio-resistant in order to keep patients/attendants away from harmful radiations. These interventions were in the form of provision of lead lining in ceiling, walls and roofs of X-Ray rooms.

5.3.2.4 Aluminum doors and windows

In order to make sound and heat proof the doors and windows of wards, corridors and major health facilities are proposed as aluminum doors and windows. Which despite of above benefits are also aesthetically pleasing. Corridor wire mesh windows and rolling blinds for windows are proposed in order to invite or stop the day light within the wards according to the requirement. Moreover, existing wooden doors having shabby and dirty look are proposed to be re-polished and washroom doors are proposed to be replaced with PVC doors to make them resistant against water.

5.3.2.5 Improvement of washroom blocks

The area of hospital which can be dirty at most is its washroom or toilet blocks. To improve the cleanliness of hospital the special interventions were taken regarding the renovation of toilet block of hospital. This renovation includes the re tiling of existing damaged flooring and skirting and addition of water closets etc.

5.3.2.6 Facilitation of attendants and patients

The facilitation of attendants is also one of the most basic things to be provided in the hospital. The facilitation of attendants contributes towards the facilitation of patients. In order to facilitate the attendants, pantries are designed at that location of hospital where attendants can be effectively facilitated. These pantries include stoves and washing machines. Moreover, it is also very important to educate the patients and attendants regarding the seasonal and general diseases along with its cure and prevention. Installation of LED televisions in various locations of hospitals especially in wards and waiting areas is also proposed in the design in this regard.

5.3.2.7 Furniture and Fixtures

One more step towards the facilitation of attendants or patients is placement of benches in waiting areas. The most rush positions of hospital are chosen in this regard and placement of benches is designed according to the patient number and flow. In order to improve the efficiency of consultants or doctors, interventions regarding the renovations of doctor or consultant office are designed in this regard. The doctor room furniture is designed for this purpose keeping in view the existing area of room and necessary required equipment. To carry and dispose of the medical and general waste material of hospital, waste bin sets are designed to place at various positions of the hospital. These positions are marked by keeping in view the general circulation of the public and sensitivity of the area.

5.3.2.8 Air Conditioners, Refrigerators and LEDs

According to the different standards, there is a separate requirement of temperature to control the environment of particular place with respect to the nature of facility. In this regard, air conditioners are proposed according to the required tonnage of the specific area. For better efficiency and performance delivery, cabinet air conditioners are proposed in the wards and other facilities having larger areas. The maintenance and repair services of these air conditioners are outsourced so that uninterrupted performance can be delivered. For further facilitation of patients and attendants, placement of refrigerator is proposed on each nursing counter. These refrigerators are proposed for items requiring specific temperature for storage purposes. LEDs will also be placed at various points to facilitate the patients and attendants.

5.3.2.9 Internal Signage and Paintings

As described earlier, the information regarding the positions of major health facility especially emergency and labor room etc. is very much essential for any person entering inside the covered area of hospital. For these purposes, different types of signage are proposed including corridor hanging signage, floor map boards, room numbers and room names plaques. For general information duty rooster boards, janitorial station signage, waste bin set signage, emergency exit signage.

Different kinds of paintings are designed according to the nature of area where it is desired to be fixed. These paintings are beneficial in a sense that it improves the aesthetics of hospital and moreover, such painting patterns are designed so that it give the relaxation and soothing feelings to aid in the healing of patients. Moreover, in order to create a healthy, positive, entertaining and friendly environment for interest of children, paintings on children wards is proposed.

5.3.3 Medical Infrastructure Development

To cope with the emergency condition of clinically serious patient, oxygen supply system is designed by proposing an individual oxygen supply system for each major health facility. This oxygen supply network comprises on copper pipe line, flow meter with bed head units, cylinders and setup and individual central oxygen supply system. The contract of filling of oxygen gas in cylinders is outsourced for uninterrupted oxygen gas supply to the patients.

For patient receiving, information, guidance, appointment or for any other task, separate reception counters are proposed in various blocks so that, all necessary information regarding the block is available on the counter round the clock. In this way, utilization of clinical facilities will be optimized. For indoor patient department, complete facilitation and care of patients admitted in wards is ensured

by proposal of nursing counter in each ward. This nursing counter will be placed or constructed in such a placement that each bed can be monitored by the nurse available.

The design regarding architectural planning of above mentioned facilities are designed according to the patient facilities and architectural planning standards. These designed facilities are then designed in the existing building structure according to the patient flow and sensitivity of facility.

5.3.3.1 Emergency Department:

All THQS and DHQs are already providing emergency services to critical ill patients. As far as the existing sources including human resources & equipment are not sufficient to fulfill the requirement. Primary and secondary healthcare department is going to take the initiative to improve emergencies of hospitals by providing new equipment and human resource in form of recruitment of doctors, nurses and paramedical staff along with Infrastructure of Causality Department. Ultimate goal of revamping of emergencies is to enhance the quality of medical services to critical ill patient in golden hour to decrease the mortality and morbidity rate in causality department of each hospital.

5.3.3.1.1 General Overview of Emergency Department

In any hospital, the most important and critical area is its emergency block. Specially, if hospital is situated on a highway where there is a huge flux of rapidly moving traffic which can be a major source of causalities, if patient treatment is not proper. Besides road trauma cases, cardiac cases and burn cases etc. are also more likely to be initially treated in emergency. Proper first aid to patient reduces morbidity and mortality. The emergency department of hospital is a block where in time service delivery is so much essential that delay in proper treatment can cause lot of lives to suffer from serious diseases for rest of their life. In a nutshell, the efficiency and in time service delivery of emergency block depicts the overall efficiency of the hospital.

In order to improve the emergency department and to ensure in time service delivery of the same, special initiatives are being taken in this regard. Infrastructure of emergency department depends a lot on its service delivery and efficiency. An emergency department with all necessary medical and general equipment and equipped with all essential medical facilities but without ineffective and poorly planned infrastructure will never fulfill its need. Conclusively, such infrastructural interventions are planned in this program so that the efficiency of emergency department can be optimized. Some of the following major interventions are listed below:

5.3.3.1.2 Position of Emergency Department

It is planned that new construction of building should be avoided at most because already existing blocks with no proper utilization are existing in all of the hospitals. The emergency block should be on such a location that the distance between that department and main entrance gate should be minimum with respect to other locations or positions of complex. To fulfill this purpose, that portion of this building block is selected for re planning of emergency department which is most near to the entrance gate. The far positioning of emergency department will result the lost in time for patient during its travelling which can be crucial.

5.3.3.1.3 Access towards the Emergency Department

The route leading towards the emergency department is important in this aspect that a smooth track and a widened path will be feasible for the movement of vehicle or stretcher. Initiatives are taken in this program for construction of new pathways or renovation of existing ones leading towards the emergency department. Such material of the external platform is selected so that a smooth movement should be observed over it rather than jerks bumps. Moreover, the width of the passage from entrance gate up to emergency department is designed by keeping in view the flux of the vehicles rushing towards the emergency block.

5.3.3.1.4 Medical Infrastructure Emergency:

The existing emergency department or other block of the hospital according to its access from entrance gate, is designed and re planned according to the above described emergency facilities. The changings or amendments in the existing covered area of the hospital are proposed according space availability. Due to the rush of patients and increased number of minor surgeries performed in the emergency department make it one of the dirtiest department of the hospital. Hence, in this regards it is very much essential to keep the floors of certain area of emergency department bacteria free. Seamless flooring is proposed in this regard to avoid the groves so that the cleaning process can be made easy. Low epoxy paint is designed and proposed in this regard on Minor OT, Gurney area and specialized healthcare unit.

Provision of medical gasses is essential to facilitate the patients suffering from breathing issue due to some disease and ailment. The filling process of oxygen in the cylinders is outsourced to ensure the continuous supply of the oxygen among the beds. The oxygen system comprises on copper pipe, central oxygen supply system for pressure maintenance, oxygen cylinders and flow meter with bed head units.

5.3.3.1.5 General Building Interventions:

In order to improve the over building condition of emergency blocks following major interventions are taken:

1. Provision of flooring and skirting
2. Painting on interior and exterior side of department

3. Provision of false ceiling
4. Replacement of damaged and renovation of existing wooden doors
5. Provision of aluminum doors and windows
6. Public health work regarding supply of water and gas along with improvement of sewerage system
7. Provision of LED panel lights, ceiling fans, exhaust and wall bracket fans
8. Improvement of existing wiring and distribution including replacement of damaged equipment and proposal of new equipment

5.3.3.2 Monitoring and Quality Assurance (Process Interventions)

During construction phase, “Construction Supervision” will be carried out by the Procuring Agency (Director Infrastructure) along with Punjab Buildings department (C&W D) who will certify construction activity.

5.3.3.2.1 MSDS (Minimum Service Delivery Standards)

MSDS are minimum level of services, which the patients and service users have a right to expect. MSDS include minimum package of services, standards of care (level specific) and mandatory requirements/systems for delivery of effective health care services. The World Health Assembly in Alma-Atta in 1978 expressed the need of action to protect and promote the health for all the people of the world. Essential health is to be made universally accessible to individuals and families through their full participation and at a cost that the community and country can afford. MSDS is now being deemed to be of vital importance at Secondary HealthCare level. The THQ hospital provides promotive, preventive, curative, diagnostics, in patients, referral services and also specialist care.

THQ hospitals are supposed to provide basic and comprehensive EmONC. THQ hospital provides referral care to the patients including those referred by the Rural Health Centers, Basic Health Units, Lady Health Workers and other primary care facilities. The District Head Quarters Hospital is located at District headquarters level and serves a population of 1 to 3 million, depending upon the category of the hospital. The THQ hospital provides promotive, preventive, curative, advance diagnostics, inpatient services, advance specialist and referral services. Services package and standards of care at SHC level are also not well defined. Deficient areas include: weak arrangements to deal with non-communicable diseases, mental, geriatric problems and specialized surgical care especially at THQ. There is disproportionate emphasis on maternal and child health services at SHC facilities. Services-package being provided at PHC and SHC are also deficient in terms of Health care providers’ obligations, patients’ rights and obligations.

MSDS umbrella is very vast and it requires a very extensive and planned approach towards, gap analysis, planning, development, implementation,

monitoring and evaluation. MSDS comprises of 10 thematic area, 30 standards and 162 indicators. Government of Punjab has taken an initiative to standardize all hospitals of Punjab in accordance with Punjab Health Care Commission Minimum service delivery standards. PMU team segregated MSDS indicators into various targets and sub-targets to make these targets achievable. Manuals for both clinical and non-clinical specialties are being prepared comprising of departmental organizational plan, criteria for essential human resource, essential equipment, general and specialized SOPs, departmental safety guidelines etc. Standardized Medical Protocols (SMPs) are standard steps to be taken by a health facility during medical or surgical management of a patient. Standard Operating Procedure (SOPs) are detailed description of steps required in performing a task including specifications that must be complied with and are vital to ensure the delivery of these services .It requires literature review, departmental view, facility visits, consultative visits and development of action plan for implementation of MSDS. Effective MSDS implementation requires essential documentation. Documentation is a key for record keeping, monitoring and auditing. For this purpose, registers, forms, displays have to be designed with coding for effective tracking. In addition to this it also requires analysis from field from utilization point of view.

Displays constituting of public serving messages, health related information and general facility related guidelines. In order to monitor effective implementation, compliance monitoring is required to be carried out by field experts which is followed up by further planning to ensure continuous delivery of effective, accessible, continuous and quality services to masses in uninterrupted manner.

MSDS implementation is a complex procedure. Because it requires

1. Capacity building for understanding, development and continuous implementation of MSDS.
2. Ecosystem for establishing its implementation by full cooperation, collaboration, commitment of
3. Continuous monitoring
4. Continuous audit
5. Continuous training, refresher courses with purpose of reinforcement
6. Continuous quality improvement
7. Continuous Strengths, Weaknesses, Opportunities, and Threats (SWOT) analysis and gap identification
8. Continuous strategy making and implementation with backup plan for secondary options.
9. Responsibility designation for clinical and non-clinical procedures and activities.
10. Effective utilization, calibration and maintenance of equipment with record maintenance and their audit
11. Establishment of plans, implementation, analysis of gaps with alternate planning regarding fire evacuation plan, hospital infectional control plan, hospital operational and

strategic plans, disaster plan both internal (partial / complete) and external .

The PDSA cycle

1. Developing a plan to test the change (Plan),
2. Carrying out the test (Do),
3. Observing and learning from the consequences (Study), and
4. Determining what modifications should be made to the test (Act).
5. Monitoring effective load sharing of Human resource and equipment within hospitals.
6. Addition of new HR/ rationalization on requirement of MSDS indicator compliance for effective departmental organization and their planned trainings by MPDD, UHS ETC
7. Standard optimization of Standard operating procedures and methods for their effective adoption by hospital human resource.
8. We have also extended our MSDS implementation in 20 more departments such as dentistry, ICU, CCU, Dialysis, mortuary, burn unit, physiotherapy, orthopedics, medicine, nursing, paedes, ophthalmology, derma, TB, urology, patient transfer system, store and purchase, audit and accounts, procurement, planning etc. We are also in process of preparing manuals, SOPS, plans, universal forms, and universal registers with universal tracking system of record.
9. We have developed an application for continuous monitoring of MSDS compliance.

Health managers are considered essential at both the strategic and operational levels of health systems. To gain an initial understanding of the management workforce for service deliver. Every health system desires managers who are competent and have the knowledge, skills and demeanor to be effective. The performance of health services managers will depend in part on how certain standard support systems function. Even good managers will have problems if procedures for running finances, staff, etc., are not working well. Functional systems should have clear rules and regulations, good guides and forms, effective monitoring and supervision and appropriate support staff, e.g. account staff, supplies and information staff and secretarial support A health manager is supposed to be competent in planning, budgeting, financial management systems , personnel management systems, including performance management , procurement and distribution systems for drugs and other commodities , information management and monitoring systems , systems for managing assets and other logistics, infrastructure and transport. Support systems help to ensure uniformity in management practices and ensure that management and administrative systems function and get results.

5.3.3.3 Laboratory

To improve the quality of medical care of patients, primary and secondary Healthcare Department has decided to improve the Laboratory in THQ hospitals. Majority of patients are suffering problems some time life threatening phases due to delay in diagnosis and treatment according to diagnosis in case of lack of laboratory in vicinity.

5.3.3.4 X-Ray

To improve the quality of medical care of patients, primary and secondary Healthcare Department has decided to improve the Radiology unit in THQ hospitals. Majority of patients are suffering problems some time life threatening phases due to delay in diagnosis and treatment according to diagnosis in case of lack of Radiology unit in vicinity. A healthy human being enables not only nutrition of the physical body but also enhances social interaction and promotes self-esteem and feelings of self-esteem and feelings of wellbeing. The radiology equipment serves as a “window “to the patient treatment regarding the body.

5.3.3.5 CCU

Understanding these ground realities Primary and Secondary Healthcare Department, Government of the Punjab has decided to establish coronary care units (CCU) in THQ hospitals as a part of its Revamping Program. This will improve the quality of healthcare and timely provision of life saving treatment will be possible to large number of patients. A coronary care unit (CCU) is a special department of a hospital or health care facility that provide coronary care to patients. Coronary care units cater to patients with severe and life-threatening cardiac illnesses and which require constant, close monitoring and support from specialized equipment and medications in order to ensure normal bodily functions.

Coronary care units are staffed by highly trained doctors and nurses who specialize in caring for cardiac patients. They are also distinguished from normal hospital wards by a higher staff-to-patient ratio and access to advanced medical resources and equipment that are not routinely available elsewhere. Common conditions that are treated within CCUs including angina, myocardial infection, cardiac arrhythmia, cardiac shock etc. Patients may be transferred directly to coronary care unit from an emergency department or from a ward if they rapidly deteriorate, and immediately require cardiac care treatment.

5.3.3.6 Dialysis Unit

Chronic kidney disease is now a significant public health problem worldwide. Chronic kidney disease globally affects almost 10 % of general population with Incidence in prevalence of disease are still rising especially in

developing countries .The rise in chronic kidney disease is by aging of the populations and growing problems of obesity, diabetes, high blood pressure and cardiovascular diseases.

Tehsil head Quarter Hospital (THQ) serve large catchment populations of the district and provide a range of specialist care in addition to basic outpatient and inpatient services. Patient who are in need of dialysis, are referred to tertiary care hospital due to non-availability or insufficient number of dialysis machines. Patient's condition not only deteriorate but also compromise the effectiveness of life saving intervention due to approaching to other cites or to costly private setups of dialysis. Primary and Secondary Healthcare Department has decided to establish & strengthening already existing 5 bedded dialysis unit at THQ hospitals. This will improve the quality of healthcare and timely provision of life saving treatment will be possible to large number of patients.

Dialysis unit is a special department of a hospital or health care facility that provides a lifesaving support to patients with chronic renal disease along with pre-existing diseases like diabetes, hypertension, ischemic heart disease to ensure normal bodily functions. Dialysis units are staffed by highly trained doctors, dialysis technicians and dialysis nurses who have done specialized training in caring for such patients. Patients are usually admitted from out door and often from emergency and registered for their timing and schedule of dialysis because these patients are given regular appointments twice or thrice a week as per defined by nephrologist/physician.

5.3.3.7 Labor Rooms/Nurseries

To improve the quality of medical care of patients, primary and secondary Healthcare Department has decided to improve the Labor Rooms/Nursery unit in THQ hospitals.

5.3.3.8 Operation Theater

To improve the quality of medical care of patients, primary and secondary Healthcare Department has decided to improve the Operation Theater in THQ hospitals. Majority of patients are suffering problems some time life threatening phases due to delay in treatment according to diagnosis in case of lack of Operation Theater in vicinity.

5.3.3.9 Orthopedic unit

To improve the quality of medical care of patients, primary and secondary Healthcare Department has decided to improve the orthopedic unit in THQ

hospitals. Majority of patients are suffering problems some time life threatening phases due to delay in diagnosis and treatment according to diagnosis in case of lack of orthopedic unit in vicinity.

5.3.3.10 Gynecology Department

To improve the quality of medical care of patients, primary and secondary Healthcare Department has decided to improve the gynecology unit in THQ hospitals. Majority of patients are suffering problems some time life threatening phases due to delay in diagnosis and treatment according to diagnosis in case of lack of gynecology unit in vicinity.

5.3.3.11 Surgical Unit

To improve the quality of medical care of patients, primary and secondary Healthcare Department has decided to improve the surgical unit in THQ hospitals. Majority of patients are suffering problems some time life threatening phases due to delay in diagnosis and treatment according to diagnosis in case of lack of surgical unit in vicinity.

5.3.3.12 Intensive Care Unit (ICU)

Tehsil Headquarter Hospitals (THQ) serve catchment populations of the whole Tehsil (0.5-1 million) and provide a range of specialist care in addition to basic outpatient and inpatient services. They typically have about 80 to 150 beds and a broad range of specialized services including surgery, medicine, paediatrics, obstetrics, gynaecology, ENT, ophthalmology, orthopaedics, urology, neurosurgery etc. Patient who are in need of intensive care are usually referred to tertiary care hospital but due to long distance they had to travel and time consumed on road due to heavy traffic and other unavoidable circumstance ,patient's condition not only deteriorate but also compromise the effectiveness of life saving intervention. Understanding these ground realities Primary and Secondary Healthcare Department, Government of the Punjab has decided to establish intensive care units (ICU) in THQ hospitals as a part of its Annual Development Plan. This will improve the quality of healthcare and timely provision of life saving treatment will be possible to large number of patients.

Primary and Secondary Healthcare Revamping programme (PSHRP) is the initiative by the Chief Minister of Punjab to strengthen the healthcare delivery system in the province Acquisition of licenses for all THQ Hospital by developing and implementing uniform set of standard Operating procedures (SOPs) & standard medical protocol (SMP) for compliance to MSDS of PHC is planned as a part of PSHRP.

An **intensive care unit (ICU)** is a special department of a hospital or health care facility that provides intensive treatment medicine. Intensive care units cater to patients with severe and life-threatening illnesses and injuries, which require constant, close monitoring and support from specialized equipment and medications in order to ensure normal bodily functions. Intensive care units are staffed by highly trained doctors and nurses who specialize in caring for critically ill patients. They are also distinguished from normal hospital wards by a higher staff-to-patient ratio and access to advanced medical resources and equipment that are not routinely available elsewhere. Common conditions that are treated within ICUs include ARDS, trauma, multiple organ failure and sepsis. Patients may be transferred directly to an intensive care unit from an emergency department if required, or from a ward if they rapidly deteriorate, or immediately after surgery if the surgery is very invasive and the patient is at high risk of complications.

5.3.3.13 Mortuary Unit

To improve the quality of medical care of patients, primary and secondary Healthcare Department has decided to improve the mortuary unit in THQ hospitals. Postmortem or autopsy is a part of medico legal investigation into a death which is conducted by a judicial medical officer. Realizing the problems countered medico legal process focusing on following important areas;

1. Improving quality and motivation levels of human resource conducting medico legal Examination.
2. Improve methods to collect and preserve samples so that so that these may best be available for further forensic analysis.
3. Improving physical infrastructure at tehsil level to provide enabling environment for better conduct of medico legal cases including improvement in state of mortuaries at tehsil level.
4. Improvement in legal framework including improved forms.

5.3.3.14 Dental Unit

To improve the quality of medical care of patients, primary and secondary Healthcare Department has decided to improve the dental unit in THQ hospitals. Majority of patients are suffering problems some time life threatening phases due to delay in diagnosis and treatment according to diagnosis in case of lack of dental unit in vicinity.

5.3.3.15 Physiotherapy Unit (33 THQ Hospitals)

To improve the quality of medical care of patients, primary and secondary Healthcare Department has decided to improve the physiotherapy unit in all THQ hospitals. Majority of patients are suffering problems some time life threatening

phases due to delay in diagnosis and treatment according to diagnosis in case of lack of physiotherapy unit in vicinity.

1. Physiotherapy is a “science of healing and art of caring”. It pertains to the clinical examination, evaluation, assessment, diagnosis and treatment of musculoskeletal, Neurological, Cardio-Vascular and Respiratory systems ‘functional disorders including symptoms of pain, edema, and physiological, structural and psychosomatic ailments. It deals with methods of treatment based on movement, manual therapy, physical agents, and therapeutics modalities to relieve the pain and other complications. Hence, Physical therapy covers basic parameters of healing sciences i.e. preventive, promotive, diagnostic, rehabilitative, and curative.
2. Physiotherapy practice has a very long history and a modern clinical practice is heavily reliant on research and evidence based practice. The Primary and Secondary Healthcare Department Government of Punjab attests to this commitment by adopting and promoting the Standards of Practice for Physiotherapy.

Importance of Physiotherapy and Rehabilitation department

1. Physiotherapy provides services to individuals and populations to develop maintain and restore maximum movement and functional ability throughout the lifespan. This includes providing services in circumstances where movement and function are threatened by aging, injury, disease or environmental factors. Functional movement is central to what it means to be healthy.
2. Physiotherapy is concerned with identifying and maximizing quality of life and movement potential within the spheres of promotion, prevention, treatment/intervention, habilitation and rehabilitation. This encompasses physical, psychological, emotional, and social wellbeing. Physiotherapy involves the interaction between physical therapist, patients/clients, other health professionals, families, care givers, and communities in a process where movement potential is assessed and goals are agreed upon, using knowledge and skills unique to physical therapists.
3. The proposed project entails setting up a Physiotherapy and Rehabilitation Department. Being one of the major players in human service sector, rehabilitation Departments provide a wide range of services relating to physical impairments and disabilities of all age groups. These services range from assessment, evaluation, diagnosis, treatment and plan of care of individuals, from newborns to the very oldest, who have medical problems or other health-related conditions that limit their abilities to move and perform functional activities in their daily lives. These services will be provided by qualified Physiotherapists Consultants. Our consultants

examine each individual and develop a plan using treatment techniques to promote the ability to move, reduce pain, restore function, and prevent disability. In addition, our doctor work with individuals to prevent the loss of mobility before it occurs by developing fitness- and wellness-oriented programs for healthier and more active lifestyles. The proposed Physiotherapy and Rehabilitation Department will provide all these services under one roof.

Opportunity Rationale

Due to vast media exposure over past few years, women, as well as men, have become more conscious about their health especially youngsters. In Pakistan, Rehabilitation Clinics and Fitness Centers have grown over the years. It is easy to open GP clinic as space and skill requirement is very basic. But a Rehabilitation clinic provides more professional services with qualified staff including Physiotherapy doctors and experienced support staff and therefore, requires more planning and arrangement. Quite a few Physiotherapy and Rehabilitation Departments have opened in Lahore, Islamabad, Karachi and other relatively larger cities of Pakistan, which are catering to the demand of the people, but still there is a lot of unfulfilled demand as can be judged from excessive rush at the existing Physiotherapy Departments. The patient's ratio and problems with musculoskeletal disorders and neurological disorders are same in the tehsils and districts levels of Punjab. The business is service-oriented and carries large potential for serving poor people due to its unique nature and uncontrolled spreading of joints and muscles, and neurological problems, especially in the areas where our THQ Hospitals are located. There is lot of potential in this domain, especially for those who are committed to providing quality service.

5.3.3.16 Queue Management System (QMS)

OPD in THQ has enormous patient load, due to the only big public sector serving hospital in Tehsils. At the moment the ticket system is prevailing but there is no mechanism to handle that ticket and assign number to the ticket and its being issued in manual format. This will also create dependency on the person issuing the ticket. After getting the tickets, patient will be provided with no guidance on where to go and when his term will come to meet the doctor and get the required service. This will create confusion and delayed service delivery. On the other hand it will waste lots of time on the end of doctor and patient as patient and doctor has no direct liaison with each other. Moreover, patient will again have to be dependent on some person to check that either doctor is free or any patient sitting in his facility. Here again, human intervention and dependency will come into play.

This project basically aims to remove all the human related dependency till the patient reach the doctors. Moreover, it also includes, recording basic information

for a patient and guiding him to the doctors room from registration count to triage without any dependency on hospital staff. This will improve the transparency as per the vision of good governance and serve the patient in an efficient and transparent manner. This will also help the patient in estimating that time estimate till his term which will give him relief and more belief on the fair system. On the other hand doctor will always have an idea that how many patients will be in queue and give him direct liaison with the patient sitting outside.

The need of queue management system is evident in hospital from the fact of lack of proper mechanism of patient queue management at OPD's, human resource deficiency and non-functional equipment. The Implementation of Queue Management System will provide and streamline Patient Queue Management at OPD with Ticket Generation and Display of Numbers on the counters. This will help in maintaining the queue on First IN First OUT (FIFO) basis. The system will also provide the information counter to the general public to educate them in the use of queue management system and short description of the process. After implementation of this system, the incoming patient will be guided in a manner to get the service on his turn without any dependency or interference of an external resource. All will be handled in an automated way with patient are being served at their turn.

The system manages the patients load, organizes the patient's queues in an adequate manner and gives them the ease in waiting area; and they will be examined gracefully by doctors at their turn. Basic information of the patient is also linked with its ticket, being taken at the first counter. This will help established a unique ID against each patient. This will also lead to the establishment of Electronic Medical Record. The Process flow of Queue Management System at THQ is given as follows:

There are 25 counters at THQ level including basic registration counter, triage counter, consultant office and hospital pharmacy. There is one ticketing machine with a bifurcation of male, female and old age person. The ticket will be issued to the relevant category accordingly. After receiving the ticket the said number will be blinked on male, female and old age counter. The person will move to that counter where he will be asked about his basic details which will be entered in the basic registration form software linked with QMS and that specific token / ticket number. He will also be asked about the disease and accordingly the relevant consultant / specialty area e.g. pediatrics, ophthalmology etc. after registering, he will take the printout and give the slip to patient / attendant along with its token number.

The basic fee of OPD will be received at the registration counter and accounted for in the basic registration software linked with QMS. The same token number will be displayed on the triage counter where his vitals will be taken and written on the same registration slip available with the patient. Now, keeping in view the specialty area the token number will be displayed on the relevant consultant office and he will be checked by relevant consultant. The consultant then diagnosed the medicine or either to admit it after his examination. In case of medicine he will be sent to hospital pharmacy where again the same ticket number will be displayed. There have to be an option available with the doctor to either redirect him to the hospital pharmacy or other (medical tests, referred to IPD). On displaying the same token number at pharmacy counter the patient will move to pharmacy counter along with his token number and registration slip and take prescribed medicine. Patient will be disposed from that window and process of QMS will be completed. There will be no entry in the basic registration software on the counters of triage, doctor at the moment. Detail of equipment is attached.

The process described above for THQ will be implemented. The important constraints for the systems are:

1. Same token number will be used at all the counters and patient will be getting the ticket from ticketing machine only once at the time of entry.
2. QMS will cater for missed, skipped or delayed patient at any counter.
3. There will be two LED displayed at different location in the waiting area to guide patients about the process details and to display token number along with announcement in URDU.
4. The gap between each display panel from ticketing machine to pharmacy can be customized according to requirement e.g. 5, 10, 30, 60 seconds etc.

5.3.3.17 Electronic Medical Record (EMR)

Establishment of network infrastructure, establishing a central data center, connectivity of different building through fiber, are also the major components of the revamping project in terms of ICT. This will including provision of networking point at all nursing stations and important areas where entries regarding patients' needs to be made e.g. Radiology/Pathology, Indoor, outdoor etc. This will serve as backbone to implement the Electronic Medical Record System in the Hospital which has the key feature of generating Unique Medical Record Number for each patient.

This MR number will serve as an identity for patients during their treatment, retrieval of records and for decision making.

EMR will also be able to log the patient for treatment being provided to him in different areas of hospital i.e. OPD, Pathology, Radiology, Surgery, Indoor, etc. and their integration. This will be achieved by entering the relevant information at each department against specific MR number of a patient in the Customized / Purpose build software (EMR) for these public healthcare facilities.

This entry of MR number against each patient in hospital will build a large database for patient and relevant diseases. This will help in analysis disease / epidemic prevention and better patient care through retrieval of patient history and proper diagnoses at physician end. Implementation of patient registration, Record keeping, physical queue management, E-prescription, supporting IT interventions for EMR and medicine dispensation. Detail of equipment is attached.

5.3.3.18 Video Surveillance through CCTVs

Installation of network based CCTV cameras is an important module in the ICT part of revamping project. Scope of this component is to install 60 to 80 cameras in each hospitals at important location i.e. entry, exit, OPD, waiting areas, Parking for surveillance and security purposes. This will also serve as major input to the security services by Outsourced Security Company in the hospitals. Moreover, there will be small scale central control room at each hospital to monitor the allocated locations where the cameras have been installed. This system will also have the facility to record the video for 15 days for all the cameras so that recording of specific duration can be produced on demand. This will also have the facility of central control room which has the capacity to access the camera of THQ hospitals and to view and monitor the area of specific camera within specific hospital at any given time. Therefore, it will establish a centralized surveillance and security mechanism for these 85 public sector healthcare facilities. Detail of equipment is attached.

5.3.3.19 Medicine Store

To improve the quality of medical care of patients, primary and secondary Healthcare Department has decided to improve the medicine store in THQ hospitals.

5.3.3.20 Day Care Center

On-site (or near-site) child care would lead to improve workplace satisfaction by allowing employers more frequent contact with their children,

reducing stress and anxiety over scheduling, and potentially providing financial benefit to the hospital. Therefore, P&SH Department has decided to establish the Day Care Center at every THQ Hospital. The Medical Superintendent of the concerned hospital will be the overall in-charge of the Day Care Center.

5.4 Out Sourcing of Non Clinical Services

It was planned to provide Outsourcing of following Non-clinical services through development Budget later on decided to shift to non-development Budget as per the decision of progress review meeting chaired by the Chairman P&D Board dated 01-01-2018 w.e.f. 30-06-2018:-

1. Janitorial services
2. Laundry services (On hold)
3. MEPG Services
4. CT scan
5. Security

5.4.1 Janitorial services

These services include cleaning of hospitals and its roads and ROW areas. Internal cleaning comprises of complete cleaning along with washrooms cleanliness and material for these services such as hand wash/sanitizer. The Outsourcing is hereby designed keeping in view the sizes of areas assigned to each sanitary worker along with condition and nature of service. Human resources are planned after measuring the total area of hospital, built up area excluding the areas of horticultural land and residential buildings. The workers shall work in three shifts in a day. Half of the total strength of sanitary workers shall work in morning shift due to patients load in OPD. The concerned sanitary work company is bound to provide cleaning services materials and their refilling as and when required.

The companies providing janitorial services will be required to provide quality janitorial services, complete their personnel strength on daily basis which will be ensured through biometric attendance. Also, the companies will be subject to pecuniary penalties by hospital authorities if services provided are not according to the contracts.

5.4.2 Laundry Services

Different models were being applied by the hospital administrations individually which were not properly catering the basic requirement of washing and disinfection of different items used for hospitals. This model includes the initial procurement of different daily use items such as three different colors bed sheets and pillow covers and are to be changed thrice a day. Moreover, the concerned company must provide washing and cleaning services of bed sheets, pillow covers, blankets along with covers, apparels/OT clothes.

5.4.3 MEPG Services

The service of the hospitals is suffering badly due to improper functionality of the existing electrical and mechanical equipment which arises due to lack of maintenance. This model satisfies the need of proper maintenance plan which comprises of regular visits of technicians for looking after of electrical and mechanical equipment and accessories. Outsourcing company will be responsible for immediate response and above mentioned services.

5.4.4 CT Scan Services

CT Scan Services in selected Hospitals of Punjab are also being undertaken as a component of Government's decision to revamp all Secondary Healthcare. The objective of this initiative is to provide high quality CT Scan Services to widely scattered population of low socio-economic groups at their door steps. It will ensure provision of satisfactory diagnose infections, muscle disorders, and bone fractures. The imaging technique of CT Scan can help doctor to study the blood vessels and other internal structures and assess the extent of internal injuries and internal bleeding.

5.4.5 Security

The outsourcing model is designed due to non-provision of security arrangements and improper parking in different areas of premises of hospital. This model consists of guards who shall work in two shifts to provide security and surveillance for complete premises of hospital excluding residential areas. The devices required for this service to operate are arms, walkie talkie, Base set per unit and torch etc.

5.6 HR & Management Interventions Structure

HR Interventions can be broadly classified into introduction of New Management Structure (NMS) staff.

New Organogram of Hospital



MS

- AMS/ SUPPORT MANAGER
 - IT/Data Analysis
 - IT/ Statistical Officer
 - 4 Data Entry Operators
- Admin
 - Admin Officer
 - 4 Monitors
 - Security
 - Transport
 - Parking
 - Janitorial
 - Canteen
 - External House Keeping
 - Civil Works
 - Technical works
 - Electrical Works
 - Internal House Keeping
 - Laundry
 - Stores & Supplies



5.6.1 Non Clinical HR Interventions (Human Resource (HR) Plan Management Structure)

Institution will run under the administrative control of Medical Superintendent, who will control this with the collaboration and cooperation of 3 Additional Medical Superintendents including AMS (Admin), AMS (HR & Budget) and AMS (clinical), 3 Deputy Medical Superintendents (morning, evening and night) will be reporting to AMS Clinical. Each clinical facility will be further controlled by head of concerned department and 6 administrative posts of HR & Legal Officer, IT/Static Officer, Budget & Account Officer, Admin Officer, Procurement Officer and Audit Officer will be provided as supporting hands for AMS Admin and AMS HR & Budget for smooth execution of hospital tasks.

Responsibilities / Job Descriptions, Eligibility & Financial Implications for Management Structure of Hospital

5.6.2.1 Medical Superintendent

Shall be overall responsible for all the affairs of the Hospital

5.6.2.2 AMS Admin.

Shall be responsible for following functions in addition to his own duties:

1. General administration
2. IT/Data analysis/statistics keeping (biometric machines, etc.).
3. In case of outsourced interventions like QMS/EMR he shall be responsible for enforcement of contract and in case of violation shall ensure action has been taken as envisaged in the contract.
4. He shall be responsible for entry of data on Citizen Feedback Model.
5. He shall be responsible for ensuring collection of report of actions taken on CFM reports and entry of that on CFM.
6. He shall be responsible for implementation of any IT related initiative in the hospital.
7. He shall be responsible for better record keeping of hospital
8. He shall devise and implement systems for better record keeping of hospital

9. He shall ensure generation of all types of reports/information required of hospital by District Government/P&SHD/any other authorized Public agency

New Management Structure (NMS)

In place of the clerical positions, the P&SH Department has introduced a New Management Structure (NMS), in all District and Tehsil Headquarters Hospitals. The officers recruited as a part of the NMS have a minimum of 16 years of education. Their minimum qualification is MBA / B.Sc. Engineering / M.Com / Pharm-D / M.Cs / LLB / MPA / CA Inter / ACCA / ACMA / Master Degree or equivalent in relevant field etc. Their recruitments were undertaken through a competitive process by a third party testing service.

5.6.2.3 Admin Officer

Shall be responsible for general administrative affairs of hospital along with following functions:

1. Security
2. Transport
3. Parking
4. Janitorial
5. External housekeeping
6. Electrical works
7. Internal housekeeping
8. Laundry
9. Stores & supplies

In case these functions have been outsourced, he shall be responsible for enforcement of these contracts and shall ensure that penalties are imposed in case of violation of contract. In case he fails to enforce contract and the outsourced function is not performed at par as per contract and penalties have not been imposed he shall be liable for non-action. Moreover, only reporting of violation of contract shall not suffice but he has to ensure follow up till the penalty has been imposed and action as envisaged in contract in case of violation has been taken.

Eligibility Criteria

1. Minimum qualification Masters' degree in Economics/ Public Administration/ Finance/ MBA Finance/Administration or equivalent from HEC recognized University

2. Minimum 2 years post degree experience of administration (Additional credit may be given for hospital administration/ Public sector administration of similar nature)

5.6.2.4 Human Resource Officer

Shall be responsible for following:

1. Issuance of monthly Duty rosters & special duty rosters of Eid, Muhurram etc. of all clinical & non-clinical staff in hospital
2. Issuance of Transfer/postings orders within hospital
3. Taking of joining from new incumbents and charge relieving orders of relinquishing officials
4. File maintenance of all employees of hospital
5. Record of all enquires of employees of hospital
6. Leave record of employees
7. Adjustment of officials on duty during leave of concerned employee
8. Litigation/ legal issues of hospital (shall ensure all court cases are well attended and all legal matters of hospital are well taken care of)
9. Any other HR related function assigned by MS/AMS

Eligibility Criteria

1. Minimum qualification Masters' degree in Economics/ Public Administration/ Finance/ MBA HR/Management/ Finance/Administration or equivalent from HEC recognized University
2. Minimum 1 year post degree experience of administration (Additional credit may be given for hospital administration/Public sector experience of similar nature)

5.6.2.5 IT/Statistical Officer

He shall be responsible for IT support for all IT interventions in the hospital.

He shall be in liaison with HISDU, P&SHD for proper reflection of hospital record on HISDU dashboard. In case there is any discrepancy or error he shall resolve the issue. Moreover, he shall be responsible for functionality of all IT equipment.

Eligibility Criteria

1. Minimum qualification Masters' degree in Computer Science or equivalent from HEC recognized University
2. 2 years post degree experience of IT/Data analysis(Additional credit may be given for similar assignment experience)

5.6.2.6 Finance & Budget Officer

Shall be responsible for following:

1. Handling of all financial matters of hospital
2. Petty cash handling
3. Preparation of budget
4. Budget review
5. Maintenance of accounts and record
6. Any other function assigned by AMR HR & Finance/MS/P&SHD

Eigibility Criteria

1. Minimum qualification Masters' degree in Finance/ MBA Finance or equivalent from HEC recognized University (Additional credit may be given to Charter accountant/ACCA)
2. Minimum 2 years post degree experience of Finance, Accounts & Budget (Additional credit may be given for Public sector experience of similar nature)

5.6.2.7 Procurement Officer

Shall be responsible for following functions:

1. Procurement of all kinds for hospital
2. Shall be in liaison with P&SHD for procurements being conducted
3. Any other function assigned by AMS HR & Finance /MS/P&SHD

Eigibility Criteria

1. Minimum qualification Masters' degree in Finance/ MBA Finance or equivalent from HEC recognized University
2. 2 years post degree experience of procurement (Additional credit may be given for public sector experience of procurement)

5.6.2.8 Quality Assurance Officer

He shall be responsible for quality of all things in the hospital.

Eligible Criteria

1. Masters in Total Quality Management / Masters in Public Health/ Masters in Health Administration/ Masters in Hospital Management / Masters in Biochemistry / Biotechnology / Molecular Biology / Microbiology from an HEC recognized University or equivalent.

OR

16 years education along with Post graduate diploma in Total Quality Management/ Post graduate diploma in Health Safety and Environmental Management System / Post graduate diploma in Healthcare and Hospital Management / Quality Assurance or equivalent.

2. Minimum 1 Year post degree relevant experience.

5.6.2.9 Logistics Officer

He shall be responsible for Supply Chain, logistics, fleet, warehousing and inventory management, clearing and forwarding in the hospital.

Eligible Criteria

1. M.Sc. Supply Chain Management/ MBA or Equivalent.
2. One year experience in Supply Chain, logistics, fleet, warehousing and inventory management, clearing and forwarding.

5.6.2.10 Data Entry Operators (DEO)

Four Data entry operators shall help IT officer in dispensation of his responsibilities.

Eligible Criteria

1. Minimum qualification BA / B.Sc / B.COM / BCS or equivalent from HEC recognized University. In case of BA/B.COM candidate must have six months computer course / Diploma.

2. Proficient in MS Word/ MS Excel/ MS Power point (additional credit may be given for additional relevant certified computer courses)
3. 1 years post degree relevant experience

5.6.2.11 Assistant Admin Officer

Shall be responsible for general administrative affairs of hospital and assist the admin officer.

Eligibility Criteria

1. Minimum qualification Masters' degree in Social Sciences/Economics/ Public Administration/ Finance/ MBA Finance/Administration or equivalent from HEC recognized University
2. Minimum 2 years post degree experience of administration (Additional credit may be given for hospital administration/ Public sector administration of similar nature).

5.7 HR for QMS and MSDS and Day Care Center.

5.7.1.1 QMS Supervisor / Information Desk Officer

Shall be responsible whole QMS networking

Eligible Criteria

1. M.Sc. (Comp. Engineering, Electronics, Electrical Engineering, IT, Telecommunication, Com. Science, Software Engineering, MCS), BCS (Comp. Engineering, Electronics, Electrical Engineering, IT, Telecommunication, Com. Science, Software Engineering, MBA, BBA, MPA, IT related 16 years Education.
2. Experience in the field of Software/Hardware/Network/DATA Quality Assurance, IT projects, IT enabled organizations, CCTV Control Room monitoring, Call Centre, Networking, Software Development will be considered as an added advantage during interview process.
3. Excellent communication Skill (Urdu, English) and IQ level
4. Age Limit of 21-28 years for Male & 21-30 years for Female
5. Typing Speed: 30WPM.

5.7.1.2 Computer Operators

Eight Computer operators shall help QMS Supervisor in dispensation of his responsibilities.

Eligible Criteria

1. Minimum qualification 14 year or Masters' degree from HEC recognized University
2. Proficient in MS Word/ MS Excel/ MS Power point (additional credit may be given for additional relevant certified computer courses)
3. 35 Word per Minute. Excellent communication in English and Urdu.

5.7.2 Consultants (MSDS) Implementation & Clinical Audit

Eligible Criteria

1. MBBS & Masters in Public Health, or equivalent qualification.
2. The consultant must have 10 years of hands on experience of third party validation, clinical audit of hospitals, Minimum Service Delivery Standards (MSDSs) implementation / hand holding; Report Writing; working knowledge of international best practices in hospital management will be preferred. Proficiency in MS Office is must. Must have strong communication skills.

5.7.2.1 Terms of Reference (TORs) for Consultants Minimum Service Delivery Standards (MSDS) Implementation & Clinical Audit

Government of the Punjab, Primary and Secondary Healthcare Department (P&SHD) is implementing multiple initiatives to improve the quality of healthcare at DHQ/THQ level across the province. One of the initiatives is Primary and Secondary Healthcare Revamping program which is being implemented by the Project Management Unit (PMU). Currently PMU is also involved in the standardization of quality of care at facility level through uniform set of Standard Operating Procedures (SOPs) & Standard Medical Protocols (SMPs) for compliance. The department intends to make all DHQs and THQ hospitals of Punjab as MSDS compliant which have been devised by Punjab Healthcare Commission.

Punjab Healthcare Commission was established under the PHC Act 2010 as an autonomous regulatory body for health sector; with the purpose of improving the quality, safety and efficiency of healthcare service delivery for all Public and Private Healthcare Establishments (including Allopaths, Homeopaths and Tibbs) in the province of Punjab. The Punjab Healthcare Commission has developed

Minimum Service Delivery Standards (MSDS) for all hospitals to improve the quality of healthcare services all over the Punjab. All Healthcare Establishments are required to implement MSDS to acquire a License to deliver healthcare services in Punjab.

This standardization effort will not only ensure availability of minimum services delivery standards (MSDS), SOPs, SMPs at all levels, but also the other essential inputs for functioning of systems and processes to ensure the smooth and safe delivery of quality healthcare services. These will also create conducive working environment for healthcare providers.

5.7.2.2 Objectives

The objective of this assignment is to implement & check all SOPs, SMPs, Minimum Service Delivery Standards (MSDS) & conduct clinical audit for 125 DHQ/THQ hospitals. Furthermore, the consultant will also monitor ongoing multiple trainings at DHQ/THQ hospitals.

5.7.2.3 Scope of Work

1. Develop policy & strategy for clinical audit of 125 hospitals.
2. Develop detailed clinical audit plan, with expected deliverables from hospitals. 360 degrees clinical audit.
3. Visit DHQ/THQ hospitals, to assess MSDS implementation and detailed report generation with short coming & highlight areas of improvement.
4. Review SOPs, SMPs & ISO Standards in hospitals to identify non-compliance.
5. Visit DHQ/THQ hospitals to implement clinical audit as per devised strategy, as well as monitoring and implementing MSDS standards.
6. Prepare detailed visit reports of clinical short comings; and suggest, and implement improvement plan.
7. Monitoring & auditing of patient referral system, detailed report on error and recommendations on rectification of errors.
8. Visit DHQ/THQ hospitals to implement clinical audit as per devised strategy, as well as monitoring and implementing MSDS standards.
9. Prepare detailed visit reports of clinical short comings; and suggest, and implement improvement plan.
10. Monitoring & auditing of patient referral system, detailed report on error and recommendations on rectification of errors.
11. Monitoring and evaluation of multiple trainings imparted at DHQ/THQ hospitals.
12. Any other relevant task assigned by Project Director/Director Quality Assurance / Project Manager.

5.7.2.4 Reporting Arrangements

- The Consultant (MSDS & Clinical Audit) will report to the Project Director/Director Quality Assurance/Senior Project Manager, P&SHD

5.7.2.5 Duration of Assignment

- The duration of assignment will initially be for THREE MONTHS / 120 DAYS which will be extendable subject to satisfactory performance.

5.7.2.6 Outputs / Key Deliverables

- Study/desk review the relevant Minimum Service Delivery Standards (MSDS) prescribed by PHC & ISO Standards, train the hospital staff/monitor/facilitate their implementation.
- Study/desk review the existing Standard Operating Procedures (SOPs), train the hospital staff/monitor/facilitate their implementation and suggest improvements where necessary.
- Study/desk review the existing SMPs, train the hospital staff/monitor/facilitate their implementation and suggest improvements where necessary.
- Conduct hospital visits of 125 DHQ/THQ hospitals (each DHQ hospital to be visited monthly & each THQ hospital every three months).
- Conduct formal hospital survey for confirming the implementation of MSDS on the relevant Scoring Matrix.
- Submit detailed report of each hospital visit on a standard format prescribed for the purpose.
- Conduct a system, process analysis with special emphasis on clinical audit and submission of detailed report accordingly.

5.7.2.7 Remunerations

- The consultant will be paid amount of Rs. **4500-6500/- per day** with no other benefits.
- All logistics will be arranged/reimbursed by PMU for field visits (accommodation, refreshments etc).

5.7.2.8 Terms of Payment

- Consultant will be paid on monthly basis throughout the contract period.

5.7.3 HR for Day Care Center

5.7.3.1 Manager Day Care Center (DCC)

Shall be responsible for general administrative affairs of DCC.

Eligibility Criteria

1. Minimum qualification Masters' degree in Economics/ Public Administration/ Finance/ MBA Finance/Administration or equivalent from HEC recognized University
2. Minimum 2 years post degree experience of administration (Additional credit may be given for hospital administration/ Public sector administration of similar nature)

5.7.3.2 Montessori Trained Teacher

Shall be responsible for basic education of children.

Eligibility Criteria

1. Minimum qualification BA/BSC or equivalent from HEC recognized University along with B.Ed.
2. Minimum 1 years post degree experience of teaching (Additional credit may be given for Public sector teaching of similar nature)

5.7.3.3 Attendant / Care Giver

Shall be responsible for special care of the children.

Eligibility Criteria

Minimum qualification Matric or equivalent alongwith diploma in relevant field



The Planning & Development Board vide letter No.12(24)PO(COORD-II)P&D/2022 dated 14-07-2022 has informed that revised standard pay package were discussed and approved by the 83rd PDWP meeting held on 28-06-2022 under the chairmanship of Chairman P&D Board for all ADP funded Project posts of Department /Organizations working in Government of the Punjab:

<u>Project Pay Scale (PPS)</u>	<u>Revised Project Pay Scales (Permissible Range) (PKR)</u>	<u>Annual Increment Up to % age</u>
PPS-1	28,000 --- 44,800	10
PPS-2	35,000 --56,000	10
PPS-3	43,750 -- 70,000	10
PPS-4	52,500 -- 84,000	10
PPS-5	70,000 --112000	10
PPS-6	105,000 -- 172,200	8
PPS-7	157,500 --258,300	8
PPS-8	218,750--358,750	8
PPS-9	306,250--502,250	8

PPS-10	437,500--700,000	5
PPS-11	612,500-- 980,000	5
PPS-12	875,000 --1,400,000	5

In view of the above the Pay package of NMS staff has been revised. Financial Implications of New Management Structure Model based on revised Standard Pay Package (PPS) approved by the 83rd PDWP meeting held on 28-06-2022:

Name of Post	No. of Employees	Original Pay package approved		Revised Pay package	
		Per Month Salary	Salary for One Year	Per Month Salary	Salary for One Year
Admin Officer	1	80,000	960,000	105,000	1,260,000
Human Resource Officer	1	80,000	960,000	105,000	1,260,000
IT/Statistical Officer	1	80,000	960,000	105,000	1,260,000
Finance & Budget Officer	1	80,000	960,000	105,000	1,260,000
Procurement Officer	1	80,000	960,000	105,000	1,260,000
Quality Assurance Officer	1	80,000	960,000	105,000	1,260,000
Logistics Officer	1	80,000	960,000	105,000	1,260,000
Data Entry Operator (DEO)	2	35,000	840,000	44,000	1,056,000
Assistant admin Officer	2	50,000	1,200,000	70,000	1,680,000
Total	11		8,760,000	849,000	11,556,000

5.8 Other Initiatives:

There are many other initiatives which government plans to undertake in order to improve healthcare services in the province. These include:

- Rehabilitation of Emergency Ward
- Fixture of Benches
- Addition of Bracket Fans/Water Coolers/LCDs with signage
- Supply of Laboratory/ Equipment/USG/ECG etc.
- CCU Improvement
- Installation of Water filtration plants
- Replacement of Bed sheets/Pillows/Matresses
- Installation of Transformers/Dual Connection
- Improvement of Labor rooms/Nurseries

- Maintenance and replacement of Air-conditioners through Outsourcing
- Blood Bank improvement
- Installation of CCTV Cameras
- Installation of Basic Fire-fighting Equipment
- Up gradation of Pharmacy and medicine Store
- Improvement of Internal Roads and laying of Tough pavers
- External Development
- Rehabilitation of Hepatitis/T.B Control

The PMU is essential to deliver the project end-item within budget and time limitations, in accordance with technical specifications, and, when specified, in fulfillment of project objectives.

5.9 Patient Management Protocol

5.9.1 Emergency:

1. Initial reception and computerization of data, issuance of medical record number and preparation of record file.
2. Patients seen by C.M.O. initial assessment (brief history and physical examination) is entered on the emergency slip/file initial treatment is started.
3. C.M.O calls the medical officer / house officer of the relevant department who takes on of the following action:-
 - i. Discharges the patient from emergency department after the patient is stabilized (himself or after consultation).
 - ii. Returns the patient in emergency department and inform the consultant or call such patient is either discharged after some time i.e. 2 hours of admitted later on
 - iii. Patient is straight way admitted by the medical officer himself or in consultation with the consultant
4. A separate record is maintained by each department. Each patient discusses at the morning meeting and any pitfalls are any pitfalls are corrected.
5. The patient who is admitted is again entered into the computer in the ward, complete history and physical examination is carried out and relevant lab & radiological investigations are ordered. (If not already done in the emergency department).

6. The definitive management is either started by the medical officer himself or in consultation with the consultant. (Telephone or physically). The patient is prepared for surgery if required.
7. At the evening round of the ward, the patients admitted throughout the day (Through OPD or emergency) are seen by the specialist. Appropriate changes in the management are carried out.
8. During the night, medical officer & house officer will be on duty and they will remain in contact with consultant.
9. In the morning round all the new admissions and old patients are thoroughly discussed management / treatment changed, surgery ordered or discharge ordered.
10. The discharge certificate is either prepared by the house officer or medical officer. If prepared by the house officer, it is countersigned by the medical officer

Appropriate changes are made in the computer record after discharge. The file is sent to the central record.

5.9.2 O.P.D:

1. After the initial registration and issuance of computerized number patient is sent to the relevant medical officer with the OPD slip/file.
2. The medical officer / house officer of the relevant department performs the initial assessment. The medical officer himself advises the treatment / investigation or refers the patients to the specialist or admits the patient.
3. After admission. The same routine is followed which has been mentioned in the case of admission through emergency.

5.9.3 Death or End of Life Management.

1. The decision regarding resuscitation is made at the initial stages by the medical officer / house officer or specialist in consultation with the patient himself and / attendants.
2. The DNR (Do not resuscitate) patients are only seen by the medical officer/ hose officer at the time of death.
3. For the patients to be resuscitated, a special code (blue code) is declared when patient go onto cardiac or the terminal events.
4. The policy for very sick / terminal and dying patients is formulated at the hospital administration level and appropriate modifications are decided in the relevant department for each patient.

5. Every death is discussed weekly at the mortality committee at the department and at the hospital level cleared by the Medical Superintendent.

5.9.4 Inventory Control System

The stock keeping and issuance of such items shall also be controlled and monitored through closer supervision and checks and balance system built in the software. The stock and expense of durable and consumable items will be kept in the system and also as hard copies. The main stores computers will be linked with the sub stores computers through networking. The areas like emergency. Outpatient department, Indoor registration desks, Laboratory and Radiology Department, ICUs, etc., will have linkages with the main and sub stores to know about:-

1. Stock in hand of various items
2. New receipt of these items
3. The items which have been issued to other departments
4. The Items which are not available
5. The expenditure incurred on the purchase.

The budget and details of account shall be linked with the financial control system.

5.9.5 Project Monitoring Committee

A Project Monitoring Committee is proposed hereby as under to monitor the project regarding Revamping of THQ Hospital:

- | | | |
|----|----------------------------------|--------------------|
| 1. | Deputy Commissioner | (Chairman) |
| 2. | District Monitoring Officer | (Member) |
| 3. | Executive Engineer Buildings | (Member) |
| 4. | Assistant Commissioner Concerned | (Member) |
| 5. | MS THQ Hospital | (Secretary/Member) |

The committee will monitor the progress of the project and will hold regular weekly meeting to review the progress.

5.10 Relationship with Sectoral Objectives

The Government of the Punjab, Primary & Secondary Healthcare Department is in the process of undertaking number of initiatives to improve health care delivery system in the province. The Government of the Punjab is firmly committed to provide health care services at the doorstep of the community through integrated approach. A number of projects to improve emergency health care service particularly targeting on the promptness and quality have been

initiated. Although major focus is on disease prevention and health promotion strategies by providing specialist health care services to victims of various diseases in the patients is one of the top most priority. The instant project will be a major wing to health department with line departments.

Mainly the linkage with social welfare and human empowerment, labour and manpower, Education Department, Special Education, Home of the project will be in a vibrant environment in the holistic manner. The scope of the project itself aims to establish horizontal linkage with all the stakeholders through multi-sectorial approach. The health care facilities and ongoing services provided in the hospital will seek strength and viability from its linkage and public ownership.

6. DESCRIPTION AND JUSTIFICATION OF PROJECT

6.1 JUSTIFICATION OF PROJECT

attached

1. Description, Justification and Technical Parameters

The scheme has been estimated on face of the factual basic requirements and if needed, alterations and has been quoted in this PC-1. The Population of Jand District Attock is more than 0.427 million. The area of the THQ Hospital Jand District Attock is 324,491 SFT land..

6.1 Description and Justification

The Project Management Unit, Revamping Program, Primary and Secondary Healthcare Department planned to start the 2nd Phase of the said revamping program. The instant PC-I is also meant for provision of requisite biomedical and non-biomedical equipment, Electricity, Furniture & Fixture, Signage, HR and outsourcing for Revamping of THQ Hospital Jand District Attock

Revamping of THQ Hospital Jand District Attock constitutes of value addition in all major domains of the hospital including improvement of Civil infrastructure, addition of water filtration plant facility, value addition in Emergency ward and making the health facility more equipped with modern bio-medical equipment. State of the art furniture and fixtures complemented by interior and exterior decors are also part of this revamping project backed by the thought of dedicated express line of electricity to ensure smooth operations of hospitals will bring the modern health facilities in healthy and comfortable environment at the door step of masses. Introduction of new model of outsourcing of laundry services to ensure provision of neat and clean bed sheets, pillow covers, blankets etc. round the clock is also a part of this project. Fool proof security and adequate cleanliness measures of whole health facility are also proposed in this PC-I.

Civil work component will be carried out through C&W Department instead of District Health Authority for this hospital. Value addition in Emergency block is proposed in four domains i.e. Triage, Minor O.T, Specialized care room and emergency ward. Addition of Water Filtration Plant facility where it is not available as unclean or polluted water is devastating for human health. A key consideration was made while selecting furniture and its compatibility with hospital grade cleaners, detergents and disinfectants. Signage is an effective interface between the user and intended facility. Effective signage promotes the healthcare facility in a patient friendly manner. Access is an important part of quality of care. A crucial aspect for patient satisfaction is their comfort levels with the facility itself i.e. a person's ease in navigating a facility, and the timeliness in receiving care. Clear and proper signage at strategic points helps patients in reaching their destination without losing much of their valuable time and saves lot of their efforts in unnecessary enquiring from persons. In this regard, the Equipment of Emergency, Bio-Medical, Non-Bio-Medical, Electricity, Signage, Janitorial, Security, Laundry, Maintenance of Generator and Horticulture have been added as per actual

requirement of the Hospital. The Equipment of MSDS, IT, Furniture Fixture, Day Care Center, HR, Medical Gases, Cafeteria are fixed in all hospitals as per yardstick established by P& SH Department. Prior to initiation of this exercise standardization of required facilities was done by committee of experts in P & SH Department and on the basis of it, gaps were identified which would be covered under this PC-I.

Justification for 3rd Revision of PC-I

1. Originally the Civil work component of the scheme was planned to be executed by the Health Council of the concerned District Health Authority based on cost estimates prepared by the Infrastructure Wing of PMU and approved by the DDSC. Accordingly, funds of Rs.3, Rs.5 and Rs.10 million were provided during FY 2017-18 for the execution of work as per parameters provided to these THQ Hospitals. However, no reasonable revamping civil work was carried out and hence did not fulfil the requirement and the objectives of the Revamping Program. Now P&SHD has decided to carry out further revamping of Civil work through Communication and Works Department Punjab to accomplish the uniformity of THQ Hospitals with already revamped hospitals of Phase-I. Hence the Rough Cost Estimates of the Punjab Buildings Department has been included in the civil work cost of this scheme.
2. Primary & Secondary Healthcare Department (P&SHD) made a decision to shift all the clerical posts in DHQ / THQ hospitals of Punjab to District Health Authorities as per notification dated 24th October, 2017. This administrative decision was taken due to a multiplicity of reasons which were adversely affecting healthcare service delivery in the hospitals. Primarily, these clerical posts were not specialized in any particular field, and therefore, the HR hired against these posts were generalized to the extent that they were not able to perform functions of Hospitals and Health Specific tasks that any medical administration should ideally perform. Additionally, public complaints against the clerical staff on issues such as behavior, performance created an environment of malfeasance in all hospitals. In place of the clerical positions, the Department introduced a New Management Structure (NMS), in all District and Tehsil Headquarters Hospitals. The officers/officials recruited as a part of the NMS have a minimum of 16 years of education. Introduction of New Management Structures (NMS) across all secondary hospitals in the Punjab, has allowed for the overall efficiency of District and Tehsil Headquarters Hospitals. In each Tehsil Headquarter Hospital HR under MNS has been provided for smooth running of the health services. Pay Package for NMS Staff was never been revised since 2017-18, therefore it was decided to approach the P&D Department for revision of Pay package. The PDWP approved revised pay page in its meeting held on 08-02-2022 based on PPS approved in 60th PDWP meeting as under: -

Name of Posts	60 th PDWP Meeting		
	PPS Assigned	Permissible Range (PKR) & Annual increment	Approved Pay Package
HR & Legal Officer, IT & Statistical Officer, Admin Officer, Procurement Officer, Finance & Budget Officer, Logistics Officer, Quality Assurance Officer, Audit Officer and Biomedical Engineer	PPS-6	75,000-105,000 (8% annual incr.)	75,000
Assistant Admin Officer	PPS-5	50,000-75000 (10% annual incr.)	50,000
Data Entry Operator	PPS-3	35,000-55,000 (10% annual incr.)	35,000

Now the Planning & Development Board vide letter No.12(24)PO(COORD-II)P&D/2022 dated 14-07-2022 has informed that revised standard pay package were discussed and approved by the 83rd PDWP meeting held on 28-06-2022 under the chairmanship of Chairman P&D Board for all ADP funded Project posts of Department /Organizations working in Government of the Punjab. Therefore, the revised Pay Package has been incorporated in the revised PC-I.

3. As the gestation period of the PC-I till 30.06.2023, therefore, the cost of NMS has been revised for smooth running of the Tehsil Headquarter Hospitals and hence PC-I has been proposed till 30- 06-2025.
4. Infrastructure team has conducted the Joint visits with the team of C&W Department. During the field visits, few alterations were recommended by the technical teams which have been incorporated in the Revised Rough Cost Estimates of the subject scheme and have been attached with the PC-I along with comparative statement. Therefore, Civil works component cost has been increased from Rs. 50.854 million to Rs. 89.182 million due to few changes in the scope and MRS rates (2nd Bi-annual 2022).

85 THQ Hospitals covered under the Program:

The location map of the 85 THQ hospitals that will be taken up for rehabilitation in this program is given below:

PROJECT MANAGEMENT UNIT
PRIMARY & SECONDARY HEALTHCARE DEPARTMENT



LOCATION OF DHQ AND THQ HOSPITALS IN PUNJAB



6.2 SECTORAL SPECIFIC INFORMATION

Social Sectors, Health Department

7. CAPITAL COST ESTIMATES

Financial Components: Revenue
Cost Center:OTHERS- (OTHERS)
Fund Center (Controlling):N/A

Grant Number:Development - (PC22036)
LO NO:LO17011150
A/C To be Credited:Assan Assignment

PKR Million

S r #	Object Code	2019-2020		2020-2021		2021-2022		2022-2023		2023-2024		2024-2025	
		Local	Foreign	Local	Foreign	Local	Foreign	Local	Foreign	Local	Foreign	Local	Foreign
1	A05270-To Others	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
2	A12403-Other Buildings	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Total		0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000

Financial Components: Capital
Cost Center:OTHERS- (OTHERS)
Fund Center (Controlling):LE4203

Grant Number:Government Buildings - (PC12042)
LO NO:LO22010064
A/C To be Credited:Account-I

PKR Million

S r #	Object Code	2019-2020		2020-2021		2021-2022		2022-2023		2023-2024		2024-2025	
		Local	Foreign	Local	Foreign	Local	Foreign	Local	Foreign	Local	Foreign	Local	Foreign
1	A12403-Other Buildings	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
2	A05270-To Others	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000

Total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
--------------	--------------	--------------	--------------	--------------	--------------	--------------	--------------	--------------	--------------	--------------	--------------	--------------

Abstract of Cost

Name of THQ Hospital	THQ JAND											
	Original			1st Revised			2nd Revised			3rd Revised		
Scope of work	Cost in million											
	Capital	Revenue	Total	Capital	Revenue	Total	Capital	Revenue	Total	Capital	Revenue	Total
Capital component												
Internal development	0.000	24.619	24.619	0.000	24.619	24.619	31.555	10.000	41.555	64.696	10.000	74.696
External development	0.000	4.393	4.393	0.000	4.393	4.393	12.450	0.000	12.450	19.202	0.000	19.202
Water filtration plant	0.000	5.600	5.600	0.000	5.600	5.600	6.849	0.000	6.849	5.284	0.000	5.284
Total Capital Component	0.000	34.612	34.612	0.000	34.612	34.612	50.854	10.000	60.854	89.182	10.000	99.182
Revenue component												
Emergency	0.000	20.463	20.463	0.000	20.463	20.463	0.000	27.876	27.876	0.000	47.336	47.336
MSDS	0.000	8.647	8.647	0.000	8.647	8.647	0.000	9.654	9.654	0.000	13.438	13.438
Med. Machinery and Equipment	0.000	52.294	52.294	0.000	52.294	52.294	0.000	69.753	69.753	0.000	105.336	105.336
Electricity	0.000	13.967	13.967	0.000	13.967	13.967	0.000	13.967	13.967	0.000	21.367	21.367
IT & QMS & Surveillance	0.000	14.515	14.515	0.000	14.515	14.515	0.000	16.715	16.715	0.000	20.120	20.120
Furniture and Fixtures	0.000	13.504	13.504	0.000	13.504	13.504	0.000	13.504	13.504	0.000	18.788	18.788
Interior and Exterior decorations/ Signage	0.000	3.004	3.004	0.000	3.004	3.004	0.000	4.271	4.271	0.000	4.271	4.271
Day Care Center	0.000	1.600	1.600	0.000	1.600	1.600	0.000	1.600	1.600	0.000	1.600	1.600
Human resource (HR) plan	0.000	17.220	17.220	0.000	17.220	17.220	0.000	37.080	37.080	0.000	54.443	54.443
LC Deficit during procurement (currency fluctuation)									0.000			0.000
Total Revenue component	0.000	145.214	145.214	0.000	145.214	145.214	0.000	194.420	194.420	0.000	286.699	286.699
Outsourcing component												
Janitorial Services	0.000	12.875	12.875	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Security and Parking services	0.000	5.350	5.350	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Laundry Services	0.000	2.400	2.400	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Maintenance (Generator)	0.000	1.920	1.920	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
MEP	0.000	3.712	3.712	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Medical Gases	0.000	1.304	1.304	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Cafeteria	0.000	6.743	6.743	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Horticulture services	0.000	4.253	4.253	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Total outsourcing cost	0.000	38.557	38.557	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Total	0.000	218.383	218.383	0.000	179.825	179.825	50.854	204.420	255.274	89.182	296.699	385.881
Contingency (1%) only on Civil Component	0.000	0.346	0.346	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Third Party Monitoring (TPM) (1%)	0.000	2.184	2.184	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Third Party Validation (TPV) (1%)	0.000	2.184	2.184	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Grand Total	0.000	223.096	223.096	0.000	179.825	179.825	50.854	204.420	255.274	89.182	296.699	385.881

Emergency Equipment

Sr. No.	Area	ITEM DESCRIPTION	Yard Stick	Original			1st Revised			2nd Revised			3rd Revised		
				Required Quantity	Actual Unit Price	Actual Total Cost(Rs)	Required Quantity	Actual Unit Price	Actual Total Cost(Rs)	Required Quantity	Actual Unit Price	Actual Total Cost(Rs)	Required Quantity	Actual Unit Price	Actual Total Cost(Rs)
				(T=6+S=0+E=6)			(T=6+S=0+E=6)			(T=6+S=0+E=6)			(T=6+S=0+E=6)		
1	Reception Area	Table	0	0	99,750	-	0	99,750	-	0	99,750	-	0	99,750	-
2		Chairs	0	0	26,775	-	0	26,775	-	0	26,775	-	0	30,000	-
3		Computer Data Entry With Printer	1	1	141,750	141,750	1	141,750	141,750	1	141,750	141,750	1	195,000	195,000
4	3	Table (2.5 X 4)*(N)	0	0	101,850	-	0	101,850	-	0	101,850	-	0	101,850	-
5	6	Chairs *(N)	0	0	26,775	-	0	26,775	-	0	26,775	-	0	30,000	-
6	Triage area	B.p apparatus wall type*(N)	3	6	15,750	94,500	6	15,750	94,500	6	30,000	180,000	6	30,000	180,000
7		Gurney WITH FOOT STEP)*(N)	3	6	420,000	2,520,000	6	420,000	2,520,000	6	460,000	2,760,000	6	800,000	4,800,000
8		Mercury B.P apparatus*(N)	2	4	33,600	134,400	4	33,600	134,400	4	36,000	144,000	4	36,000	144,000
9		Laryngoscope paed's & adult each*(N)	2	4	10,500	42,000	4	10,500	42,000	4	12,000	48,000	4	20,000	80,000
10		Diagnostic set*(N)	1	2	45,150	90,300	2	45,150	90,300	2	50,000	100,000	2	85,000	170,000
11		ECG Machine (with trolley) *(N)	1	2	169,785	339,570	2	169,785	339,570	2	180,000	360,000	2	300,000	600,000
12		Central oxygen with accessories FOR each	0	0	420,000	-	0	420,000	-	0	-	-	0	-	-
13		NEBULIZER HD*(N)	2	4	125,265	501,060	4	125,265	501,060	4	215,000	860,000	4	300,000	1,200,000
14		SUCKER MACHINE*(N)	1	2	259,350	518,700	2	259,350	518,700	2	275,000	550,000	2	300,000	600,000
15		Resuscitation Trolley (fully equipped) *(N)	1	2	244,733	489,466	2	244,733	489,466	2	400,000	800,000	2	600,000	1,200,000
16		INSTRUMENT CABINET*N	1	2	69,300	138,600	2	69,300	138,600	2	69,300	138,600	2	69,300	138,600
17		MEDICINE TROLLEY*N	1	2	60,900	121,800	2	60,900	121,800	2	60,900	121,800	2	60,900	121,800
18	Minor O.T	O.T table WITH foot step	1	1	1,417,500	1,417,500	1	1,417,500	1,417,500	1	2,000,000	2,000,000	1	2,500,000	2,500,000
19		Anesthesia Machine	1	1	2,509,554	2,509,554	1	2,509,554	2,509,554	1	3,000,000	3,000,000	1	7,000,000	7,000,000
20		Sucker machine	1	1	259,350	259,350	1	259,350	259,350	1	275,000	275,000	1	300,000	300,000
21		Portable O.T Lights	1	1	304,220	304,220	1	304,220	304,220	1	500,000	500,000	1	900,000	900,000
22		Ceiling o.t light	1	1	414,750	414,750	1	414,750	414,750	1	800,000	800,000	1	950,000	950,000
23		Hot air oven	1	1	110,000	110,000	1	110,000	110,000	1	385,000	385,000	1	450,000	450,000
24		Autoclave	1	1	441,000	441,000	1	441,000	441,000	1	550,000	550,000	1	850,000	850,000
25		Instrument trolley*N	1	1	54,000	54,000	1	54,000	54,000	1	54,000	54,000	1	55,000	55,000
26		Defibrillator*N	1	1	310,000	310,000	1	310,000	310,000	1	650,000	650,000	1	800,000	800,000
27		Instrument cabinet	1	1	69,300	69,300	1	69,300	69,300	1	69,300	69,300	1	69,300	69,300
28	Constant / specialized care room	GURNEYS*N	4	0	420,000	-	0	420,000	-	0	460,000	-	0	850,000	-
29		Sucker machine *(N)	2	0	259,350	-	0	259,350	-	0	275,000	-	0	300,000	-
30		Nebulizer HD*(N)	2	0	125,265	-	0	125,265	-	0	215,000	-	0	300,000	-
31		Center Oxygen supply*N	1	0	420,000	-	0	420,000	-	0	-	-	0	-	-
32		Resuscitation Trolley (fully equipped) *(N)	1	0	237,618	-	0	237,618	-	0	400,000	-	0	600,000	-
33		Defibrillator*N	1	0	302,605	-	0	302,605	-	0	650,000	-	0	800,000	-
34		Pulse- oximeter*(N)	4	0	104,000	-	0	104,000	-	0	160,000	-	0	225,000	-
35		Bedside-monitor*(N)	4	0	301,665	-	0	301,665	-	0	550,000	-	0	1,200,000	-
36		ECG MACHINE)*(N)	1	0	169,785	-	0	169,785	-	0	169,785	-	0	300,000	-
37		BP APPARATUS*N	1	0	15,750	-	0	15,750	-	0	16,000	-	0	16,000	-
38		FOOT STEP)*(N)	1	0	3,150	-	0	3,150	-	0	4,000	-	0	5,500	-
39		ATTANDANT BENCH)*(N)	1	0	5,250	-	0	5,250	-	0	8,000	-	0	10,000	-
40	7	(MOTRIZED BEDS) with accessories (with foot steps)*(N)	7	6	210,000	1,260,000	6	210,000	1,260,000	6	400,000	2,400,000	6	600,000	3,600,000
41	6	ECG machine(with trolley) *(N)	1	1	169,785	169,785	1	169,785	169,785	1	169,785	169,785	1	300,000	300,000
42		Pulse- oximeter *(N)	6	6	104,000	624,000	6	104,000	624,000	6	160,000	960,000	6	225,000	1,350,000
43		Bedside-monitor*(N)	3	3	301,665	904,995	3	301,665	904,995	3	550,000	1,650,000	3	1,200,000	3,600,000

Emergency Equipment

				Original			1st Revised			2nd Revised			3rd Revised		
Sr.	Area	ITEM DESCRIPTION	Yard	Required Quantity	Actual Unit	Actual Total	Required Quantity	Actual Unit	Actual Total	Required Quantity	Actual Unit	Actual Total	Required Quantity	Actual Unit	Actual Total
44	Emergency ward	B.P apparatus wall type *(N)	6	6	26,250	157,500	6	26,250	157,500	6	30,000	180,000	6	30,000	180,000
45		Nebulizer HD *(N)	2	2	125,265	250,530	2	125,265	250,530	2	215,000	430,000	2	300,000	600,000
46		Resuscitation Trolley (fully equipped) *(N)	1	1	237,618	237,618	1	237,618	237,618	1	400,000	400,000	1	600,000	600,000

Emergency Equipment

				Original			1st Revised			2nd Revised			3rd Revised		
Sr.	Area	ITEM DESCRIPTION	Yard	Required Quantity	Actual Unit	Actual Total	Required Quantity	Actual Unit	Actual Total	Required Quantity	Actual Unit	Actual Total	Required Quantity	Actual Unit	Actual Total
47		Defibrillator*N	1	1	299,153	299,153	1	299,153	299,153	1	650,000	650,000	1	800,000	800,000
48		Sucker machine *(N)	2	2	259,350	518,700	2	259,350	518,700	2	275,000	550,000	2	300,000	600,000
49		Wheal chairs *(N)	0	0	31,500	-	0	31,500	-	0	35,000	-	0	35,000	-
50		Stretcher *(N)	0	0	69,300	-	0	69,300	-	0	69,300	-	0	69,300	-
51	Generalized	ambo bag paed with Mask*N	5	5	15,750	78,750	5	15,750	78,750	5	19,000	95,000	5	19,000	95,000
52		ambo bag adult with Mask* N	5	5	15,750	78,750	5	15,750	78,750	5	19,000	95,000	5	19,500	97,500
53		patient stool * N	2	2	4,085	8,169	2	4,085	8,169	2	4,500	9,000	2	5,000	10,000
54		Portable x-rays (300 M.A)	1	1	3,450,350	3,450,350	1	3,450,350	3,450,350	1	4,300,000	4,300,000	1	9,800,000	9,800,000
55		Portable ultra-sound	1	1	1,403,325	1,403,325	1	1,403,325	1,403,325	1	1,500,000	1,500,000	1	2,400,000	2,400,000
		Total				20,463,445			20,463,445			27,876,235			47,336,200
						20.463			20.463			27.876			47.336

MSDS

Sr. No.	ITEM DESCRIPTION	Original			1st Revised			2nd Revised			3rd Revised		
		Quantity Required	Actual Unit Price	Actual Total Cost(Rs)	Quantity Required	Actual Unit Price	Actual Total Cost(Rs)	Quantity Required	Actual Unit Price	Actual Total Cost(Rs)	Quantity Required	Actual Unit Price	Actual Total Cost(Rs)
1	Histology slide boxes	3	3,100	9,299	3	3,100	9,299	3	4,500	13,500	3	4,500	13,500
2	Labeling Device connected with Computer	3	60,000	180,000	3	60,000	180,000	3	80,000	240,000	3	80,000	240,000
3	Safe Transportation Boxes	2	15,750	31,500	2	15,750	31,500	2	18,000	36,000	2	18,000	36,000
4	Portable Safety Exhaust Hood	1	160,000	160,000	1	160,000	160,000	1	250,000	250,000	1	450,000	450,000
5	Centrifuge Machine	0	149,336	-	0	149,336	-	0	250,000	-	0	325,000	-
6	Hot plates	2	26,250	52,500	2	26,250	52,500	2	45,000	90,000	2	55,000	110,000
7	Water bath	1	157,500	157,500	1	157,500	157,500	1	157,500	157,500	1	300,000	300,000
8	Complaint boxes	10	3,150	31,500	10	3,150	31,500	10	3,150	31,500	10	3,150	31,500
9	Spine boards with Neck holders	4	31,080	124,320	4	31,080	124,320	4	31,080	124,320	4	31,080	124,320
10	Sensitometer	1	137,325	137,325	1	137,325	137,325	1	137,325	137,325	1	137,325	137,325
11	Densitometer personal	2	191,391	382,782	2	191,391	382,782	2	191,391	382,782	2	191,391	382,782
12	Box of Films	2	26,250	52,500	2	26,250	52,500	2	30,000	60,000	2	30,000	60,000
13	Aluminium Step Wedge	1	26,250	26,250	1	26,250	26,250	1	26,250	26,250	1	26,250	26,250
14	Non-Mercury thermometer	10	305	3,045	10	305	3,045	10	350	3,500	10	750	7,500
15	Brass or copper mesh screen	2	5,250	10,500	2	5,250	10,500	2	5,250	10,500	2	5,250	10,500
16	Wheel Chairs	0	31,500	-	0	31,500	-	0	35,000	-	0	35,000	-
17	Statures	0	67,830	-	0	67,830	-	0	75,000	-	0	75,000	-
18	Blood Warmer	3	246,750	740,250	3	246,750	740,250	3	275,000	825,000	3	275,000	825,000
19	Sequence Compression Device	2	210,000	420,000	2	210,000	420,000	2	230,000	460,000	2	600,000	1,200,000
20	Blood Bank Refrigerators with	0	682,500	-	0	682,500	-	0	700,000	-	0	1,469,900	-
21	Data Coder	1	84,000	84,000	1	84,000	84,000	1	100,000	100,000	1	-	-
22	Plasma Separator 1	0	4,200,000	-	0	4,200,000	-	0	4,500,000	-	0	4,500,000	-
23	Blood Storage Cabinet	1	682,500	682,500	1	682,500	682,500	1	700,000	700,000	1	1,469,900	1,469,900
24	Resuscitation Trolley	0	244,733	-	0	244,733	-	0	400,000	-	0	491,350	-
25	Ultra sound machine gyne	0	1,403,325	-	0	1,403,325	-	0	1,700,000	-	0	2,150,000	-
26	Delivery Table	0	47,250	-	0	47,250	-	0	47,250	-	0	48,500	-
27	Height and weight scale	4	8,400	33,600	4	8,400	33,600	4	10,000	40,000	4	31,500	126,000
28	Suction Electronic	0	259,350	-	0	259,350	-	0	275,000	-	0	275,000	-
29	Fetal Heart Rate Detector	1	144,375	144,375	1	144,375	144,375	1	175,000	175,000	1	275,000	275,000
30	Ambo bag	0	17,325	-	0	17,325	-	0	19,000	-	0	19,000	-
31	Neonatal size face mask	4	578	2,310	4	578	2,310	4	1,200	4,800	4	1,500	6,000
32	Exchange transfusion trays	2	10,000	20,000	2	10,000	20,000	2	10,000	20,000	2	12,000	24,000
33	Shoe racks SS	4	39,900	159,600	4	39,900	159,600	4	39,900	159,600	4	39,900	159,600
34	Sterilizer	0	2,940,000	-	0	2,940,000	-	0	3,500,000	-	0	7,800,000	-
35	Washer disinfectant	0	-	-	0	-	-	0	-	-	0	-	-
36	Packing table	0	-	-	0	-	-	0	-	-	0	-	-
37	Digital Sealer Printer	1	420,000	420,000	1	420,000	420,000	1	480,000	480,000	1	520,000	520,000
38	Backup Auto Clave	0	441,000	-	0	441,000	-	0	550,000	-	0	789,625	-
39	Racks for Manual	10	21,000	210,000	10	21,000	210,000	10	37,500	375,000	10	56,160	561,600
40	Locked Racks for MSDS Data	2	21,000	42,000	2	21,000	42,000	2	37,500	75,000	2	56,160	112,320
41	Eye Wash Station with shower	3	300,000	900,000	3	300,000	900,000	3	350,000	1,050,000	3	350,000	1,050,000
42	Air Curtain	4	50,190	200,760	4	50,190	200,760	4	60,000	240,000	4	60,000	240,000
43	Fire Sand Buckets with stand	5	15,000	75,000	5	15,000	75,000	5	20,000	100,000	5	20,000	100,000
44	Smoke Detectors	10	7,350	73,500	10	7,350	73,500	10	8,500	85,000	10	8,500	85,000
45	Heat Detector	5	8,400	42,000	5	8,400	42,000	5	10,000	50,000	5	10,000	50,000
46	Gas Detector	5	6,300	31,500	5	6,300	31,500	5	7,500	37,500	5	7,500	37,500
47	Fire Blankets	10	2,783	27,825	10	2,783	27,825	10	3,200	32,000	10	3,200	32,000
48	Fire Alarms	10	5,250	52,500	10	5,250	52,500	10	6,500	65,000	10	6,500	65,000

MSDS

		Original			1st Revised			2nd Revised			3rd Revised		
Sr. No.	ITEM DESCRIPTION	Quantity Required	Actual Unit Price	Actual Total Cost(Rs)	Quantity Required	Actual Unit Price	Actual Total Cost(Rs)	Quantity Required	Actual Unit Price	Actual Total Cost(Rs)	Quantity Required	Actual Unit Price	Actual Total Cost(Rs)
49	Identification Bands	100	3	315	100	3	315	100	3	300	100	3	300
50	Wet Flooring Signages	0	431	-	0	431	-	0	550	-	0	750	-
51	Key Box	6	8,190	49,140	6	8,190	49,140	6	10,000	60,000	6	10,000	60,000
52	Dehumidifier	0	58,800	-	0	58,800	-	0	70,000	-	0	100,000	-
53	Tourniquet	4	840	3,360	4	840	3,360	4	850	3,400	4	1,500	6,000
54	LAB SAFETY BOX	2	3,150	6,300	2	3,150	6,300	2	4,000	8,000	2	4,000	8,000
55	densitometer	0	210,000	-	0	210,000	-	0	210,000	-	0	210,000	-
56	vending machine	0	630,000	-	0	630,000	-	0	630,000	-	0	630,000	-
57	Automatic shoe cover machine	2	296,100	592,200	2	296,100	592,200	2	332,500	665,000	2	332,500	665,000
58	Vein Finder	2	630,000	1,260,000	2	630,000	1,260,000	2	630,000	1,260,000	2	630,000	1,260,000
59	Blood Sample Vials (BOXES)	3	13	38	3	13	38	3	15	45	3	15	45
60	Bassinets	5	21,000	105,000	5	21,000	105,000	5	22,000	110,000	5	22,000	110,000
61	Chemical Spill Cleanup kit	2	100,000	200,000	2	100,000	200,000	2	100,000	200,000	2	100,000	200,000
62	Digital Temperature Humidity Gauge	4	15,000	60,000	4	15,000	60,000	4	15,000	60,000	4	15,000	60,000
63	Bio Cleaning and Disinfection System	1	650,000	650,000	1	650,000	650,000	1	650,000	650,000	1	2,200,000	2,200,000
	Total			8,647,094			8,647,094			9,653,822			13,437,942
				8.647			8.647			9.654			13.438

Medical Equipment

Sr. No.	Area	Name of Equipment	Yard Stick	Original				1st Revised				2nd Revised				3rd Revised			
				Available Quantity	Required Quantity	Cost per Unit	Total Cost	Available Quantity	Required Quantity	Cost per Unit	Total Cost	Available Quantity	Required Quantity	Cost per Unit	Total Cost	Available Quantity	Required Quantity	Cost per Unit	Total Cost
1	Laboratory	Semi Auto Clinical Chemistry Analyzer	1	1	0	449,295	-	1	0	449,295	-	1	0	550,000	-	1	0	550,000	-
2		Hematology Analyzer	1	0	1	427,350	427,350	0	1	427,350	427,350	0	1	550,000	550,000	0	1	750,000	750,000
3		Electrolyte Analyzer	1	0	1	427,350	427,350	0	1	427,350	427,350	0	1	550,000	550,000	0	1	550,000	550,000
4		Blood Gas Analyzer	0	0	0	2,744,858	-	0	0	2,744,858	-	0	0	3,200,000	-	0	0	1,400,000	-
5		Clinical Microscope	1	1	0	132,825	-	1	0	132,825	-	1	0	180,000	-	1	0	250,000	-
6		Water Bath	1	1	0	60,000	-	1	0	60,000	-	1	0	157,500	-	1	0	325,000	-
7		Hot air Oven	1	0	1	210,000	210,000	0	1	210,000	210,000	0	1	385,000	385,000	0	1	450,000	450,000
8		Distilled water plant	1	0	1	52,500	52,500	0	1	52,500	52,500	0	1	75,000	75,000	0	1	125,000	125,000
9		Auto pipettes	10	1	9	31,500	283,500	1	9	31,500	283,500	1	9	40,500	364,500	1	9	45,000	405,000
10		glass wares	0	0	0	105,000	-	0	0	105,000	-	0	0	105,000	-	0	0	105,000	-
11	X-Rays	Centrifuge Machine	2	1	1	149,336	149,336	1	1	149,336	149,336	1	1	250,000	250,000	1	1	400,000	400,000
12		Static X-ray Machine	1	0	1	4,200,000	4,200,000	0	1	4,200,000	4,200,000	0	1	6,000,000	6,000,000	0	1	12,000,000	12,000,000
13		Mobile X-Ray Machine	0	2	0	3,850,524	-	2	0	3,850,524	-	2	0	4,300,000	-	2	0	9,800,000	-
14		Computerized Radiography System	0	0	0	4,018,245	-	0	0	4,018,245	-	0	0	4,500,000	-	0	0	4,500,000	-
15		Dental X-Ray	0	1	0	282,975	-	1	0	282,975	-	1	0	350,000	-	1	0	525,000	-
16		Lead apron and PPE	2	1	1	52,500	52,500	1	1	52,500	52,500	1	1	60,000	60,000	1	1	85,000	85,000
17		Density meter personal (Add)	0	0	0	210,000	-	0	0	210,000	-	0	0	210,000	-	0	0	250,000	-
18		Lead glass /shield	0	0	0	105,000	-	0	0	105,000	-	0	0	105,000	-	0	0	150,000	-
19		Lead Walls	0	1	0	525,000	-	1	0	525,000	-	1	0	525,000	-	1	0	525,000	-
20		Portable/Mobile Ultrasound	0	0	0	1,371,331	-	0	0	1,371,331	-	0	0	1,500,000	-	0	0	2,400,000	-
21	Ultrasound	Color Doppler RADIOLOGY	1	0	1	3,698,310	3,698,310	0	1	3,698,310	3,698,310	0	1	4,500,000	4,500,000	0	1	5,500,000	5,500,000
22		ICU MONITOR	2	0	2	301,665	603,330	0	2	301,665	603,330	0	2	900,000	1,800,000	0	2	1,250,000	2,500,000
23	CCU	Temporary pace maker	0	0	0	315,000	-	0	0	315,000	-	0	0	315,000	-	0	0	550,000	-
24		Defibrillator	1	0	1	299,153	299,153	0	1	299,153	299,153	0	1	650,000	650,000	0	1	800,000	800,000
25		ECG Machine Three Channel	2	0	2	169,785	339,570	0	2	169,785	339,570	0	2	169,785	339,570	0	2	300,000	600,000
26		ETT Machine	0	0	0	2,021,838	-	0	0	2,021,838	-	0	0	2,200,000	-	0	0	3,000,000	-
27	Blood Bank	Color dopler RADIOLOGY	0	0	0	4,681,790	-	0	0	4,681,790	-	0	0	4,800,000	-	0	0	6,000,000	-
28		Suction Pump	2	0	2	259,350	518,700	0	2	259,350	518,700	0	2	275,000	550,000	0	2	300,000	600,000
29		Blood Cabinet	1	0	1	690,539	690,539	0	1	690,539	690,539	0	1	700,000	700,000	0	1	1,500,000	1,500,000
30		Centrifuge Machine	2	0	2	149,336	298,673	0	2	149,336	298,673	0	2	250,000	500,000	0	2	400,000	800,000
31	Dialysis Unit (10 beds)	Slide viewer	1	0	1	42,000	42,000	0	1	42,000	42,000	0	1	55,000	55,000	0	1	55,000	55,000
32		Clinical Microscope	1	0	1	132,825	132,825	0	1	132,825	132,825	0	1	180,000	180,000	0	1	250,000	250,000
33	Nursery	Computerized Hemo Dialysis Machine	5	0	5	1,050,000	5,250,000	0	5	1,050,000	5,250,000	0	5	1,600,000	8,000,000	0	5	3,200,000	16,000,000
34		Baby Cot	10	0	10	14,669	146,685	0	10	14,669	146,685	0	10	16,000	160,000	0	10	16,000	160,000
35		Phototherapy Unit	2	0	2	130,200	260,400	0	2	130,200	260,400	0	2	655,000	1,310,000	0	2	850,000	1,700,000
36		Infant Warmer	2	0	2	335,638	671,276	0	2	335,638	671,276	0	2	985,000	1,970,000	0	2	1,050,000	2,100,000
37		Pulse Oximeter	6	0	6	104,500	627,000	0	6	104,500	627,000	0	6	160,000	960,000	0	6	225,000	1,350,000
38		Infant Incubator	2	0	2	858,932	1,717,864	0	2	858,932	1,717,864	0	2	900,000	1,800,000	0	2	1,750,000	3,500,000
39		Suction Pump	1	0	1	259,350	259,350	0	1	259,350	259,350	0	1	275,000	275,000	0	1	300,000	300,000
40		Hospital Grade Nebulizer Heavy Duty	2	0	2	125,265	250,530	0	2	125,265	250,530	0	2	215,000	430,000	0	2	300,000	600,000
41		Anesthesia Machine with Ventilator	1	1	0	2,509,554	-	1	0	2,509,554	-	1	0	3,000,000	-	1	0	7,000,000	-
42		BED SIDE PATIENT MONITOR	2	0	2	441,000	882,000	0	2	441,000	882,000	0	2	550,000	1,100,000	0	2	1,200,000	2,400,000
43	O.T (04)	Defibrillator	2	1	1	308,713	308,713	1	1	308,713	308,713	1	1	650,000	650,000	1	1	800,000	800,000
44		Electrosurgical Unit	1	2	0	507,530	-	2	0	507,530	-	2	0	700,000	-	2	0	900,000	-
45		Operation Table	1	1	0	1,426,215	-	1	0	1,426,215	-	1	0	2,000,000	-	1	0	2,500,000	-
46		Ceiling Operating Light	1	1	0	413,013	-	1	0	413,013	-	1	0	800,000	-	1	0	950,000	-
47		STEAM STERILIZER	1	2	0	3,465,000	-	2	0	3,465,000	-	2	0	4,000,000	-	2	0	7,800,000	-
48		Suction Pump	2	0	2	259,350	518,700	0	2	259,350	518,700	0	2	275,000	550,000	0	2	300,000	600,000
49		Resuscitation trolley With Crash Cart	2	1	1	244,733	244,733	1	1	244,733	244,733	1	1	400,000	400,000	1	1	600,000	600,000
50		mayo table	4	0	4	21,000	84,000	0	4	21,000	84,000	0	4	23,000	92,000	0	4	23,000	92,000
51		MOBILE OPERATING LIGHT	1	1	0	304,220	-	1	0	304,220	-	1	0	400,000	-	1	0	900,000	-
52		Operation Table	0	0	0	1,426,215	-	0	0	1,426,215	-	0	0	2,000,000	-	0	0	5,000,000	-
53	Orthopedic	ORTHOPEDIC DRILL	0	0	0	1,108,740	-	0	0	1,108,740	-	0	0	1,500,000	-	0	0	4,000,000	-
54		Plaster Cutting Pneumatic	1	0	1	276,250	276,250	0	1	276,250	276,250	0	1	450,000	450,000	0	1	1,500,000	1,500,000
55		Pneumatic Tourniquets	0	0	0	262,500	-	0	0	262,500	-	0	0	262,500	-	0	0	300,000	-
56		Orthopedic Instruments	0	0	0	432,623	-	0	0	432,623	-	0	0	550,000	-	0	0	550,000	-
57		Portable/Mobile Ultrasound	1	1	0	1,418,958	-	1	0	1,418,958	-	1	0	1,500,000	-	1	0	2,400,000	-

Medical Equipment

			Original					1st Revised				2nd Revised				3rd Revised			
Sr. No.	Area	Name of Equipment	Yard Stick	Available Quantity	Required Quantity	Cost per Unit	Total Cost	Available Quantity	Required Quantity	Cost per Unit	Total Cost	Available Quantity	Required Quantity	Cost per Unit	Total Cost	Available Quantity	Required Quantity	Cost per Unit	Total Cost
58	Gynea (20 beds)	Autoclave	1	1	0	441,000	-	1	0	441,000	-	1	0	550,000	-	1	0	850,000	-
59		Delivery Set	10	1	9	31,500	283,500	1	9	31,500	283,500	1	9	40,000	360,000	1	9	65,000	585,000
60		Delivery Table	2	1	1	47,250	47,250	1	1	47,250	47,250	1	1	47,250	47,250	1	1	55,000	55,000
61		BED SIDE PATIENT MONITOR	2	0	2	294,000	588,000	0	2	294,000	588,000	0	2	550,000	1,100,000	0	2	1,200,000	2,400,000
62		D & C Set	2	1	1	34,650	34,650	1	1	34,650	34,650	1	1	40,000	40,000	1	1	60,000	60,000
63		Vacuum Extractor	1	1	0	259,350	-	1	0	259,350	-	1	0	300,000	-	1	0	350,000	-
64		CTG Machine	1	1	0	628,049	-	1	0	628,049	-	1	0	725,000	-	1	0	900,000	-
65		ECG Machine Three Channel	1	0	1	169,785	169,785	0	1	169,785	169,785	0	1	180,000	180,000	0	1	300,000	300,000
66		Portable O.T Light	2	2	0	304,220	-	2	0	304,220	-	2	0	400,000	-	2	0	900,000	-
67		Baby Cot	2	1	1	14,669	14,669	1	1	14,669	14,669	1	1	16,000	16,000	1	1	16,000	16,000
68	Delivery trolley	2	0	2	47,250	94,500	0	2	47,250	94,500	0	2	47,250	94,500	0	2	47,250	94,500	
69	Surgical Emergency (10 beds)	Desktop Fetal Heart Rate Detector	1	1	0	144,375	-	1	0	144,375	-	1	0	175,000	-	1	0	200,000	-
70		Steam Sterilizer	0	0	0	3,355,849	-	0	0	3,355,849	-	0	0	4,000,000	-	0	0	7,800,000	-
71		Operation Table	0	0	0	1,426,215	-	0	0	1,426,215	-	0	0	2,000,000	-	0	0	2,500,000	-
72		MOBILE OPERATING LIGHT	0	0	0	285,466	-	0	0	285,466	-	0	0	400,000	-	0	0	900,000	-
73		Suction Pump	0	0	0	259,350	-	0	0	259,350	-	0	0	275,000	-	0	0	300,000	-
74		Laryngoscope	0	0	0	9,744	-	0	0	9,744	-	0	0	12,000	-	0	0	20,000	-
75		Set of Surgical Instruments	0	0	0	141,750	-	0	0	141,750	-	0	0	160,000	-	0	0	220,000	-
76		Stretcher	10	0	10	68,250	682,500	0	10	68,250	682,500	0	10	69,300	693,000	0	10	69,300	693,000
77		wheel chair	10	0	10	31,500	315,000	0	10	31,500	315,000	0	10	35,000	350,000	0	10	35,000	350,000
78		foot support	6	0	6	4,200	25,200	0	6	4,200	25,200	0	6	4,500	27,000	0	6	5,148	30,888
79	Others	Resuscitation trolley With Crash Cart	5	0	5	237,618	1,188,091	0	5	237,618	1,188,091	0	5	400,000	2,000,000	0	5	600,000	3,000,000
80		BP Apparatus	15	0	15	15,750	236,250	0	15	15,750	236,250	0	15	16,000	240,000	0	15	16,000	240,000
81		Ventilator	0	0	0	2,195,080	-	0	0	2,195,080	-	0	0	3,500,000	-	0	0	5,500,000	-
82		CPAP	1	0	1	1,098,510	1,098,510	0	1	1,098,510	1,098,510	0	1	2,100,000	2,100,000	0	1	2,800,000	2,800,000
83		X-RAY PROCESSOR	1	0	1	858,440	858,440	0	1	858,440	858,440	0	1	925,000	925,000	0	1	1,200,000	1,200,000
84		Hand wash Scrub Double Bay	2	0	2	94,500	189,000	0	2	94,500	189,000	0	2	100,000	200,000	0	2	140,000	280,000
85		Image Intensifier	0	0	0	4,667,460	-	0	0	4,667,460	-	0	0	4,667,460	-	0	0	12,000,000	-
86		Central Medical Gass Pipe Line System	7	0	7	850,000	5,950,000	0	7	850,000	5,950,000	0	7	-	-	0	7	-	-
87		Motorized Patient bed with bed side,Mattress,IV stand, Attendant Bench	4	0	4	210,000	840,000	0	4	210,000	840,000	0	4	400,000	1,600,000	0	4	600,000	2,400,000
88		Sphygmomanometer wall mtd	4	0	4	15,750	63,000	0	4	15,750	63,000	0	4	30,000	120,000	0	4	35,000	140,000
89	ICU	Resuscitation trolley With Crash Cart	2	0	2	244,733	489,466	0	2	244,733	489,466	0	2	400,000	800,000	0	2	600,000	1,200,000
90		Defibrillator	1	0	1	299,153	299,153	0	1	299,153	299,153	0	1	650,000	650,000	0	1	800,000	800,000
91		Defibrillator with Monitor	0	0	0	330,750	-	0	0	330,750	-	0	0	650,000	-	0	0	800,000	-
92		ECG Machine Three Channel	0	0	0	169,785	-	0	0	169,785	-	0	0	180,000	-	0	0	300,000	-
93		Syringes pump	1	0	1	108,780	108,780	0	1	108,780	108,780	0	1	125,000	125,000	0	1	200,000	200,000
94		Suction Pump	0	0	0	259,350	-	0	0	259,350	-	0	0	275,000	-	0	0	300,000	-
95		ICU Monitor	0	0	0	298,200	-	0	0	298,200	-	0	0	900,000	-	0	0	1,250,000	-
96		Instrument Trolley	1	0	1	55,000	55,000	0	1	55,000	55,000	0	1	55,000	55,000	0	1	55,000	55,000
97		Ward instruments	0	0	0	-	-	0	0	-	-	0	0	-	-	0	0	-	-
98		Ventilator intensive care	2	0	2	1,600,000	3,200,000	0	2	1,600,000	3,200,000	0	2	3,500,000	7,000,000	0	2	5,500,000	11,000,000
99	Dental Unit	CPAP with humidifier	0	0	0	1,098,510	-	0	0	1,098,510	-	0	0	2,100,000	-	0	0	2,800,000	-
100		DELIVERY TROLLEY STAINLESS STEEL	1	0	1	23,835	23,835	0	1	23,835	23,835	0	1	47,250	47,250	0	1	47,250	47,250
101		Ambu-Bag, adult	4	0	4	17,325	69,300	0	4	17,325	69,300	0	4	19,000	76,000	0	4	19,000	76,000
102		Ambu-Bag, paedrs	4	0	4	17,325	69,300	0	4	17,325	69,300	0	4	19,000	76,000	0	4	19,000	76,000
103		TWO BODY REFRIGERATOR WITH CASTERS 220v 50Hz Along with Autopsy Table & Litter Trolley	1	0	1	2,470,546	2,470,546	0	1	2,470,546	2,470,546	0	1	3,000,000	3,000,000	0	1	3,500,000	3,500,000
104		Dental Unit	2	0	2	2,190,000	4,380,000	0	2	2,190,000	4,380,000	0	2	2,820,000	5,640,000	0	2	2,820,000	5,640,000
105		Autoclave	1	0	1	441,000	441,000	0	1	441,000	441,000	0	1	550,000	550,000	0	1	850,000	850,000
106		Dental X-RAY Machine	1	0	1	282,975	282,975	0	1	282,975	282,975	0	1	350,000	350,000	0	1	525,000	525,000
107		Digital Intra Oral Camera	0	0	0	94,500	-	0	0	94,500	-	0	0	150,000	-	0	0	600,000	-
108		DENTAL CAUTERY	0	0	0	84,000	-	0	0	84,000	-	0	0	160,000	-	0	0	900,000	-
109	Beds	Ultrasonic scaling	1	0	1	120,750	120,750	0	1	120,750	120,750	0	1	175,000	175,000	0	1	300,000	300,000
110		Curing lights	1	0	1	52,500	52,500	0	1	52,500	52,500	0	1	95,000	95,000	0	1	150,000	150,000
111		Endo motor system	1	0	1	199,601	199,601	0	1	199,601	199,601	0	1	265,000	265,000	0	1	500,000	500,000
112		Dental cabinet	0	0	0	42,000	-	0	0	42,000	-	0	0	70,000	-	0	0	160,000	-
113		Dental examination/surgical instrument sets	4	0	4	157,500	630,000	0	4	157,500	630,000	0	4	175,000	700,000	0	4	175,000	700,000
114		Fowler beds with Mattress	40	0	40	70,000	2,800,000	0	40	70,000	2,800,000	0	40	110,000	4,400,000	0	40	150,000	6,000,000
			Total				52,293,687				52,293,687				69,753,070				105,335,638
						52.294				52.294				69.753				105.336	

Electricity

		Original			1st Revised			2nd Revised			3rd Revised		
Sr. No.	Item Name	Quantity	Per Unit Cost	Total Cost	Quantity	Per Unit Cost	Total Cost	Quantity	Per Unit Cost	Total Cost	Quantity	Per Unit Cost	Total Cost
1	Transformers (200 KVA)	1	600,000	600,000	1	600,000	600,000	1	600,000	600,000	1	600,000	600,000
2	Transformers (100 KVA)	1	450,000	450,000	1	450,000	450,000	1	450,000	450,000	1	450,000	450,000
3	Transformers (50 KVA)	0	300,000	-	0	300,000	-	0	300,000	-	0	300,000	-
4	Generator (200 KVA)	1	4,000,000	4,000,000	1	4,000,000	4,000,000	1	4,000,000	4,000,000	1	4,000,000	4,000,000
5	Generator (100 KVA)	0	2,300,000	-	0	2,300,000	-	0	2,300,000	-	1	3,400,000	3,400,000
6	2 Ton air conditioners (split)	15	55,500	832,500	15	55,500	832,500	15	55,500	832,500	15	55,500	832,500
7	2 Ton air conditioners (Cabinet)	27	78,000	2,106,000	27	78,000	2,106,000	27	78,000	2,106,000	27	78,000	2,106,000
8	4 Ton air conditioners (Cabinet)	4	120,000	480,000	4	120,000	480,000	4	120,000	480,000	4	120,000	480,000
9	Ceiling Fans 56"	50	3,090	154,500	50	3,090	154,500	50	3,090	154,500	50	3,090	154,500
10	Exhaust Fans	36	3,000	108,000	36	3,000	108,000	36	3,000	108,000	36	3,000	108,000
11	Bracket Fans 18"	72	3,280	236,160	72	3,280	236,160	72	3,280	236,160	72	3,280	236,160
12	Dual Connection of Electricity / Express Line	1	5,000,000	5,000,000	1	5,000,000	5,000,000	1	5,000,000	5,000,000	1	9,000,000	9,000,000
	Total			13,967,160			13,967,160			13,967,160			21,367,160
				13.967			13.967			13.967			21.367

IT & QMS & Surveillance

		Original			1st Revised			2nd Revised			3rd Revised		
Sr. No.	Item Name	Quantity	Per Unit Cost	Total Cost	Quantity	Per Unit Cost	Total Cost	Quantity	Per Unit Cost	Total Cost	Quantity	Per Unit Cost	Total Cost
1	Desktop, UPS, LED	30	75,000	2,250,000	30	75,000	2,250,000	30	130,000	3,900,000	30	216,000	6,480,000
2	MS Windows License	30	20,000	600,000	30	20,000	600,000	30	20,000	600,000	30	20,000	600,000
3	Scanner Flatbed with ADF	3	90,000	270,000	3	90,000	270,000	3	150,000	450,000	3	150,000	450,000
4	Heavy duty Printer	7	40,000	280,000	7	40,000	280,000	7	50,000	350,000	7	110,000	770,000
5	Multimedia Projector with Screen	1	100,000	100,000	1	100,000	100,000	1	100,000	100,000	1	100,000	100,000
6	Tabs	4	50,000	200,000	4	50,000	200,000	4	50,000	200,000	4	50,000	200,000
7	Laptop	1	100,000	100,000	1	100,000	100,000	1	100,000	100,000	1	100,000	100,000
8	MS Windows License	1	20,000	20,000	1	20,000	20,000	1	20,000	20,000	1	20,000	20,000
9	QMS System	1	3,700,000	3,700,000	1	3,700,000	3,700,000	1	4,000,000	4,000,000	1	4,000,000	4,000,000
10	Networking	1	995,000	995,000	1	995,000	995,000	1	995,000	995,000	1	1,200,000	1,200,000
11	Monitoring & Surveillance (CCTV)	1	5,000,000	5,000,000	1	5,000,000	5,000,000	1	5,000,000	5,000,000	1	5,000,000	5,000,000
12	Public Address System	1	1,000,000	1,000,000	1	1,000,000	1,000,000	1	1,000,000	1,000,000	1	1,200,000	1,200,000
	Total			14,515,000			14,515,000			16,715,000			20,120,000
				14.515			14.515			16.715			20.120

Furniture and Fixtures

Sr. No.	Item Name	Original			1st Revised			2nd Revised			3rd Revised		
		Quantity	Unit Price	Total	Quantity	Unit Price	Total	Quantity	Unit Price	Total	Quantity	Unit Price	Total
1	Benches (internal)	60	30,000	1,800,000	60	30,000	1,800,000	60	30,000	1,800,000	60	40000	2,400,000
2	Benches (external)	10	10,000	100,000	10	10,000	100,000	10	10,000	100,000	10	40000	400,000
3	Electric Water Cooler	8	45,000	360,000	8	45,000	360,000	8	45,000	360,000	8	60000	480,000
4	Doctors rooms Furniture	30	70,000	2,100,000	30	70,000	2,100,000	30	70,000	2,100,000	30	125000	3,750,000
5	Examination couches	10	35,000	350,000	10	35,000	350,000	10	35,000	350,000	10	35000	350,000
6	Fire Blanket	5	2,500	12,500	5	2,500	12,500	5	2,500	12,500	5	3000	15,000
7	Fire Extinguisher (Water Based)	30	8,000	240,000	30	8,000	240,000	30	8,000	240,000	30	2500	75,000
8	Acrylic Board	150	2,200	330,000	150	2,200	330,000	150	2,200	330,000	150	2000	300,000
9	Rostrum	2	18,000	36,000	2	18,000	36,000	2	18,000	36,000	2	20000	40,000
10	Blinds for windows	6000	150	900,000	6000	150	900,000	6000	150	900,000	6000	200	1,200,000
11	Paintings	100	6,000	600,000	100	6,000	600,000	100	6,000	600,000	100	5000	500,000
12	Waste Bin Sets (3 bin)	40	6,000	240,000	40	6,000	240,000	40	6,000	240,000	40	9000	360,000
13	Printing			1,000,000			1,000,000			1,000,000			1,000,000
	Machinery and Equipment's												
14	Refrigerator(Domestic) front glass double door	2	160,000	320,000	2	160,000	320,000	2	160,000	320,000	2	150000	300,000
15	Refrigerator glass single door	5	80,000	400,000	5	80,000	400,000	5	80,000	400,000	5	90000	450,000
16	Refrigerator 16 cft	5	36,000	180,000	5	36,000	180,000	5	36,000	180,000	5	50000	250,000
17	Air Curtain On Door	5	50,000	250,000	5	50,000	250,000	5	50,000	250,000	5	75000	375,000
18	Washing machines for pantries	3	13,000	39,000	3	13,000	39,000	3	13,000	39,000	3	11000	33,000
19	Gas Burner for pantries	10	4,800	48,000	10	4,800	48,000	10	4,800	48,000	10	80000	800,000
20	Fire Extinguishers DCP	30	4,800	144,000	30	4,800	144,000	30	4,800	144,000	30	6500	195,000
21	LED TV	15	55,000	825,000	15	55,000	825,000	15	55,000	825,000	15	140000	2,100,000
22	Industrial Exhaust	5	50,000	250,000	5	50,000	250,000	5	50,000	250,000	5	60000	300,000
23	Acrylic Display Board	4	20,000	80,000	4	20,000	80,000	4	20,000	80,000	4	20000	80,000
	Laundry & Washing												
24	Bed Sheets and pillow covers	300	1,250	375,000	300	1,250	375,000	300	1,250	375,000	300	2500	750,000
25	Pillows	150	400	60,000	150	400	60,000	150	400	60,000	150	500	75,000
26	Blankets with covers	100	5,000	500,000	100	5,000	500,000	100	5,000	500,000	100	4000	400,000
	Medicine Store												
27	Medicine (Iron Racks) 8x6x2 (Required)	20	50,000	1,000,000	20	50,000	1,000,000	20	50,000	1,000,000	20	60000	1,200,000
28	Moveable Iron Stairs (Required)	2	15,000	30,000	2	15,000	30,000	2	15,000	30,000	2	20000	40,000
29	Lifters (Required)	2	37,000	74,000	2	37,000	74,000	2	37,000	74,000	2	35000	70,000
30	Pallets 3x4 (Plastic) (Required)	20	12,000	240,000	20	12,000	240,000	20	12,000	240,000	20	10000	200,000
31	Dehumidifier (Required)	1	100,000	100,000	1	100,000	100,000	1	100,000	100,000	1	125000	125,000
32	Insect Killer (Required)	25	8,000	200,000	25	8,000	200,000	25	8,000	200,000	25	6500	162,500
33	Thermometer (Required)	20	16,000	320,000	20	16,000	320,000	20	16,000	320,000	20	600	12,000
	Total			13,503,500			13,503,500			13,503,500			18,787,500
				13.504			13.504			13.504			18.788

Signage and plaques

Sr No	Type	Kinds of Sign Boards	Original			1st Revised			2nd Revised			3rd Revised		
			Quantity	Rates	Cost	Quantity	Rates	Cost	Quantity	Rates	Cost	Quantity	Rates	Cost
		External Sign Boards												
1	A1	External Platform/Road Signage (Circular)	6	9,812	58,872	6	9,812	58,872	6	13,951	83,706	6	13,951	83,706
2	A2	External Platform/Road Signage (Triangular)	6	8,976	53,856	6	8,976	53,856	6	12,762	76,574	6	12,762	76,574
3	B1	Main Directional Board	1	109,087	109,087	1	109,087	109,087	1	155,107	155,107	1	155,107	155,107
4	C1	Directional Board (Single Sheet)	10	14,016	140,160	10	14,016	140,160	10	19,929	199,290	10	19,929	199,290
5	C2	Directional Board (Two Sheets)	1	21,813	21,813	1	21,813	21,813	1	31,016	31,016	1	31,016	31,016
6	C3	Directional Board (Three Sheets)	1	29,244	29,244	1	29,244	29,244	1	41,581	41,581	1	41,581	41,581
7	C4	Directional Board (Four Sheets)	1	36,114	36,114	1	36,114	36,114	1	51,351	51,351	1	51,351	51,351
8	C5	Directional Board (Five Sheets)	1	43,858	43,858	1	43,858	43,858	1	62,360	62,360	1	62,360	62,360
9	C6	Directional Board (Six Sheets)	1	51,207	51,207	1	51,207	51,207	1	72,810	72,810	1	72,810	72,810
10	C7	Additional Panel (For Fixation on existing Foundation & Posts)	3	7,703	23,109	3	7,703	23,109	3	10,952	32,857	3	10,952	32,857
11	D1	Departmental Signage on Building	6	45,776	274,656	6	45,776	274,656	6	65,087	390,524	6	65,087	390,524
12	E1	External Map Boards	2	39,939	79,878	2	39,939	79,878	2	56,788	113,576	2	56,788	113,576
		Internal Signage	0		-	0		-	0		-	0		-
1	F1	Internal Hanging Signage (Main Entrance)	5	88,119	440,595	5	88,119	440,595	5	125,294	626,472	5	125,294	626,472
2	F2	Internal Hanging Signage (Main Entrance 2)	5	67,092	335,460	5	67,092	335,460	5	95,396	476,980	5	95,396	476,980
3	F3	Internal Hanging Signage (Corridor)	4	49,689	198,756	4	49,689	198,756	4	70,651	282,604	4	70,651	282,604
4	F4	Internal Hanging Signage (Corridor 2)	4	50,265	201,060	4	50,265	201,060	4	71,470	285,880	4	71,470	285,880
5	G1	Internal Department Signage on wall	7	12,709	88,963	7	12,709	88,963	7	18,071	126,498	7	18,071	126,498
6	H1	Specialist Name Plaques fixed on wall	20	3,653	73,060	20	3,653	73,060	20	5,194	103,880	20	5,194	103,880
7	J1	Room Name Plaques and Numbers fixed on wall	100	840	84,000	100	840	84,000	100	1,194	119,420	100	1,194	119,420
8	K1	Internal Wall Signage	100	1,380	138,000	100	1,380	138,000	100	1,961	196,140	100	1,961	196,140
9	L1	Room Numbers Fixed on Wall	50	3,501	175,050	50	3,501	175,050	50	4,978	248,920	50	4,978	248,920
10	M1	Advance Fire Exit Sign	10	1,782	17,820	10	1,782	17,820	10	2,534	25,340	10	2,534	25,340
11	M2	Fire Exit Sign Mounted Above the Door	10	1,233	12,330	10	1,233	12,330	10	1,753	17,528	10	1,753	17,528
12	N1	Fire Safety/Equipment Signage	20	2,361	47,220	20	2,361	47,220	20	3,357	67,144	20	3,357	67,144
13	P1	Floor Map Board	5	20,449	102,245	5	20,449	102,245	5	29,075	145,376	5	29,075	145,376
14	Q1	Caution Signage	25	2,107	52,675	25	2,107	52,675	25	2,996	74,900	25	2,996	74,900
15	Q2	Caution Signage	5	634	3,170	5	634	3,170	5	902	4,508	5	902	4,508
16	Q3	Caution Signage	10	1,109	11,090	10	1,109	11,090	10	1,576	15,764	10	1,576	15,764
17	Q4	Caution Signage	15	861	12,915	15	861	12,915	15	1,225	18,375	15	1,225	18,375
		Total			2,916,263			2,916,263			4,146,482			4,146,482
		Designing and Site Supervision			87,488			87,488			124,394			124,394
		Grand Total			3,003,751			3,003,751			4,270,877			4,270,877
					3.004			3.004			4.271			4.271

DAY CARE CENTER

Yard		Original			1st Revised			2nd Revised			3rd Revised		
Sr. No.	ITEMS	Yard Stick (DCC of 25 Kids)	Unit Cost	Total	Yard Stick (DCC of 25 Kids)	Unit Cost	Total	Yard Stick (DCC of 25 Kids)	Unit Cost	Total	Yard Stick (DCC of 25 Kids)	Unit Cost	Total
1	Cylinder Block	1	3,000	3,000	1	3,000	3,000	1	3,000	3,000	1	3,000	3,000
2	Geometrical Cabinet (36 pcs)	1	4,000	4,000	1	4,000	4,000	1	4,000	4,000	1	4,000	4,000
3	Geometrical Solids (10 pcs)	1	2,200	2,200	1	2,200	2,200	1	2,200	2,200	1	2,200	2,200
4	Base for Geometrical Solids (14 pcs)	1	2,000	2,000	1	2,000	2,000	1	2,000	2,000	1	2,000	2,000
5	Constructive Triangles (4 box)	1	400	400	1	400	400	1	400	400	1	400	400
6	Metal Insets (10 - shape)	1	1,000	1,000	1	1,000	1,000	1	1,000	1,000	1	1,000	1,000
7	Stand for metal insets	1	2,000	2,000	1	2,000	2,000	1	2,000	2,000	1	2,000	2,000
8	Paper Board for metal insets (10 Boards)	1	5,000	5,000	1	5,000	5,000	1	5,000	5,000	1	5,000	5,000
9	Sandpaper Alphabets (English)	3	2,000	6,000	3	2,000	6,000	3	2,000	6,000	3	2,000	6,000
10	Sandpaper Alphabets (Urdu)	3	3,500	10,500	3	3,500	10,500	3	3,500	10,500	3	3,500	10,500
11	Sandpaper Number	3	2,000	6,000	3	2,000	6,000	3	2,000	6,000	3	2,000	6,000
12	Hammer Case	2	1,000	2,000	2	1,000	2,000	2	1,000	2,000	2	1,000	2,000
13	Soft Reading Book	15	200	3,000	15	200	3,000	15	200	3,000	15	200	3,000
14	Shape Sorting Case	2	500	1,000	2	500	1,000	2	500	1,000	2	500	1,000
15	Transport Set (Model)	2	700	1,400	2	700	1,400	2	700	1,400	2	700	1,400
16	Model Puzzles (S)	7	300	2,100	7	300	2,100	7	300	2,100	7	300	2,100
17	Model Puzzles (B)	7	500	3,500	7	500	3,500	7	500	3,500	7	500	3,500
18	Storybook	20	100	2,000	20	100	2,000	20	100	2,000	20	100	2,000
19	Information Book (Large)	20	350	7,000	20	350	7,000	20	350	7,000	20	350	7,000
20	Basket (L)	10	1,000	10,000	10	1,000	10,000	10	1,000	10,000	10	1,000	10,000
21	Basket (S)	10	600	6,000	10	600	6,000	10	600	6,000	10	600	6,000
22	Color table Box	2	1,000	2,000	2	1,000	2,000	2	1,000	2,000	2	1,000	2,000
23	ABC Block	4	500	2,000	4	500	2,000	4	500	2,000	4	500	2,000
24	Number Block	4	500	2,000	4	500	2,000	4	500	2,000	4	500	2,000
25	Color Pensils (Large)	5	450	2,250	5	450	2,250	5	450	2,250	5	450	2,250
26	Color Crayons (Large)	5	300	1,500	5	300	1,500	5	300	1,500	5	300	1,500
27	Marker Color (Board and Permanent)	15	395	5,925	15	395	5,925	15	395	5,925	15	395	5,925
28	Fruits Basket (Model Set)	2	1,000	2,000	2	1,000	2,000	2	1,000	2,000	2	1,000	2,000
29	Vegetables Basket (Model Set)	2	1,000	2,000	2	1,000	2,000	2	1,000	2,000	2	1,000	2,000
30	Animal Sets	2	600	1,200	2	600	1,200	2	600	1,200	2	600	1,200
31	Insects sets	2	400	800	2	400	800	2	400	800	2	400	800
32	Shape Sorting House	2	1,500	3,000	2	1,500	3,000	2	1,500	3,000	2	1,500	3,000
33	Flash card (Small)	10	120	1,200	10	120	1,200	10	120	1,200	10	120	1,200
34	Flash card (Big)	10	325	3,250	10	325	3,250	10	325	3,250	10	325	3,250
35	Sand Play	2	1,000	4,000	2	1,000	4,000	2	1,000	4,000	2	1,000	4,000
36	Gym Play	2	2,000	3,000	2	2,000	3,000	2	2,000	3,000	2	2,000	3,000
37	Straight Mats	20	1,500	40,000	20	1,500	40,000	20	1,500	40,000	20	1,500	40,000
38	Folding Mats	20	2,000	6,000	20	2,000	6,000	20	2,000	6,000	20	2,000	6,000
39	Diaper Changing Mats	3	300	1,500	3	300	1,500	3	300	1,500	3	300	1,500
40	Cube Cushion	2	500	1,000	2	500	1,000	2	500	1,000	2	500	1,000
41	Square Cushion	2	500	600	2	500	600	2	500	600	2	500	600
42	Baby Mirror	3	300	2,400	3	300	2,400	3	300	2,400	3	300	2,400
43	Pink Tower With Stand	1	800	500	1	800	500	1	800	500	1	800	500
44	Dressing Frames	10	500	8,000	10	500	8,000	10	500	8,000	10	500	8,000
45	Monkey Stuffed	2	800	2,400	2	800	2,400	2	800	2,400	2	800	2,400
46	Lion Stuffed	2	1,200	3,400	2	1,200	3,400	2	1,200	3,400	2	1,200	3,400
47	Cater Pillar Stuffed	2	1,700	3,000	2	1,700	3,000	2	1,700	3,000	2	1,700	3,000
48	Stuffed toys (Animal shaped i.e. Moneky, lion, caterpillar etc)	6	1,500	9,000	6	1,500	9,000	6	1,500	9,000	6	1,500	9,000
49	Long Roads with Stands	1	1,500	1,500	1	1,500	1,500	1	1,500	1,500	1	1,500	1,500

DAY CARE CENTER

Yard		Original			1st Revised			2nd Revised			3rd Revised		
Sr. No.	ITEMS	Yard Stick (DCC of 25 Kids)	Unit Cost	Total	Yard Stick (DCC of 25 Kids)	Unit Cost	Total	Yard Stick (DCC of 25 Kids)	Unit Cost	Total	Yard Stick (DCC of 25 Kids)	Unit Cost	Total
50	Number Rods	1	500	500	1	500	500	1	500	500	1	500	500
51	Stand Number Rods	1	800	800	1	800	800	1	800	800	1	800	800
52	Soft toys	2	700	1,400	2	700	1,400	2	700	1,400	2	700	1,400
53	Infants Manual Weight Machine	1	1,000	1,000	1	1,000	1,000	1	1,000	1,000	1	1,000	1,000
54	Toddlers Manual Weight Machine	1	1,000	1,000	1	1,000	1,000	1	1,000	1,000	1	1,000	1,000
55	Tri Cycles	4	3,500	14,000	4	3,500	14,000	4	3,500	14,000	4	3,500	14,000
56	Wooden Cots	10	10,000	100,000	10	10,000	100,000	10	10,000	100,000	10	10,000	100,000
57	Mattresses for Cots	10	1,200	12,000	10	1,200	12,000	10	1,200	12,000	10	1,200	12,000
58	Pillows	10	300	3,000	10	300	3,000	10	300	3,000	10	300	3,000
59	Bed Sheets and pillow covers	20	400	8,000	20	400	8,000	20	400	8,000	20	400	8,000
60	Nets	10	600	6,000	10	600	6,000	10	600	6,000	10	600	6,000
61	High Chairs for feeding	15	3,000	45,000	15	3,000	45,000	15	3,000	45,000	15	3,000	45,000
62	Rockers Cum Bouncer	8	2,500	20,000	8	2,500	20,000	8	2,500	20,000	8	2,500	20,000
63	Cot Mobile	10	1,500	15,000	10	1,500	15,000	10	1,500	15,000	10	1,500	15,000
64	Plastic Chairs (Round edges Animal Shapes)	7	600	4,200	7	600	4,200	7	600	4,200	7	600	4,200
65	Multi-Purpose Table	2	3,000	6,000	2	3,000	6,000	2	3,000	6,000	2	3,000	6,000
66	Writing Board	1	500	500	1	500	500	1	500	500	1	500	500
67	Electric Sterilizer	2	5,000	10,000	2	5,000	10,000	2	5,000	10,000	2	5,000	10,000
68	Electric Warmer	2	5,000	10,000	2	5,000	10,000	2	5,000	10,000	2	5,000	10,000
69	Table sets	2	4,000	8,000	2	4,000	8,000	2	4,000	8,000	2	4,000	8,000
70	Rocker	6	3,200	19,200	6	3,200	19,200	6	3,200	19,200	6	3,200	19,200
71	Activity Gym (Infants)	5	2,000	10,000	5	2,000	10,000	5	2,000	10,000	5	2,000	10,000
72	Play Gym	5	2,700	13,500	5	2,700	13,500	5	2,700	13,500	5	2,700	13,500
73	Activity Gym (Toddlers)	5	2,000	10,000	5	2,000	10,000	5	2,000	10,000	5	2,000	10,000
74	Toiler Training Seat	10	3,000	30,000	10	3,000	30,000	10	3,000	30,000	10	3,000	30,000
75	Infant Toys	30	4,000	120,000	30	4,000	120,000	30	4,000	120,000	30	4,000	120,000
76	Bath Toys	15	1,000	15,000	15	1,000	15,000	15	1,000	15,000	15	1,000	15,000
77	Fun Links Teether	15	300	4,500	15	300	4,500	15	300	4,500	15	300	4,500
78	Fun Pal Teether	15	500	7,500	15	500	7,500	15	500	7,500	15	500	7,500
79	Fun Rattle	15	400	6,000	15	400	6,000	15	400	6,000	15	400	6,000
80	Mother feeding Chair	1	3,000	3,000	1	3,000	3,000	1	3,000	3,000	1	3,000	3,000
81	Soft Books (duplication)	20	500	10,000	20	500	10,000	20	500	10,000	20	500	10,000
82	Bottle Brushes	3	300	900	3	300	900	3	300	900	3	300	900
List of others items i.e. Kitchen, Office, Electric items				-			-			-			-
1	Water Dispenser	1	14,000	14,000	1	14,000	14,000	1	14,000	14,000	1	14,000	14,000
2	Microwave Oven	1	12,400	12,400	1	12,400	12,400	1	12,400	12,400	1	12,400	12,400
3	Fridge	1	34,000	34,000	1	34,000	34,000	1	34,000	34,000	1	34,000	34,000
4	Kitchen Accessories / Cutleries etc.	24	200	4,800	24	200	4,800	24	200	4,800	24	200	4,800
5	Sofa Set	1	40,000	40,000	1	40,000	40,000	1	40,000	40,000	1	40,000	40,000
6	Office Table	1	5,000	5,000	1	5,000	5,000	1	5,000	5,000	1	5,000	5,000
7	Office Chairs	5	10,000	50,000	5	10,000	50,000	5	10,000	50,000	5	10,000	50,000
8	Air Conditioner	2	42,000	84,000	2	42,000	84,000	2	42,000	84,000	2	42,000	84,000
9	LCD	1	27,000	27,000	1	27,000	27,000	1	27,000	27,000	1	27,000	27,000
10	DVD player	1	5,000	5,000	1	5,000	5,000	1	5,000	5,000	1	5,000	5,000
11	CCTV Cameras	1	100,000	100,000	1	100,000	100,000	1	100,000	100,000	1	100,000	100,000
12	Fire Alarms	3	5,000	15,000	3	5,000	15,000	3	5,000	15,000	3	5,000	15,000
13	UPS	1	10,000	10,000	1	10,000	10,000	1	10,000	10,000	1	10,000	10,000
14	Vacuum Cleaner	1	7,000	7,000	1	7,000	7,000	1	7,000	7,000	1	7,000	7,000
15	Fire Extinguishers (Large)	2	5,000	10,000	2	5,000	10,000	2	5,000	10,000	2	5,000	10,000
16	Electric Insect Killer	2	7,800	15,600	2	7,800	15,600	2	7,800	15,600	2	7,800	15,600
17	Electric Hand Dryer	1	4,000	4,000	1	4,000	4,000	1	4,000	4,000	1	4,000	4,000
18	Electric Heater	2	5,000	10,000	2	5,000	10,000	2	5,000	10,000	2	5,000	10,000

DAY CARE CENTER

Yard Sr. No.	ITEMS	Original			1st Revised			2nd Revised			3rd Revised		
		Yard Stick (DCC of 25 Kids)	Unit Cost	Total	Yard Stick (DCC of 25 Kids)	Unit Cost	Total	Yard Stick (DCC of 25 Kids)	Unit Cost	Total	Yard Stick (DCC of 25 Kids)	Unit Cost	Total
19	Ceiling/bracket Fans	4	8,000	32,000	4	8,000	32,000	4	8,000	32,000	4	8,000	32,000
20	Curtains	2	45,000	90,000	2	45,000	90,000	2	45,000	90,000	2	45,000	90,000
21	Carpets	1	100,000	100,000	1	100,000	100,000	1	100,000	100,000	1	100,000	100,000
22	Other miscellaneous items	1	218,675	218,675	1	218,675	218,675	1	218,675	218,675	1	218,675	218,675
	TOTAL			1,600,000			1,600,000			1,600,000			1,600,000
				1.600			1.600			1.600			1.600

Human Resource Model of THQ Hospital

Sr. No.	NAME OF POST	Original				1st Revised				2nd Revised				3rd Revised				
		No. of Employees	Per Month Salary	Per Month Salary for Person	Salary for One Year	No. of Employees	Per Month Salary	Per Month Salary for Person	Salary for One Year	No. of Employees	Per Month Salary	Per Month Salary for Person	Salary for Two Years	No. of Employees	Project Pay Scale	Per Month Salary	Per Month Salary for all Person	Salary for Two Years
1	ADMIN OFFICER	1	60,000	60,000	720,000	1	60,000	60,000	720,000	1	80,000	80,000	1,920,000	1	6	105,000	105,000	3,255,000
2	HUMAN RESOURCE & LEGAL OFFICER	1	60,000	60,000	720,000	1	60,000	60,000	720,000	1	80,000	80,000	1,920,000	1	6	105,000	105,000	3,255,000
3	IT/STATISTICAL OFFICER	1	60,000	60,000	720,000	1	60,000	60,000	720,000	1	80,000	80,000	1,920,000	1	6	105,000	105,000	3,255,000
4	FINANCE, BUDGET & AUDIT OFFICER	1	60,000	60,000	720,000	1	60,000	60,000	720,000	1	80,000	80,000	1,920,000	1	6	105,000	105,000	3,255,000
5	PROCUREMENT OFFICER	1	60,000	60,000	720,000	1	60,000	60,000	720,000	1	80,000	80,000	1,920,000	1	6	105,000	105,000	3,255,000
6	QUALITY ASSURANCE OFFICER	1	60,000	60,000	720,000	1	60,000	60,000	720,000	1	80,000	80,000	1,920,000	1	6	105,000	105,000	3,255,000
7	LOGISTICS OFFICER	1	60,000	60,000	720,000	1	60,000	60,000	720,000	1	80,000	80,000	1,920,000	1	6	105,000	105,000	3,255,000
8	DATA ENTRY OPERATOR (DEO)	2	25,000	50,000	600,000	2	25,000	50,000	600,000	2	35,000	70,000	1,680,000	2	3	44,000	88,000	2,728,000
9	ASSISTANT ADMIN OFFICER	2	40,000	80,000	960,000	2	40,000	80,000	960,000	2	50,000	100,000	2,400,000	2	5	70,000	140,000	4,340,000
10	HR FOR QMS and MSDS and Day Care Center																	
11	QMS Supervisor / Information Desk Officer	2	25,000	50,000	600,000	2	25,000	50,000	600,000	2	25,000	50,000	600,000	2		25,000	50,000	600,000
12	Computer Operator	8	20,000	160,000	1,920,000	8	20,000	160,000	1,920,000	8	20,000	160,000	1,920,000	8		20,000	160,000	1,920,000
13	Consultants (MSDS) Implementation & Clinical Audit	1	100,000	100,000	1,200,000	1	100,000	100,000	1,200,000	1	100,000	100,000	1,200,000	1		100,000	100,000	1,200,000
14	Training on MSDS Compliance for Staff of THQ Hospital	1000	4,000	4,000,000	4,000,000	1000	4,000	4,000,000	4,000,000	1000	4,000	4,000,000	4,000,000	1000		4,000	4,000,000	4,000,000
15	Rent for Vehicle				500,000				500,000				500,000				0	500,000
16	Manager Day Care Center	1	45,000	45,000	540,000	1	45,000	45,000	540,000	1	45,000	45,000	540,000	1		45,000	45,000	540,000
17	Montessori Trained Teacher	1	35,000	35,000	420,000	1	35,000	35,000	420,000	1	35,000	35,000	420,000	1		35,000	35,000	420,000
18	Attendant / Care Giver	4	25,000	100,000	1,200,000	4	25,000	100,000	1,200,000	4	25,000	100,000	1,200,000	4		25,000	100,000	1,200,000
19	Office Boy	1	20,000	20,000	240,000	1	20,000	20,000	240,000	1	20,000	20,000	240,000	1		20,000	20,000	240,000
	Sub Total of HR Model			4,860,000	17,220,000			4,860,000	17,220,000			5,040,000	28,140,000				5,273,000	40,473,000
					17,220				17,220				28,140					40,473
	Utilization of HR Component								8,940				13.97					
	Total of HR Component												37.08					54.443

Janitorial Services

	Original			From 1st Revised to onwards
Assumptions				In the light of decision made during the Progress Review Meeting of Revamping of DHQ/THQ Hospitals held on 01-01-2018 under the Chairmanship of Chairman, P&D Board; it was inter alia decided as under: "It would be made sure by the P&SH Department that the outsourcing would be shifted to the non-development side from 1st July 2018 next FY". In view of above, Outsourcing cost has been excluded from this PC-I.
Covered area excluding residential area	25,163	sft		
Covered area assigned to one sweeper	7,500	sft		
Number of sweepers required for covered area	3	Persons		
Road and ROW area	77,856	sft		
Road and ROW assigned to one sweeper	15,000	sft		
Number of sweepers required for road and ROW area	5	Persons		
Number of washroom blocks	11	blocks		
Number of washroom block assigned to one sweeper	3	Persons		
Number of sweepers required for total washroom blocks	4	Persons		
Total sweeper in morning shift	12	Persons		
Total number of sweepers in evening shift	6	Persons		
Total number of sweepers in night shift	6	Persons		
Total number of sweepers in all shifts	24	Persons		
Number of sewer men required	3	Persons		
Number of supervisors	3	Persons		
Salary component				
Type of worker	No of workers	Salary per month	Salary for One Year	
Sweepers / Janitors	24	22,000	6,347,475	
Sewer men	3	22,000	792,000	
Supervisors	3	26,000	936,000	
Cost of Supply per Month		400,000	4,800,000	
Sub Total (Salary component)			12,875,475	
12.875				

Security and Parking

		Original		From 1st Revised to onwards	
Assumptions				<p>In the light of decision made during the Progress Review Meeting of Revamping of DHQ/THQ Hospitals held on 01-01-2018 under the Chairmanship of Chairman, P&D Board; it was inter alia decided as under:</p> <p>"It would be made sure by the P&SH Department that the outsourcing would be shifted to the non-development side from 1st July 2018 next FY".</p> <p>In view of above, Outsourcing cost has been excluded from this PC-I.</p>	
Covered area excluding residences	25,163				
Covered Area per guard	15,000				
Number of guards	2				
Open area excluding parking area	77,856				
Area covered per guard per shift for open area excluding parking	15,000				
Number of guards for total area excluding parking area	5				
Number of gates	2				
Number of guards at gates	4				
Total No of Guard	11				
Total number of all guards for second shift	5				
Lady Searcher	4				
Number of parking areas	1				
Number of guards for parking lot per shift (Morning+ Evening)	2				
Total no. of Supervisors	2				
Type of worker	No of workers	Salary per month	Salary per Month for all Person	Salary for One year	
Supervisors	2	24,675	49,350	592,200	
Ex-Army	5	21,525	107,625	1,291,500	
Civilian	8	21,000	168,000	2,016,000	
Lady Searcher	4	21,525	86,100	1,033,200	
Parking	2	21,525	43,050	516,600	
Sub total				5,449,500	
Equipment cost					
Lump sum Provision (Walk Through Gate=1, Metal Detector=4, Walkies Talkies=8, Base Set=1)				400,000	
Sub total				400,000	
Subtracting Parking Fees				500,000	
Total Security and Parking Services				5,349,500	
				5.350	

Laundry Services

	Original			From 1st Revised to onwards
Number of beds	40			<p>In the light of decision made during the Progress Review Meeting of Revamping of DHQ/THQ Hospitals held on 01-01-2018 under the Chairmanship of Chairman, P&D Board; it was inter alia decided as under:</p> <p>"It would be made sure by the P&SH Department that the outsourcing would be shifted to the non-development side from 1st July 2018 next FY".</p> <p>In view of above, Outsourcing cost has been excluded from this PC-I.</p>
Type of Item	No of Beds	Per bed cost per year	Total Cost	
No of Bed	40	30,000	1,200,000	
Transport Charges			1,200,000	
Total for laundry items			2,400,000	
Total			2.400	

Maintenance of Generator

Original				From 1st Revised to onwards
Item Name	Quantity	Cost per year	Total Cost	<p>In the light of decision made during the Progress Review Meeting of Revamping of DHQ/THQ Hospitals held on 01-01-2018 under the Chairmanship of Chairman, P&D Board; it was inter alia decided as under:</p> <p>"It would be made sure by the P&SH Department that the outsourcing would be shifted to the non-development side from 1st July 2018 next FY".</p> <p>In view of above, Outsourcing cost has been excluded from this PC-I.</p>
Periodical Maintenance Cost				
Number of Generators (200 KVA)	-	500,000	-	
Number of Generators (100 KVA)	1	300,000	300,000	
Number of Generators (50 KVA)	-	175,000	-	
Repairs Cost	1	300,000	300,000	
HR Cost				
Supervisor	1	40,000	240,000	
Generator Operator	3	30,000	1,080,000	
Technical Staff/Mechanic	-	30,000	-	
Total			1,920,000	
1.920				

MEP

Original					From 1st Revised to onwards
Type of worker / Component	No of workers	Salary per month	Salary per Month for all persons	Salary for One Year	<p>In the light of decision made during the Progress Review Meeting of Revamping of DHQ/THQ Hospitals held on 01-01-2018 under the Chairmanship of Chairman, P&D Board; it was inter alia decided as under:</p> <p>"It would be made sure by the P&SH Department that the outsourcing would be shifted to the non-development side from 1st July 2018 next FY".</p> <p>In view of above, Outsourcing cost has been excluded from this PC-I.</p>
Supervisors	1	56,420	56,420	677,040	
Plumber	1	32,550	32,550	390,600	
AC/ Technician	1	34,720	34,720	416,640	
Electrician	2	31,465	62,930	755,160	
Car painter	1	30,380	30,380	364,560	
Total (Salary component)			217,000	2,604,000	
	No.	Per Unit Cost per Year	Cost per Year for all Items	Cost for One Year	
A/C	70	6,665	466,550	466,550	
Fridge	5	4,000	20,000	20,000	
UPS	12	8,000	96,000	96,000	
Water Cooler	15	4,000	60,000	60,000	
Exhaust	7	3,000	21,000	21,000	
Geyser	15	4,000	60,000	60,000	
Water Pump	3	3,000	9,000	9,000	
Carpentry Work		-	180,000	180,000	
Electrical Work		-	120,000	120,000	
Plumbing Work		-	75,000	75,000	
Sub Total				1,107,550	
General Total				3,711,550	
				3.712	

Medical Gases

		Original				From 1st Revised to onwards
Scope of Work		Monthly Consumption per THQ Hospital	Annual Consumption per THQ Hospital	Rate per Cylinder	Total Annual Cost per THQs	<p>In the light of decision made during the Progress Review Meeting of Revamping of DHQ/THQ Hospitals held on 01-01-2018 under the Chairmanship of Chairman, P&D Board; it was inter alia decided as under:</p> <p>"It would be made sure by the P&SH Department that the outsourcing would be shifted to the non-development side from 1st July 2018 next FY".</p> <p>In view of above, Outsourcing cost has been excluded from this PC-I.</p>
Oxygen	Medical Oxygen Gas in 240 CFTCylinder (MM)	12	144	1850	266,400	
	Medical Oxygen Gas in 48 CFTCylinder (MF)	30	360	1,000	360,000	
	Medical Oxygen Gas in 24 CFTCylinder (ME)	40	480	800	384,000	
Nitrous Oxide	Nitrous Oxide in 1,620 Liter (XE)	2	24	5,000	120,000	
	Nitrous Oxide in 16,200 Liter (XM)	1	12	12,500	150,000	
Nitrogen Gas	Nitrogen Gas	1	12	2,000	24,000	
Total					1,304,400	
						1.304

Cafeteria

Pre-Fabrication Cateen (Procurement)

		Original				From 1st Revised to onwards
Sr. No.	Description of work	Unit	Qty	Rate (Rs)	Amount (Rs)	In the light of decision made during the Progress Review Meeting of Revamping of DHQ/THQ Hospitals held on 01-01-2018 under the Chairmanship of Chairman, P&D Board; it was inter alia decided as under: "It would be made sure by the P&SH Department that the outsourcing would be shifted to the non-development side from 1st July 2018 next FY". In view of above, Outsourcing cost has been excluded from this PC-I.
1	Excavation in foundation of building, bridges and other structures, including dagbelling, dressing, refilling around structure with excavated earth, watering and ramming lead upto one chain (30 m) and lift upto 5 ft. (1.5 m) for ordinary soil	Cft	2545	6.13	15,602	
2	Spraying anti-termite liquid mixed with water in the ratio of 1:40.	Sft	4305	2.21	9,514	
3	Supplying and filling sand of approved quality from outside sources under floors etc complete in all respects.	Cft	2268	15.62	35,426	
4	Providing, laying, watering and ramming brick ballast 1½" to 2"(40 mm to 50 mm) gauge mixed with 25% sand, for floor and foundation, complete in all respects.	Cft	998	39.15	39,069	
5	Providing and laying damp proof course (1½" thick (40 mm)) of cement concrete 1:2:4, with one coat bitumen and one coat polythene sheet 500gauge	Sft	318	43.34	13,789	
6	Brick work with cement, sand mortar ratio 1:5	Cft	1792	180.25	323,071	
7	Cement concrete plain Ratio 1: 4: 8 including placing, compacting, finishing and curing complete (including screening and washing of stone aggregate)	Cft	427	170.72	72,893	
8	Cement concrete plain Ratio 1: 2: 4 including placing, compacting, finishing and curing complete (including screening and washing of stone aggregate)	Cft	1043	190.48	198,746	
9	Placing Granite tiles (24"x24"x0.5") using white cement over a bed of ¾" (20 mm) thick cement mortar 1:6.	Sft	2160	200.00	432,000	
10	Providing and laying Tuff pavers, having 7000 PSI, crushing strength of approved manufacturer, over 2" to 3" sand cushion i/c grouting with sand in joints i/c finishing to require slope . complete in all respect.	Sft	720	118.00	84,960	
Total Amount of Platform Construction					1,225,070	
Pre-Fabrication of Canteen Structure						
11	Providing and fixing aluminium frame window with double glazed glass 6mm+6mm thick complete in all respect as approved by engineer	Sft	48	1100.00	52,800	
12	Providing and fixing aluminium frame door with single glazed glass 6mm thick complete in all respect as approved by engineer	Sft	56	700.00	39,200	
13	Fixing of frameless Glass wall of approved quality and design as approved by engineer	Sft	550	1500.00	825,000	
14	Providing Granite skirting or dado 4/8"(13 mm) thick including rounding of corner and straight ening of top edge and finishing to smooth surface afterplastering	Sft	491	212.00	104,177	
15	Placing & erection of pre-painted Box section tube Columns of M.S sheet 4mm thick of size 4" x4" complete in all respect.	Kg	693	150.00	103,950	
16	Placing & erection of pre-painted Box section tube Rafters of M.S sheet 4mm thick of size 3" x3" with all fittings, complete in all respect.	Kg	1040	150.00	155,925	
17	Placing & erection of pre-painted Box section tube Purlins of M.S sheet 1.6 mm thick (16 Gauge) of size 2" x2", with all fittings, complete in all respect.	Rft	676	120.00	81,144	
18	Placing & erection of pre-painted, Galvanized Sandwiched board of 0.5 mm thick M.S sheet with 50mm PU insulation with all fittings, complete in all respect.	Sft	2640	400.00	1,055,800	
19	Placing & fixing glass wool complete in all respect.	Sft	3024	50.00	151,200	
20	Placing & fixing Gypsum False Ceiling, complete in all respect.	Sft	3024	70.00	211,680	
21	Providing & Fixing corrugated galvanized iron sheets 22 gauge with EPDM screw fittings, complete in all respect.	Sft	3629	145.00	526,176	

Cafeteria

Pre-Fabrication Cateen (Procurement)


		Original			From 1st Revised to onwards
	Total Cost of Pre-Fabrication of Canteen Structure			3,307,052	
	Total Amount (Rs)			4,532,121	
22	Electrification			998,735	
23	Plumbing and Sanitory			410,000	
24	Kitching Fixtures			802,000	
	Grand Total Amount (Rs)			6,742,856	

6.743

LANDSCAPE DEVELOPMENT WORKS						
COST ESTIMATE						
		Original				From 1st Revised to onwards
Sr. No.	Description	Unit	Quantity	Unit Rate Rs.	Amount Rs.	
1	SOFT LANDSCAPE					<p>In the light of decision made during the Progress Review Meeting of Revamping of DHQ/THQ Hospitals held on 01-01-2018 under the Chairmanship of Chairman, P&D Board; it was inter alia decided as under:</p> <p>"It would be made sure by the P&SH Department that the outsourcing would be shifted to the non-development side from 1st July 2018 next FY".</p> <p>In view of above, Outsourcing cost has been excluded from this PC-I.</p>
1.1	TOP SOIL					
	Providing, spreading and leveling of topsoil (sweet soil including manure and fertilizers) as required complete in all respects as per Drawings, Specifications and as approved by the Engineer.	Cft	12,776	20	255,520	
1.2	STONE / PEBBLES					
	Supply and laying a layer of pebbles/stone at specified locations with Landscape base as in Landscape Design approved by the Engineer.	Truck	1	34,375	34,375	
1.3	GRASSING					
a	GRASSING (EXISTING NON MAINTANE LAWNS)					
	Providing and dibbing of Fine Dacca grass where required, including mud filling/leveling and contour shape preparation conforming to the criteria outlined in the Specifications, complete in all respects as per Drawings, Specifications and as approved by the Engineer.	Sft	17,522	7	122,654	
b	GRASSING (NEW LAWNS)					
	Providing and dibbing of Fine Dacca grass, including mud filling/leveling and contour shape preparation conforming to the criteria outlined in the Specifications, complete in all respects as per Drawings, Specifications and as approved by the Engineer.	Sft	21,903	11.25	246,409	
1.4	TREE / SHRUBS (SPREADING)					
	Providing and planting tree / shrub as listed and as arrangement and type shown in the Drawings, in pits of size 305mm x 305mm x 305mm. Dug in improved soil 610mm. deep filled by adding 10% cow dung manure and confirming to the criteria outlined in the Specifications, complete in all respects and to the satisfaction of Engineer.					
a	Trees 18" pot 6'-7" - Terminally, Cassia Fistula, Bauhinia Variegated, Alstonia Choirs, Ficus Yellow, Ficus Black, Jacaranda, Pilken, Mangifera etc.	No's	89	1,500	133,500	
b	Trees 12" pot 3'-4" - Polyalthia Long folia, Terminally, Cassia Fistula, Bauhinia Variegated, Latonia Choirs, Delonix Regia, Ficus Yellow, Focus Black, ficus Starlight, Melaluca, Mimuspss, Pine, Ficus Amestel, Pilken, Palms etc.	No's	21	270	5,670	
c	Plantation of Fruit Plants in the vacant area 12" pot 3'-4" - Am rood, Jaman, Berri, Mango, Citrus. Including site preparation, plantation, watering and maintenance for six months.	No's	40	600	24,000	
1.5	Shrubs and Ornamental Plants 10" pot Pittosporum Variegated, Murray Small, Ixora Coccinea, Juniper Variegated, Hibiscus Variegated, Carronda Dwarf Spp, Jasmine Sambac(Motya), Leucophyllum Frutescens(Silvery), Rose, Nerium, Lantana, Canna, Asparagass, Conocarpus, Acalypha, Callistemon Dwarf, Cestrum, Thabernaemontara Variegated etc.	No's	7,965	69	549,585	
a	Shrubs and Ornamental Plants 12" pot Pittosporum Variegated, Ixora Cochineal, Juniper Variegated, Carronade Dwarf, Jasmine Thai, Plumier Robar, Cassia Malacca, Largest mea, Euphorbia, Jestrophia Thai etc.	No's	1,252	195	244,140	
1.6	GROUND COVERS					
	Providing and planting ground covers as listed and as arrangement and type shown in the Drawings, in pits of size 150mm x 150mm x 150mm. Dug in improved soil 610mm deep filled by adding 10% cow dung manure and confirming to the criteria outlined in the Specifications, complete in all respects and to the satisfaction of Engineer.					
	Ground Cover Plastic Bag Plants Alternant Hera, Dianella, Iresine (Red), Hemercollis(Daylily), Duranta etc.	No's	8,506	12	102,072	
1.7	PALMS					
	Providing and planting palms as per Drawings, specifications and to the satisfaction of Engineer.					
a	Palm 18" pot - Queen Palm, Wodyetia Bifurcate, Washingtonian Palm, Biskarkia etc.	No's	10	3,675	36,750	
b	Palm 18" pot - Phoenix Palm, Cyrus Palm	No's	14	1,800	25,200	
1.8	CREEPERS					
	Providing and planting Creepers as listed and as arrangement and type shown in the Drawings, in pits of size 305mm x 305mm x 305mm. Dug in improved soil 610mm. deep filled by adding 10% cow dung manure and confirming to the criteria outlined in the Specifications, complete in all respects and to the satisfaction of Engineer.					
	Creepers 12" Pot - Bougainvillea, Bonsai, Qusqualus, Bombay Creeper etc.	No's	42	195	8,190	
2	HARD LANDSCAPE					
2.1	WALK WAYS					
a	Excavation of walkways and edging including brick ballast under 12"x14" curb stones fixing with 1:2:4 PCC, supply of 7000PSI tuft tiles 60mm as per approved design fixing on 4" brick ballast compacted and grouting with sand.	Sft	1752	150	262,800	
2.2	BENCHES					

LANDSCAPE DEVELOPMENT WORKS						
COST ESTIMATE						
		Original				From 1st Revised to onwards
	Concrete Bench 5' wide complete in all respects and to the satisfaction of Engineer as per approved design.	No's	8	14,698	117,584	
2.3	DUSTBINS					
	Complete in all respects and to the satisfaction of Engineer as per approved design.	No's	5	27,700	138,500	
2.4	PLAYING EQUIPMENTS					
	Complete in all respects and to the satisfaction of Engineer as per approved design.	No's	1	544,939	544,939	
2.5	PLANTERS					
	Concrete planters 2' X 2-1/2' complete in all respects and to the satisfaction of Engineer as per approved design.	No's	7	3,850	26,950	
2.6	WATER POINTS (Injector Pump 1HP)	No's	1	45,000	45,000	
3	SOFT LANDSCAPE MAINTENANCE (Including maintenance and up keeping of site for 6 months) after development as per specifications and to the satisfaction of Engineer.	Sft	43,805	7.50	328,538	
4	CONSTRUCTION OF PLANTERS					
	Large Size					
4.1	with keystones fixed with cement with top concrete slab as per design and to the satisfaction of Engineer.	No's	170	550	93,500	
	Medium Size					
4.2	with keystones fixed with cement with top concrete slab as per design and to the satisfaction of Engineer.	No's	22	550	12,100	
	Small Size					
4.3	with keystones fixed with cement with top concrete slab as per design and to the satisfaction of Engineer.	No's	41	550	22,550	
5	GAZEBO Construction of Gazebo 12' X 12' with top fiberglass 3 layer canopy as per approved design and to the satisfaction of Engineer.	No's	1	200,000	200,000	
	Total Amount of - Landscaping				3,580,525	
	PRA(16%)				572,884	
	Design Consultancy				100,000	
	Grand Total				4,253,409	
					4.253	

GOVERNMENT OF THE PUNJAB



NAME OF WORK

AMENDED ROUGH COST ESTIMATE HAS BEEN FRAMED BY THE
EXECUTIVE ENGINEER BUILDINGS DIVISION ATTOCK
"REVAMPING OF ALL THQ HOSPITALS IN PUNJAB ONE AT
TEHSIL HEADQUARTER HOSPITAL JAND DISTRICT
ATTOCK FOR THE YEAR 2022-23".

ESTIMATED COST: ~~Rs. 413.047 M~~ ~~11.597~~
~~11.254~~ (M)
107.022 (M)

EXECUTIVE ENGINEER
BUILDING DIVISION, ATTOCK

ROUGH COST ESTIMATE HAS BEEN FRAMED BY THE EXECUTIVE ENGINEER BUILDINGS DIVISION ATTOCK "REVAMPING OF ALL THQ HOSPITALS IN PUNJAB ONE AT TEHSIL HEADQUARTER HOSPITAL JAND DISTRICT ATTOCK FOR THE YEAR 2022-23".

HISTORY.

The Government of the Punjab is making full efforts to provide the maximum facilities to the people in health sector at each Tehsil level. In this regard Primary and Secondary Healthcare Department (P&SHD) has transformed its secondary healthcare establishments through revamping program. Project Management Unit, Primary and Secondary Healthcare Department has requested Rough cost Estimate for the scheme Cited above. In this regard Rough cost estimate for "Revamping of All THQ Hospitals In Punjab One At Tehsil Headquarter Hospital Jand District Attock for the year 2021-22" amounting to ~~Rs. 413.017~~ ¹¹⁻⁵⁹⁷ **Rs. 413.017 Million** has been prepared and submitted for arranging Administrative Approval and released of funds with competent Authority.

SCOPE OF WORK.

- a. Revamping of Main Building
 - i. Tile Work, Ramp and Stairs Paint and Dampness work
Façade Improvement internal fixtures internal electrification,
Door's, ceiling.
- b. Water Filtration Plant with Supply system
- c. Sewerage System
- d. Fire Alarm System.
- e. Provision of Panel boards.
- f. Tuff Pavers 60mm thick in parking.

CARRYING OUT OF WORK.

The work will be carried out through approved contractor of Buildings Department after calling competitive through wide publicity in the press.
SPECIFICATION.

The entire specification of the Buildings Department will be adopted for the completion of the work.
RATES.

This Rough Cost Estimate has been framed on the basis of Plinth Area Rates Notified Vide Chief Engineer Punjab Building Department Lahore (NZ) No. CEBNZ/1188/D-92, Dated 07.07.2022 for 2nd Bi Annual Period 1st July 2022 to 31st December 2022


TIME.


18 Months are required subject to availability of funds.

COST.

The total cost of the scheme comes to ~~Rs. 413.017 M~~ ¹¹⁻⁵⁹⁷ **Rs. 413.017 M**

~~11-254 (M)~~
~~107.022 (M)~~


Sub Divisional Officer
Buildings Sub Division
Jand


Executive Engineer
Buildings Division
Attock

CHECK LIST FOR IDENTIFICATION OF SCOPE FOR REVAMPING OF HEALTH FACILITY THQ Jand 21-07-22

Item No	Item	OPD Block	Operation Theatre	Indoor Wards	Laboratory	X-ray Room	Remarks
1	Porcelain Floor Tile replacement	Existing tile of the hospital is in good condition & does not need to be replaced. Full Body Porcelain tiles needs to be fixed on floor on ground floor by dismantling existing terrazo and providing new PCC layer of specified thickness.		Full Body Porcelain tiles needs to be fixed on floor by dismantling existing terrazo and providing new PCC layer of specified thickness.	Full Body Porcelain tiles needs to be fixed on floor by dismantling existing terrazo and providing new PCC layer of specified thickness.		Tiles specifications, brand, size and installation specification will be as per specified C&W standards.

4

3	Wooden Doors flush or Solid/ Main Doors	Existing flush doors to be repainted/polished after scrapping existing paint Only Damaged doors need to be replaced with wooden doors of similar existing design.	Operation Theatre requires a new aluminium door to separate OT from Labour room.	Existing flush doors to be repainted/polished after scrapping existing paint Only Damaged doors need to be replaced with wooden doors of similar existing design.	Existing flush doors to be repainted/polished after scrapping existing paint Only Damaged doors need to be replaced with wooden doors of similar existing design.		Specifications, wood/type of door, polish, door locks and handles will be as per specified C&W standards.
2	Porcelain Wall Tile replacement	Existing tile of the hospital is in good condition & does not need to be replaced. Full Body Porcelain tiles needs to be fixed on walls up to height of 6ft. Or height as per C&W Standards (for corridors, wards, waiting areas) and 6" skirting (inside rooms/offices) after dismantling of existing surface terrazzo surface.		Dado of full body porcelain is required upto 6'	Full Body Porcelain tiles needs to be fixed on walls up to height of 6ft. (for corridors, wards, waiting areas) and 6" skirting (inside rooms/offices) after dismantling of existing surface.		Tiles specifications, brand, size and installation will be as per specified C&W standards.

14

4	Verandah opening (opening to open area)/ MS Windows on Façade	All Existing MS Corridor windows need to be provided with additional MS angle iron and double wire mesh.	---			Specifications will be as per C&W standards.
5	Existing Internal Windows	All Existing internal MS windows need to be replaced with Aluminum Windows.	replaced with MS windows need to be replaced with Aluminum Windows.	All Existing internal windows need to be replaced with Aluminum Windows. Reduce size of windows if required.	All old MS internal windows need to be replaced with Aluminum Windows.	Specifications, Aluminum and glass color will be as per specified C&W Standards
6	Internal Corridors.	Wall Panelling to be removed from walls and seepage issues to be addressed rectified along with roof structure treatment.	---		Remove ceiling & install SMD lights.	
7	Internal Electrification including fittings	All Electric fittings including switch boards, plates, sockets, wires & DBs should be replaced and installed at standard height from Finish Floor level and all must be identical. Internal wiring should be replaced with new wiring if existing wiring is damaged.	All Electric fittings including switch boards, plates, sockets, wires & DBs should be replaced and installed at standard height from Finish Floor level and all must be identical.	All Electric fittings including switch boards, plates, sockets, wires & DBs should be replaced and installed at standard height from Finish Floor level and all must be identical.	All Electric fittings including switch boards, plates, sockets, wires & DBs should be replaced and installed at standard height from Finish Floor level and all must be identical.	Model Specifications/ Brands, should be as per specified C&W Standards.

8	Internal Lighting Fixtures	All corridors and rooms should fit with SMD's with concealed wiring.	All corridors and rooms should fit with SMD's with concealed wiring.	SMDs need to be installed.	Remove ceiling & install SMD lights.	All washrooms need to be revamped completely by fixing full body porcelain tiles on floor and full body porcelain tiles on wall up to a minimum height of 7 ft. All existing fixtures should be replaced with new fixtures along with new water supply and sewerage connections.	All washrooms need to be revamped completely by fixing full body porcelain tiles on floor and full body porcelain tiles on wall up to a minimum height of 7 ft. All existing fixtures should be replaced with new fixtures along with new water supply and sewerage connections.	Model Specifications/ Brands and distance should be as per specified C&W Standards.	SMDs need to be installed.
9	Revamping of Public Toilets	All washrooms need to be revamped completely by fixing full body porcelain tiles on floor and full body porcelain tiles on wall up to a minimum height of 7 ft. All existing fixtures should be replaced with new fixtures along with complete repair of existing water supply and sewerage connections.	All washrooms need to be revamped completely by fixing full body porcelain tiles on floor and full body porcelain tiles on wall up to a minimum height of 7 ft. All existing fixtures should be replaced with new fixtures along with new water supply and sewerage connections.	Already revamped therefore, no works are required here.	All washrooms need to be revamped completely by fixing full body porcelain tiles on floor and full body porcelain tiles on wall up to a minimum height of 7 ft. All existing fixtures should be replaced with new fixtures along with new water supply and sewerage connections.	All washrooms need to be revamped completely by fixing full body porcelain tiles on floor and full body porcelain tiles on wall up to a minimum height of 7 ft. All existing fixtures should be replaced with new fixtures along with new water supply and sewerage connections.	Vanity, wash basin, water closets, bath room accessories, tile size and color will be as per specified C&W standards. All Washroom doors should be replaced with UPVC doors having specified C&W Standards.	Brands and distance should be as per specified C&W Standards.	SMDs need to be installed.

145



17	Antimicrobial Treatment (OTs)	---	Anti-microbial treatment is required in operation theatre, (Damps Ceiling, Anti-microbial wall panelling, anti-static flooring).	---	---	---	---
18	External Weather Shield	Weather shield to be done on all external walls other than façade	---	Weather shield to be done on all external walls other than façade	Weather shield to be done on all external walls other than façade	Weather shield to be done on all external walls other than façade	---
19	Edge Protection/Aluminium Cladding	SS Edge Protection needs to be fixed on all corners up to Dado height	---	SS Edge Protection needs to be fixed on all corners up to height of 5 ft. till the height of Wall/Dado tiles.	SS Edge Protection needs to be fixed on all corners up to height of 5 ft. till the height of Wall/Dado tiles.	---	---
20	Columns SS Cladding	---	---	---	---	---	---
21	Plumbing Works	Damaged Water supply & sewerage pipes causing seepage to be repaired & rectified.	Damaged Water supply & sewerage pipes causing seepage to be repaired & rectified.	Damaged Water supply & sewerage pipes causing seepage to be repaired & rectified.	Damaged Water supply & sewerage pipes causing seepage to be repaired & rectified.	Damaged Water supply & sewerage pipes causing seepage to be repaired & rectified.	---
22	Fire Alarm System	Required	Required	Required	Required	Required	Required
23	Elevators	---	---	---	---	---	---
24	Expansion joint of Building	All expansion joints of building should be properly filled, sealed & covered SS strip. Joint must not be covered with Tile/Flooring	Treat expansion joint of building properly & cover it with SS pati	Treat expansion joint of building properly & cover it with SS pati	Treat expansion joint of building properly & cover it with SS pati	Treat expansion joint of building properly & cover it with SS pati	---
25	Any Other item	Few existing aluminium doors need to be repaired. Hospital has closed a corridor by fixing cardboard. They demand to close it permanently by brickwork.	---	---	Marble will be provided on counter top. Wooden shelves should be made under counter.	---	---
26	External Electrification	All external main cables of hospital which are hanging in Air should be concealed in all respects along with provision of proper Earthing system and lightning arresters. Similarly, existing DB's need to be replace as per site condition if required.	---	---	---	---	---

[Signature]

As pmu infrastructure / Building

dept team

Mr. [Signature]

Medical Superintendent
TAF, Kumbhari Hospital
Kandivli, Mumbai

**CHECK LIST FOR IDENTIFICATION OF SCOPE FOR REVAMPING OF
HEALTH FACILITY THQ JAND**

Sr No	Description	Additional Information
1	Water Supply System	OHWR is not required.
2	Sewerage System	Good Condition.
3	External Pathways	Hospital requires tuff paver in parking.
4	Boundary Wall	Not required.
5	Main Gate	Not required.
6	Sources of Electircal Supply	
7	Transformer	
8	ATS Panel for Generators	
9	Electrical Panel Room	
10	External Wires	
11	Water Filtration Plant	RO plant is required. Water supply from OHWR is damaged at various places & requires to be changed.

As PMU Infrastructure / Buildings
dep team vision and

[Signature]

Thermal Support Hospital
Jand District Office


ROUGH COST ESTIMATE "PROGRAM" FOR REVAMPING OF ALL THE HOSPITALS IN PUNJAB ONE AT TEHSIL HEADQUARTER HOSPITAL JAND DISTRICT ATTOCK ADP NO. 792 FOR THE YEAR 2021-22".

Sr. No.	Description	Plinth Area/Qty	Unit	Plinth Area Rates						Amount	Remarks		
				Building Portion			E.I	S.I	S.G			Total Rate	
				Extra For Framed Structure For Each Floors	Extra for Strip Foundation	Building Portion							
1	A CLINICAL BUILDING	2	3	4	5	6	7	8	9	10	11	12	
	(Internal Development, Tile work, ramp & stair paint & dampness work lead lining , facade improvement, internal fixtures, internal electrification & miscellaneous repair work of building												

Sub Divisional Officer,
Buildings Sub Division
Jand

Executive Engineer
Buildings Division
Attock

Superintending Engineer
Building Circle No. 1
Rawalpindi





ABSTRACT OF COST FOR REVAMPING OF MAIN BUILDING

Sr. No.	Description	Qty	Unit	Rate	Amount
1	Dismantling cement concrete 1:2:4 plain.	1449	%Cft	11174.6	161920
2	Providing, laying, watering and ramming brick ballast 1½ to 2"(40 mm to 50 mm) gauge mixed with 25% sand, for floor foundation, complete in all respects.	3819	%Cft	9464.4	361445
3	Cement concrete plain including placing, compacting, finishing and curing complete (including screening and washing of stone aggregate) Ratio 1: 2: 4	1449 2163	%Cft	36753.3	532555 794974
4	Providing and laying superb quality Porcelain glazed tiles flooring of MASTER brand of specified size in approved design, Color and Shade with adhesive/bond over 3/4"thick (1:3) cement plaster i/c the cost of sealer for finishing the joints i/c cutting grinding complete in all respect as approved and directed by the Engineer Incharge. Full body Glazed tiles 600mmx 600 mm	2163 10626	P. Sft	340.35	736177 3616559
5	Providing and laying superb quality Porcelain glazed tiles of Master brand, skirting/dado of specified size, Color and Shade with adhesive/ bond over 1/2"thick (1:2) cement plaster i/c the cost of and sealer for finishing the joints, cutting grinding complete in all respect as approved and directed by the Engineer Incharge Full body Glazed Tile 600mm x600 mm	10626 8576	P. Sft	340.35	3646558 2918812
6	Providing and laying superb quality Ceramic tiles dado of Master brand of specified size, Glossy/Matt/Texture skirting/dado of approved Color and Shade with adhesive bond over 1/2"thick (1:2) cement plaster i/c the cost of sealer for finishing the joints i/c cutting grinding complete in all respects as approved and directed by the Engineer Incharge. 12"x18"/12"x24"/10"x24"/8"x24"/12"x36"	1125 4714 3513	P. Sft	292/55 238.8	1206768 1130417 1027728
7	Providing and laying superb quality Ceramic tile floors of Master brand of specified size, Glossy/Matt/Texture of approved Color and Shade as per approved design with adhesive bond, over 3/4" thick (1:2) cement sand plaster i/c the cost of sealer for finishing the joints i/c cutting grinding complete in all respects and as approved and directed by the Engineer Incharge 12"x18"/12"x24"/10"x24"/8"x24"/12"x36"	870	P. Sft	239/80 202.55	208626 254510
8	Excavation in foundation of building, bridges and other structures, including dagbelling, dressing, refilling around structure with excavated earth, watering and ramming lead upto one chain (30 m) and lift upto 5 ft. (1.5 m) By Manual in ordinary soil	616	%0cft	10677.8	6577
9	Cement concrete plain including placing, compacting, finishing and curing complete (including screening and washing of stone aggregate): Ratio 1: 4: 8	55 576	%Cft	27431.7	15087 156007
10	Pacca brick work in foundation and plinth in Cement, sand mortar: Ratio 1:6	10	%Cft	30137	3014
11	Pacca brick work in ground floor Ratio 1:6	83	%Cft	32320.9	26826
12	Reinforced cement concrete in roof slab, beams, columns lintels, girders and other structural members laid in situ or precast laid in position, or prestressed members cast n situ, complete in all respects:-Type C (nominal mix 1: 2: 4)	383 49T	Pcft	537.5	205862 266919
13	Fabrication of mild steel reinforcement for cement concrete, including cutting, bending, laying in position, making joints and fastenings, including cost of binding wire and labour charges for binding of steel reinforcement (also includes removal of rust from bars):-Deformed bars (Grade-40)	1174 4505	%kg	31418.2	368850 472844
14	P/F False ceiling (DAMPA) sheet 2'x2' imported fixed with Aluminum frame (TEE & L) hanged with 10 No wire with RCC roof slab i/c cost of Hook & Scaffolding, carriage charges complete in all respect & as approved by the Engineer Incharge.	420 78+	Psft	400 43+	312400 336611 168000
15	P/F Of Antistatic Antibacterial Vinyl Flooring With Copper mesh jointless welding in same colour 2mm thick i/c labour Complete In All Respect As	420 78+	Psft	516	216720 402996
16	S/E of PVC Antibacterial wall cladding (bio code uk) back stature GI from 18 Gauge 12mm thick gypsum board will be fixed on wall to apply 2mm thick antimicrobial wall oven 14 to 16mm thickness joint will be heat welded in same colour (as: specified in quotation) as approved and directed by Engineer Incharge.	1155 2826	Psft	1788	2065140 5051100
17	Removing door with chowkat.	12	Each	438	5256
18	P/F 1-1/2" thick solid flush door comprising of 2.5 mm thick Commercial ply compressed over 2.5 mm thick commercial ply over 1" thick packing wood in style and rails under proper pressure i/c the cost of nails, tower bolt, handles, glue, sawing charges, Painting charges, sand papering and 3/8" thick matching wooden lipping as approved and directed by the Engineer Incharge.	288	Psft	502.2	144634

19	Providing and fixing all types of partly fixed and partly openable glazed anodised bronze colour aluminium doors, using deluxe section of M/s Al-Cop or Pakistan Cables, having chowkat frame of size 40 x 100 mm (1½" x 4") and leaf frame of 60x40mm (2½"x1½") wide sections including the cost of ¼" (5 mm) thick imported tinted glass with aluminium triangular gola and rubber gasket to support the glass and leaf edging, using approved standard fittings, locks, 3" (75 mm) wide long handles etc., and hardware any required as approved by the engineer in-charge.	740	P. Sft	1437.6	1063824
20	Providing and fixing heavy duty 3 mm thick SS Plate, die-cast metal automatic hydraulic operated door stopper (Concealed floor hinge) embedded in floor i/c the cost of Top pivot hinge, hardware, cutting of floor and making it good complete in all respect as approved and directed by the Engineer Incharge.	10	P. Rft	5572	55720
21	Removing windows and sky lights with chowkat.	183	Each	341.5	62495
22	Providing and fitting all types of glazed aluminium windows of anodised/ powder coated partly fixed and partly sliding using deluxe sections of approved manufacturer having frame size of 100 x 30 mm (4"x1-1/4") and leaf frame sections of 50 x 20 mm (2"x¾"), all of 1.6mm thickness including 5 mm thick imported tinted glass with rubber gasket using approved standard latches, hardware etc., as approved by the Engineer in-charge.	4073	Psft	1348.4	5492033
23	Providing and fixing Aluminum Fly screen comprising of Fiber / Aluminum wire gauze (Malasian) fixed in aluminium frame of approved manufacturer / powder coated of size 1-1/2"x1/2" and 1.6mm thick with rubber gasket i/c cost of Hardware as approved and directed by the engineer incharge. complete in all respect.	2037	Psft	493.05	1004096
24	Providing and fixing M.S. grill fabricated with MS Square polished Vertical/horizontal Bars of specified size @ 4" c/c ' passed through punched holes in MS Patti of 1-1/4"x1/8" i/c the cost of 1-1/4"x1/8" MS patti for Frame of windows and painting 3 coat complete in all respect as approved and directed by the Engineer Incharge. 3/8" Squar Bars	6413	Psft	854.8	5481832
25	Painting doors and windows, any type two coats i/c Brushing and scraping blisters of old paints from woodwork.	2798	%sft	2175.5	60870
26	Scraping Ordinary distemper, oil bound distemper, or paint of wall.	40846	%sft	761.9	311206
27	Preparing surface and painting with emulsion paint 2 coats	40846	%sft	2034.65	831073
28	Providing and applying weather shield paint of approved quality on external surface of building including preparation of surface, application of primer complete in all respect: old surface: two coat (one)	12931 15241	%sft	3856.9 19267	699595 293458
29	Providing and laying superb quality Porcelain glazed tiles flooring of MASTER brand of specified size in approved design, Color and Shade with adhesive/bond over 3/4" thick (1:3) cement plaster i/c the cost of sealer for finishing the joints i/c cutting grinding complete in all respect as approved and directed by the Engineer Incharge (Non-Skid Chequered Tiles) 300mmx300mm	661	Psft	211.4	139735
30	Providing and fixing 2'-9" high stair railing comprising of non magnetic (304) Stain less steel 2" dia pipe railing of 18 SWG welded with vertical posts of 2" dia stainless steel round/ Squar pipe/ Tong (chimta) @ 2-ft c/c fixed on alternate steps with 3" long steel screws and brass rawal plugs , 3- Nos diagonal stainless steel pipes of 1/2" dia passes through gotes fixed on vertical post, i/c stainless steel welding, fixing & polishing complete in all respects as approved and directed by the Engineer Incharge.	369	PRft	2361.45	871375
31	Providing and fixing G.I. wire gauze 22 SWG, 12x12 meshes per square inch, (5x5 meshes in cm2) fixed to steel window, complete with flat iron patti ½"x 1/8" (13 mmx3 mm) and machine made screws.	4680	P. Sft	739	3458520
32	P/F of UPVC full solid door with (skypen profile 60mm frame) 2.2 gauge i/c imported handle locks rubber gas kit imported double tape complete in all respect as approved and directed by Engineer incharge.	420	P. Sft	9591 2566	399800 1050000
	Providing and fixing 2"x2" Stainless Steel 14 SWG Corner Guard angle with bevelled corner and 0.8 mm bend at edges duly pasted with premium grade self-adhesive glue strips with excellent hold/(double sided Tape) as approved and directed by the Engineer Incharge.	300	PRft	640	192000

34	Providing And Laying Of Natural Stone Tile Golden Colour 12"x24" Size With Lazer Cutter Having Rectangle Shape 3/8 To 1/2" Thick Laid In Classical Pattern By Providing 3/8" Wide Groove On Horizontally And Vertically Laid With Cement Sand Mortar 1:3 I/C Filling Joints With Pigment As Directed By The Engineer Incharge.	3506 2982	Psft	5007. 1466.00 280	14524007 1578600 834960
35	Cement pointing flush upto 20' (6.00 m) height ratio 1:3	19048 16956	%sft	2965.85	502890 504620
36	Cement plaster 1:4 upto 20' (6.00 m) height 1/2" (13 mm) thick	2002	%sft	3232.95	64724
37	Providing, laying, cutting, jointing, testing and disinfecting PVC/uPVC pipe line with 'B' Class working pressure pipe, in trenches, complete in all respects:-4" i/d (100 mm)	570	PRft	440.65	251171
38	Providing and installing P.V.C. bends, of B.S.S. Class 'B' working pressure 4" i/d (100 mm)	38	Each	246.65 548.55	9903 20655
39	Khuras on roof 2'x2'x6" (600 x 600 x 150 mm)	38	Each	835	31730
40	Providing and laying Prepolished Granite of specified thickness and shade of full width of approved quality laid with adhesive bond over 3/4" thick (1:2) cement sand mortar bed, complete in all respect as approved and directed by the Engineer Incharge.	296	Psft	1308.85	387420
41	P/F of LEAD Lining 1.5 mm thick lead sheet with wall for radiation protection upto roof height as per instruction 8"x4" i/c cost of labour complete in all respect as approved and directed by the Engineer Incharge also approved the Radiation Protecting agency etc.	1488	Psft	9507 1020	1413600 4577760
42	S/E Of SMD Light (16 Watt) Of Approved Manufacturer Complete In All Respect As Approved & Directed By The Engineer Incharge.	800	Each	1800	1440000
43	Providing and fixing 3" deep cable tray with straight flange fabricated with perforated G.I. Sheet of specified gauge, size and depth duly wall supported/ceiling hung on painted brackets of MS angle iron of 1"x1"x1/8" and MS patti of 1-1/2"x3/16" size @ 5 ft C/C, hangers i/c the cost of hardware as approved and directed by the Engineer Incharge. 16SWG 4"x3"	900	PRft	335.35	301815
ii	...do....6"x3"	400	PRft	402.7	161080
44	Supply and erection of copper conductor cables for service connection, in prelaidd pipe/G.I. wire/trenches, etc. (rate for cable only):-PVC insulated, PVC sheathed 4 Core, 600/1000 volt armoured cable:150 mm (37/0.093)	800	PRft	5784.4	4627520
II	...do....120 mm sq (37/0.083)	600	PRft	4709.9	2825940
45	P/F Of Antistatic Antibacterial Vinyl Flooring With Copper mesh jointless welding in same colour 2mm thick i/c labour Complete In All Respect As Approved/ Directed By The Engineer Incharge	895	Psft	516	461820
46	Making iharies in existing brick masonry for providing recesses for bearing of RCC roof slab, including repairing the damaged face for slabs upto 6" (150 mm) thick	2100	PRft	36.7	77070
47	Cement plaster 1:5 upto 20' (6.00 mm) height 1/2" (13 mm) thick i/c Removing cement or lime plaster.	2937	%sft	3082.5	90533
48	Providing and fixing 1/8" (3 mm) thick 3" (75 mm) wide aluminium strip on horizontal and vertical expansion joints in walls, columns, ceilings and floors etc., including cost of clips/screws etc., complete in all respects:-On interior surface (without mastic strip)	66	PRft	147.3	9722
49	Providing embedding 10" (250 mm) wide 1/4" (6 mm) thick rubber water stopper in expansion joints of R.C.C. roof slab complete in all respects.i/c Providing and fixing 6 in (150 mm). wide G.I. sheet 18SWG. stopper to expansion joint.	240	PRft	281.25	67500
50(i)	Electric installation	19877	Psft	222	4412694
ii	Public health	19877	Psft	117	2325609
51	Construction of Reception Counter Brick Masonry Structure 3.5' height from ground level consisting of marble granite and kitchen cabin 22" deep with back Complete in all Respect.	96	Psft	6170	592320
		555423547 Total:-			55530384
i	D/d cost of Old Material	12	Each	4004	48048
ii	Old Doors with Chowkat	183	Each	1000	183000
iii	Electric Cables (Unserviceable)	1	P. Job	20000	20000
		617050 Total (B):-			221000
		55350926 55321364 Net Total (A-B):-			56309484
		1660527 16596473 Add 3% Contingency:-			1699282
		56481057 Total:-			57998866
		Say:-			57999000

 57011553
 Sub-Divisional Officer
 Buildings Sub Division
 and
 57011000
 Executive Engineer
 Buildings Division
 Attock

Exam	4	5	7.625	0.33	50 Cft
Tibb	1	12	14	0.33	55 Cft
Disp	1	12	14	0.33	55 Cft
Waiting	1	15.25	14	0.33	70 Cft
Admin Officer	1	15.625	14	0.33	72 Cft
Medicine Store	1	12.5	14	0.33	58 Cft
M.S Office	1	16	14	0.33	74 Cft
Male Medical Officer	1	12	14	0.33	55 Cft
Treatment	1	10	14	0.33	46 Cft
Gynaecologist	1	12	14	0.33	55 Cft
World Flood Programme	1	10	14	0.33	46 Cft
W.M. Officer	1	15	14	0.33	69 Cft
Emergency Ward	1	16	13.625	0.33	72 Cft
Exam	1	7.25	7.625	0.33	18 Cft
Toilet	1	7.25	6	0.33	14 Cft
Demonstration Office	1	11	13.625	0.33	49 Cft
Lady Health Visitor	1	11	13.625	0.33	49 Cft
Dental Surgon	1	11.75	13.625	0.33	53 Cft
Specialist	2	12	13.625	0.33	108 Cft
Exam	3	5	7.625	0.33	38 Cft
Toilet	3	5	6	0.33	30 Cft
Disp.	1	14	13.625	0.33	63 Cft
Treatment	1	8	13.625	0.33	36 Cft
General Store	1	10	13.625	0.33	45 Cft
Waiting	1	15.25	13.625	0.33	69 Cft
Disp.	1	12	13.625	0.33	54 Cft
Home Pathic waiting Hall	1	12	13.625	0.33	54 Cft
Ladies Waiting	1	22.375	10	0.33	74 Cft
Staff Toilet.	1	13.75	13.625	0.33	62 Cft
Ladies Toilet	1	6	9	0.33	18 Cft
Ladies Toilet	1	6	4.25	0.33	8 Cft
Ladies Toilet	1	6.375	9	0.33	19 Cft
Gents Toilet	2	3	4.25	0.33	8 Cft
Gents Toilet	1	6.375	9	0.33	19 Cft
Gents Toilet	2	3	4.25	0.33	8 Cft
Entr. Hall	1	24	16	0.33	127 Cft
Door Cill	18	3.5	0.75	0.33	16 Cft
	5	3	0.75	0.33	4 Cft
	1	4.5	0.75	0.33	1 Cft
	12	2.5	0.375	0.33	4 Cft
F/Side Verandah	1	233.875	7	0.33	540 Cft
	1	233.875	8	0.33	617 Cft
Wards Block					
2 Bed Wards	2	12	19.1875	0.33	152 Cft
Store	2	5	12	0.33	40 Cft
Lav	1	19.25	9.25	0.33	59 Cft
Toilet	3	4.25	2.833	0.33	12 Cft
Toilet	2	4.25	6	0.33	17 Cft
Toilet	2	5	6.8125	0.33	22 Cft
Linen Store	1	9	19.1875	0.33	57 Cft
Pantry	1	9	19.1875	0.33	57 Cft
Nurse Station	2	11	12	0.33	87 Cft
Linen Store	2	5.625	6.4375	0.33	24 Cft
Toilet	2	5	6.4375	0.33	21 Cft
Store	2	5	12	0.33	40 Cft
Toilet	2	5	6.4375	0.33	21 Cft
M.O. Office	2	10	15.625	0.33	103 Cft
D. Cill	2	4.5	0.75	0.33	2 Cft
D. Cill	4	3.5	0.75	0.33	3 Cft
D. Cill	6	3	0.75	0.33	4 Cft
	6	2.5	0.375	0.33	2 Cft
X-Ray room	1	17	13	0.33	73 Cft
D. Cill	1	4	0.75	0.33	1 Cft
				Total:-	3819 Cft
3 Cement concrete plain including placing, compacting, finishing and curing complete (including screening and washing of stone aggregate) Ratio 1: 2: 4					
Same Qty as Item No. 1					1449 Cft
OPD Block Gola on Roof	1	2	233.875	0.5	234 Cft
	1	2	46.125	0.5	46 Cft
Ward Block Gola on Roof	1	2	142.5	0.5	143 Cft
	1	2	75.625	0.5	76 Cft
OT Block	1	2	158	0.5	159 Cft
	1	2	56.5	0.5	57 Cft

																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					</
--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

W.M. Officer			2	1	(15	+14)	0.5	29 Sft
Emergency Ward			2	1	(16	+13.6)	0.5	30 Sft
Exam			2	1	(7.25	+7.63)	0.5	15 Sft
Demonstration Office			2	1	(11	+13.6)	0.5	25 Sft
Lady Health Visitor			2	1	(11	+13.6)	0.5	25 Sft
Dental Surgeon			2	1	(11.75	+13.6)	0.5	25 Sft
Specialist			2	2	(12	+13.6)	0.5	51 Sft
Exam			2	3	(5	+7.63)	0.5	38 Sft
Disp.			2	1	(14	+13.6)	0.5	28 Sft
Treatment			2	1	(8	+13.6)	0.5	22 Sft
General Store			2	1	(10	+13.6)	0.5	24 Sft
Waiting			2	1	(15.25	+13.6)	6	347 Sft
Disp.			2	1	(12	+13.6)	0.5	26 Sft
Home Pathic			2	1	(12	+13.6)	6	308 Sft
waiting Hall			2	1	(22.375	+10)	0.5	32 Sft
Ladies Waiting			2	1	(13.75	+13.6)	6	329 Sft
Entr. Hall			2	1	(24	+16)	6	480 Sft
F/Side Verandah			2	1	(233.875	+7)	6	2891 Sft
			2	1	(233.875	+8)	6	2903 Sft
Wards Block							Total: -	8576 Sft
2 Bed Wards			2	2	(12	+19.2)	0.5	62 Sft
Store			2	2	(5	+12)	0.5	34 Sft
Linen Store			2	1	(9	+19.2)	0.5	28 Sft
Pantry			2	1	(9	+19.2)	0.5	28 Sft
Nurse Station			2	2	(11	+12)	0.5	46 Sft
Linen Store			2	2	(5.625	+6.44)	0.5	24 Sft
Store			2	2	(5	+12)	0.5	34 Sft
M.O. Office			2	2	(10	+15.6)	0.5	51 Sft
							Total: -	8576 Sft
6	Providing and laying superb quality Ceramic tiles dado of Master brand of specified size, Glossy/Matt/Texture skirting/dado of approved Color and Shade with adhesive bond over 1/2" thick (1:2) cement plaster i/c the cost of sealer for finishing the joints i/c cutting grinding complete in all respects as approved and directed by the Engineer Incharge. 12"x18"/12"x24"/10"x24" /8"x24"/12"x36"							
O.P.D Block								
Toilet			4	2	(5+	6)	8	704 Sft
			1	2	(7.25+	6)	8	212 Sft
			4	2	(5+	6)	8	704 Sft
Staff Toilet			1	2	(6+	9)	8	240 Sft
			1	2	(6+	4.25)	8	164 Sft
Ladies toilet			2	2	(6.375+	9)	8	492 Sft
			2	2	(3+	4.25)	8	232 Sft
Gents Toilet			1	2	(6.375+	9)	8	246 Sft
			2	2	(3+	4.25)	8	232 Sft
Wards Block								
Toilet			4	2	(5+	6.813)	8	756 Sft
			4	2	(5+	6.438)	8	732 Sft
			35	2 1/2	7		Total: -	4714 Sft
7	Providing and laying superb quality Ceramic tile floors of Master brand of specified size, Glossy/Matt/Texture of approved Color and Shade as per approved design with adhesive bond, over 3/4" thick (1:2) cement sand plaster i/c the cost of sealer for finishing the joints i/c cutting grinding complete in all respects and as approved and directed by the Engineer Incharge 12"x18"/12"x24"/10"x24" /8"x24"/12"x36"							
O.P.D Block								
Toilet			4	5	6			120 Sft
			1	7.25	6			44 Sft
			4	5	6			120 Sft
Staff Toilet			1	6	9			54 Sft
			1	6	4.25			26 Sft
Ladies toilet			1	6.375	9			57 Sft
			2	3	4.25			26 Sft
Gents Toilet			2	6.375	9			115 Sft
			2	3	4.25			26 Sft
D. Cill			12	2.5	0.375			11 Sft
Wards Block								
Toilet			4	5	6.8125			136 Sft
			4	5	6.4375			129 Sft
D. Cill			6	2.5	0.375		Total: -	870 Sft
8	Excavation in foundation of building, bridges and other structures, including dagbelling, dressing, refilling around structure with excavated earth, watering and ramming lead upto one chain (30 m) and lift upto 5 ft. (1.5 m) By Manual in ordinary soil							

front pillars		4	6	6	4		576 Cft
partition wall		1	10	2	2		40 Cft
						Total: -	616 Sft
9 Cement concrete plain including placing, compacting, finishing and curing complete (including screening and washing of stone aggregate): Ratio 1: 4: 8							
		4	6	6	4		576 Cft
		1	10	2	2		40 Cft
						Total: -	576 Sft
10 Pacca brick work in foundation and plinth in Cement, sand mortar: -Ratio 1:6							55
		1	10	1.5	0.25		4 Cft
		2	10	1.125	0.25		6 Cft
						Total: -	10 Sft
11 Pacca brick work in ground floor Ratio 1:6							
		1	10	0.75	11		83 Cft
						Total: -	83 Sft
12 Reinforced cement concrete in roof slab, beams, columns lintels, girders and other structural members laid in situ or precast laid in position, or prestressed members cast n situ, complete in all respects: -Type C (nominal mix 1: 2: 4)							
front col		4	6	6	1		144 Cft
		4.8	1.5	1.5	12		216 Cft
beams		2	10	1	1.5		30 Cft
		2	10	1	1.5		30 Cft
		1	13	13	0.42		71 Cft
						Total: -	491 Cft
13 Fabrication of mild steel reinforcement for cement concrete, including cutting, bending, laying in position, making joints and fastenings, including cost of binding wire and labour charges for binding of steel reinforcement (also includes removal of rust from bars): -Deformed bars (Grade-40)							383
		383	491	6.75	0.454		1505 kg
						Total: -	1505 kg
14 P/F False ceiling (DAMPA) sheet 2'x2' imported fixed with Aluminum frame (TEE & L) hanged with 10 No wire with RCC roof slab i/c cost of Hook & Scaffolding, carriage charges complete in all respect & as approved by the Engineer Incharge.							1174
OT		1	20	18			360 Sft
Room		1	12	5			60 Sft
changing		1	12	9.625			116 Sft
labour room		1	13.625	18			245 Sft
						Total: -	781 Sft
15 P/F Of Antislatic Antibacterial Vinyl Flooring With Copper mesh jointless welding in same colour 2mm thick i/c labour Complete In All Respect As Approved/ Directed By The Engineer Incharge							420
OT		1	20	18			360 Sft
Room		1	12	5			60 Sft
changing		1	12	9.625			116 Sft
labour room		1	13.625	18			245 Sft
						Total: -	781 Sft
16 S/E of PVC Antibacterial wall cladding (big code uk) back stature GI from 18 Gauge 12mm thick gypsum board will be fixed on wall to apply 2mm thick antimicrobial wall oven 14 to 16mm thickness joint will be heat welded in same colour (as specified in quotation) as approved and directed by Engineer Incharge.							420
OT		1	2	(20+	18)	10.5	798 Sft
X-Ray room		1	2	(18+	13.28)	10.5	657 Sft
Dark Room		1	2	(8+	8.625)	10.5	349 Sft
room		1	2	(12+	5)	10.5	357 Sft
labour room		1	2	(13.625+	18)	10.5	664 Sft
						Total: -	2825 Sft
17 Removing door with chowkat.							459/115
OPD Block							5 No.
O.T. Labour Room X-Ray room Up Lab Block							2 No.
Wards block							5 No.
						Total: -	12 No.
18 P/F 1-1/2" thick solid flush door comprising of 2.5 mm thick Commercial ply compressed over 2.5 mm thick commercial ply over 1" thick packing wood in style and rails under proper pressure i/c the cost of nails, tower bolt , handles, glue, sawing charges, Painting charges, sand papering and 3/8" thick matching wooden lipping as approved and directed by the Engineer Incharge.							
OPD Block		5	3.5	7			123 Sft
O.T. Labour Room X-Ray room Up Lab Block		2	3	7			42 Sft
Wards block		5	3.5	7			123 Sft
						Total: -	288 Sft

19	Providing and fixing all types of partly fixed and partly openable glazed anodised bronze colour aluminium doors, using delux section of M/s Al-Cop or Pakistan Cables, having chowkat frame of size 40 x 100 mm (1½" x 4") and leaf frame of 60x40mm (2½"x1½") wide sections including the cost of ¼" (5 mm) thick imported tinted glass with aluminium triangular gola and rubber gasket to support the glass and leaf edging, using approved standard fittings, locks, 3" (75 mm) wide long handles etc., and hardware any required as approved by the engineer in-charge.										136 Sft
	OPD Block Door		2	8	8.5						178 Sft
	Main Ent. Door		1	18.75	9.5						85 Sft
	OT Labour Room block		2	5	8.5						230 Sft
	Ward Block		3	9	8.5						43 Sft
			1	5	8.5						68 Sft
	seperation of OT from Labour		1	8	8.5						740 Sft
										Total: -	
20	Providing and fixing heavy duty 3 mm thick SS Plate, die-cast metal autotomatic hydraulic operated door stopper (Concealed floor hinge) embeded in floor i/c the cost of Top pivot hinge,hardware, cutting of floor and making it good complete in all respect as approved and directed by the Engineer Incharge.										
										Total: -	10 No.
21	Removing windows and sky lights with chowkat.										
	OPD Block W										8 No.
	CW										6 No.
	W										12 No.
	CW										4 No.
	W										4 No.
											4 No.
											6 No.
											6 No.
	CW										1 No.
	W										13 No.
	CW										1 No.
											8 No.
	OT Labour room, X-Ray Up Lab Block										No.
	W										8 No.
											6 No.
											7 No.
											4 No.
	CW										8 No.
	W										2 No.
	Ward Block										No.
	W										5 No.
											4 No.
											1 No.
											4 No.
											6 No.
											15 No.
	CW										9 No.
	W										1 No.
											5 No.
											4 No.
											11 No.
											6 No.
	CW										4 No.
											No.
										Total: -	183 Sft
22	Providing and fitting all types of glazed aluminium windows of anodised/ powder coated partly fixed and partly sliding using delux sections of approved manufacturer having frame size of 100 x 30 mm (4"x1-1/4") and leaf frame sections of 50 x 20 mm (2"x¾"), all of 1.6mm thickness including 5 mm thick imported tinted glass with rubber gasket using approved standard latches, hardware etc., as approved by the Engineer in-charge.										
	OPD Block W		8	6	5.5						264 Sft
	CW		6	4	3						72 Sft
	W		12	4	5.5						264 Sft
	CW		4	4	3						48 Sft
	W		4	5	9						180 Sft
			4	6	7						168 Sft
			6	4	5.5						132 Sft
			6	6	5.5						198 Sft
	CW		1	4	3						12 Sft
	W		13	4	5.5						286 Sft
	CW		1	4	3						12 Sft
			8	2	2						32 Sft

[illegible]

Waiting		2	1	(15.25+ (12+ (12+ (24+ (95+ 7 (95+ 8	13.63) 13.63) 13.63) 16) 115) 115)	5 10.5 10.5 5 5 5 5 5	289 Sft 538 Sft 538 Sft 400 Sft 2100 Sft 70 Sft 2100 Sft 80 Sft
Disp.		2	1				
Home Pathic		2	1				
Entr. Hall		2	1				
F/Side Verandah LW		2	1				
S/W		2	1				
Corridor LW		1	2				
S/W		1	2				
Wards Block							
2 Bed Wards		2	2		(12+ 19.19)	10.5	1310 Sft
Store		2	2		(5+ 12)	10.5	714 Sft
Linen Store		2	1		(9+ 19.19)	10.5	592 Sft
Pantry		2	1		(9+ 19.19)	10.5	592 Sft
Nurse Station		2	2		(11+ 12)	10.5	966 Sft
Linen Store		2	2		(5.625+ 6.438)	10.5	507 Sft
Store		2	2		(5+ 12)	10.5	714 Sft
M.O. Office		2	2		(10+ 15.63)	10.5	1076 Sft
Wards		2	2		(35.625+ 46.75)	10.5	3460 Sft
Ver		1	2		(140.25+ 9)	10.5	3134 Sft
Passage		1	2		(44.25+ 11)	10.5	1160 Sft
Corridor		2	2		(28.25+ 8)	10.5	1523 Sft
		4	5				100 Sft
		1	12		14		168 Sft
		1	12		14		168 Sft
		1	15.25		14		214 Sft
		1	15.625		14		219 Sft
		1	12.5		14		175 Sft
		1	16		14		224 Sft
		1	12		14		168 Sft
		1	10		14		140 Sft
		1	12		14		168 Sft
		1	10		14		140 Sft
		1	15		14		210 Sft
		1	16		13.625		218 Sft
		1	7.25		7.625		55 Sft
		1	11		13.625		150 Sft
		1	11		13.625		150 Sft
		1	11.75		13.625		160 Sft
		2	12		13.625		327 Sft
		3	5		7.625		114 Sft
		1	14		13.625		191 Sft
		1	8		13.625		109 Sft
		1	10		13.625		136 Sft
		1	15.25		13.625		208 Sft
		1	12		13.625		164 Sft
		1	12		13.625		164 Sft
		1	22.375		10		224 Sft
		1	13.75		13.625		187 Sft
		1	24		16		384 Sft
		18	3.5		0.75		47 Sft
		5	3		0.75		11 Sft
		1	4.5		0.75		3 Sft
		12	2.5		0.375		11 Sft
		1	233.875		7		1637 Sft
		1	233.875		8		1871 Sft
							0 Sft
		2	12		19.1875		461 Sft
		2	5		12		120 Sft
		1	9		19.1875		173 Sft
		1	9		19.1875		173 Sft
		2	11		12		264 Sft
		2	5.625		6.4375		72 Sft
		2	5		12		120 Sft
		2	10		15.625		313 Sft
						Total(A): -	44197 Sft
Deduction OPD Block Door		18	3.5		8.5		536 Sft
		5	3		8.5		128 Sft
		1	4.5		8.5		38 Sft
		12	2.5		7		210 Sft
Windows		6	6		5.5		198 Sft
		10	4		5.5		220 Sft
		2	5		9		90 Sft
		4	6		7		168 Sft

			6	4	5.5			132 Sft
			3	6	5.5			99 Sft
			8	4	5.5			176 Sft
CW			4	4	3			48 Sft
			2	4	3			24 Sft
			1	4	3			12 Sft
			1	4	3			12 Sft
			4	2	2			16 Sft
Deduction Ward Block Door			2	4.5	8.5			77 Sft
			4	3.5	8.5			119 Sft
			6	3	8.5			153 Sft
			6	2.5	7			105 Sft
			1	4	8.5			34 Sft
Window			5	6	7			210 Sft
			4	4	8.5			136 Sft
			1	5	7			35 Sft
			4	5.25	7			147 Sft
			6	4	5.5			132 Sft
CW			15	2	2			60 Sft
			9	2	2			36 Sft
							Total (B):-	3351 Sft
							Balance (A-B):-	40846 Sft
27	Preparing surface and painting with emulsion paint 2 coats							
	Same Qty as Item No. 26							
28	Providing and applying weather shield paint of approved quality on external surface of building including preparation of surface, application of primer complete in all respect: old surface: two coat							
	OPD Block							
	B/F Side Walls		1	233.875	15			3508 Sft
	L/R Side Walls		2	47.125	15			1414 Sft
	Wards Block							
	B/F Side Walls		2	142.5	15			4275 Sft
	L/R Side Walls		2	76.625	15			2299 Sft
	O-T Block		2	158	15			4740 Sft
			2	56.5	15			1695 Sft
							Total:-	17931 Sft
29	Providing and laying superb quality Porcelain glazed tiles flooring of MASTER brand of specified size in approved design, Color and Shade with adhesive/bond over 3/4" thick (1:3) cement plaster i/c the cost of sealer for finishing the joints i/c cutting grinding complete in all respect as approved and directed by the Engineer Incharge (Non-Skid Chequered Tiles) 300mmx300mm							2690 15241
	Ramp		1	15.5	6			93 Sft
			1	8	6			48 Sft
			1	65	8			520 Sft
							Total:-	661 Sft
30	Providing and fixing 2'-9" high stair railing comprising of non magnetic (304) Stain less steel 2" dia pipe railing of 18 SWG welded with vertical posts of 2" dia stainless steel round/ Squar pipe/ Tong (chimta) @ 2-ft c/c fixed on alternate steps with 3" long steel screws and brass rawal plugs , 3- Nos diagonal stainless steel pipes of 1/2" dia passes through gopies fixed on vertical post, i/c stainless steel welding, fixing & polishing complete in all respects as approved and directed by the Engineer Incharge.							
	On Ramp		1	2	15.5			31 Rft
			1	2	14			28 Rft
			1	2	65			130 Rft
R/Side Building			1	2	50			100 Rft
Entrance Hall			1	2	6			12 Rft
			1	1	20			20 Rft
STAIR			1	2	24			48 Rft
							Total:-	369 Rft
31	Providing and fixing G.I. wire gauze 22 SWG, 12x12 meshes per square inch, (5x5 meshes in cm2) fixed to steel window, complete with flat iron patti 1/2"x 1/8" (13 mmx3 mm) and machine made screws.							
	double		2	65	6			4680 Rft
							Total:-	4680 Rft
32	P/F of UPVC full solid door with (skypen profile 60mm frame) 2.2 gauge i/c imported handle locks rubber gas kit imported double tape complete in all respect-as approved and directed by Engineer incharge.							
			24	2.5	7			420 Sft
							Total:-	420 Sft
33	Providing and fixing 2"X2" Stainless Steel 14 SWG Corner Guard angle with bevelled corner and 0.8 mm bend at edges duly pasted with premium grade self-adhesive glue strips with excellent hold/(double sided Tape) as approved and directed by the Engineer Incharge.							th stainless steel aer.


			50	6					300 Rft
									300 Rft
34	Providing And Laying Of Natural Stone Tile Golden Colour 12"x24" Size With Lazer Cutter Having Rectangle Shape 3/8 To 1/2" Thick Laid In Classical Pattern By Providing 3/8" Wide Groove On Horizontally And Vertically Laid With Cement Sand Mortar 1:3 I/C Filling Joints With Pigment As Directed By The Engineer Incharge.							Total: -	
	F Side Wall		1	233.875	15				3508 Sft
			240					Total: -	3508 Sft
35	Cement pointing flush upto 20' (6.00 m) height ratio 1:3								324 282
	OPD Block		1	233.875	47.125				11021 Sft
	OT block		1	158	56.5				8927 Sft
									19948 Sft
36	Cement plaster 1:4 upto 20' (6.00 m) height 1/2" (13 mm) thick								2492 1952
	Parapits OPD Block B/F Side Wall		1	2	233.875	2			936 Sft
	L/R Side Wall		1	2	47.125	2			189 Sft
	Parapits Ward Block B/F Side Wall		1	2	142.5	2			570 Sft
	L/R Side Wall		1	2	76.625	2			307 Sft
								Total: -	2002 Sft
37	Providing, laying, cutting, jointing, testing and disinfecting PVC/ uPVC pipe line with 'B'-Glass working pressure pipe, in trenches, complete in all respects: 4" i/d (100 mm)								
	For Rain water Down Pipe		38	15					570 Rft
38	Providing and installing P.V.C. bends, of B.S.S. Class 'B' working pressure 4" i/d (100 mm)								
			38						38 No.
39	Khuras on roof 2'x2'x6" (600 x 600 x 150 mm)								
			38						38 No.
40	Providing and laying Prepolished Granite of specified thickness and shade of full width of approved quality laid with adhesive bond over 3/4" thick (1:2) cement sand mortar bed, complete in all respect as approved and directed by the Engineer Incharge.								
	tread		2	22	4	1			176 Sft
	Riser		2	22	4	0.5			88 Sft
	shelves top		2	1	8	2			32 Sft
								Total: -	296 Sft
41	P/F of LEAD Lining 1.5 mm thick lead sheet with wall for radiation protection upto roof height as per instruction 8"x4" i/c cost of labour complete in all respect as approved and directed by the Engineer Incharge also approved the Radiation Protecting agency etc.								
	X-Ray Room		2	13.375	10.5				281 Sft
			2	18	10.5				378 Sft
	Dark Room		2	8	10.5				168 Sft
			2	8.625	10.5				181 Sft
	Store		1	9.25	10.5				97 Sft
			2	9.25	10.5				194 Sft
			2	9	10.5				189 Sft
								Total	1488 Sft
42	S/E Of SMD Light (16 Watt) Of Approved Manufacturer Complete In All Respect As Approved & Directed By The Engineer Incharge.								
									900 No.
								Total	900 No.
43	Providing and fixing 3" deep cable tray with straight flange fabricated with perforated G.I. Sheet of specified guage, size and depth duly wall supported/ceiling hung on painted brackets of MS angle iron of 1"x1"x1/8" and MS patti of 1-1/2"x3/16" size @ 5 ft C/C, hangers i/c the cost of hardwares as approved and directed by the Engineer Incharge. 16SWG 4"x3"								
								Total	900 Rft
ii	...do....6"x3"								900 Rft
								Total	400 Rft
								Total	400 Rft
44	Supply and erection of copper conductor cables for service connection, in prelaidd pipe/G.I. wire/trenches, etc. (rate for cable only):-PVC insulated, PVC sheathed 4 Core, 600/1000 volt armoured cable: 150 mm (37/0.093)								
								Total	800 Rft
ii	...do.....120 mm sq (37/0.083)							Total	800 Rft
								Total	600 Rft
45	P/F Of Antistatic Antibacterial Vinyl Flooring With Copper mesh jointless welding in same colour 2mm thick i/c labour Complete In All Respect As Approved/ Directed By The Engineer Incharge							Total	600 Rft
OT			2	20	18				720 Sft
Ster.			1	9.25	18.875				175 Sft


ABSTRACT OF COST

CONSTRUCTION OF ROOM FOR FILTRATION PLANT

Sr No	Description	Amount
1	Construction of Room for Filtration Plant 4037055	4042935
2	Electric Installation	72284
3	Detail of Water Supply Network	1021085
	5730424 G.Total :	5136305
	153913 Add 3% Contingency:	154089
	5284337 G.Total :	5290394

5284000 | 2


Sub Divisional Officer
Buildings Sub Division
and


Executive Engineer
Buildings Division
Attock


ABSTRACT OF COST
CONSTRUCTION OF ROOM FOR FILTRATION PLANT
MRS, 2nd BI-ANNUAL-2021 (01.07.2021 to 31.12.2021) DISTRICT ATTOCK


Sr No	Description	Qty	Unit	Rate	Amount
1	Excavation in foundation of building, bridges and other structures, including dagbelling, dressing, refilling around structure with excavated earth, watering and ramming lead upto one chain (30 m) and lift upto 5 ft. (1.5 m) in Hard soil.	1375	%0Cft	11949.45	16430
2	Cement concrete brick or stone ballast 1½" to 2" (40 mm to 50 mm) gauge, in foundation and plinth Ratio 1: 6: 12	366	%Cft	21178.45	77513
3	Pacca brick work in foundation and plinth in Ratio 1:6	662	%Cft	30137	199507
4	Reinforced cement concrete in slab of rafts / strip foundation, base slab of column and retaining walls; etc and other structural members other than those mentioned in 5(a) (i) above not requiring form work (i.e. horizontal shuttering) complete in all respects:- Type C (nominal mix 1: 2: 4)	94	P.Cft	537.5	50525
5	Fabrication of mild steel reinforcement for cement concrete, including cutting, bending, laying in position, making joints and fastenings, including cost of binding wire and labour charges for binding of steel reinforcement (also includes removal of rust from bars) deformed bars Grade-40.	288	%Kg	31418.2	90484
6	Providing and laying damp proof course of cement concrete 1:2: 4 including bitumen coating with one coat bitumen and one coat polythene sheet 500gauge 1.5" thick	89	%Sft	8600.8	7655
7	Providing and laying vertical damp proof course with cement sand plaster and bitumen coating with one coat of bitumen and one coat of polythene sheet 500 gauge ratio 1:4 ½" thick	129	%Sft	5514.55	7114
8	Pacca brick work in ground floor with cement, sand mortar Ratio 1:6	1083	%Cft	32320.85	350035
9	Reinforced cement concrete in roof slab, beams, columns lintels, girders and other structural members laid in situ or precast laid in position, or prestressed members cast in situ, complete in all respects 1: 2: 4 ratio	355 664	P.Cft	537.5	190813 356900
10	Fabrication of mild steel reinforcement for cement concrete, including cutting, bending, laying in position, making joints and fastenings, including cost of binding wire and labour charges for binding of steel reinforcement (also includes removal of rust from bars) deformed bars Grade-40.	1087 2033	%Kg	31418.2	341516 638732
11	Cement plaster 1:5 upto 20' height ½" thick	1177	%Sft	3082.5	36281
12	Cement plaster 1:4 upto 20' height ½" thick	1353	%Sft	3232.95	43750
13	Cement plaster 3/8" (10 mm) thick under soffit of R.C.C. roof slabs only, upto 20' height 1:3 ratio	615	%Sft	3699.4	22747
14	Filling, watering and ramming earth under floors with surplus earth from foundation, etc	917	%0Cft	5090.45	4668
15	Filling, watering and ramming earth under floors with surplus earth from foundation, etc with new earth excavated from outside, 3 mile	0	%0Cft	18484.85	0
16	Supplying and filling sand under floor; or plugging in wells.	152	%Cft	3429.85	5213

Sr No	Description	Qty	Unit	Rate	Amount
17	Providing, laying, watering and ramming brick ballast 1½" to 2"(40 mm to 50 mm) gauge mixed with 25% sand, for floor foundation, complete in all respects	218	%Cft	9464.4	20632
18	Cement concrete plain including placing compacting, finishing and curing complete (including screening and washing of stone aggregate) Ratio 1: 2: 4	58 74	%Cft	36753.3	21317 27497
19	Providing and laying topping of cement concrete 1:2:4, including surface finishing and dividing in panels (c) 1½"(40 mm) thick	328	%Sft	6927.1	22721
20	Providing and fixing marble strip of any shade for dividing the mosaic flooring into panels Size 1½" x 3/8" thick	197	P.Rft	19.8	3901
21	Providing and fixing windows consisting of M.S. box section frame 2"x1½", (50x40mm) leaves frame 1½"x1" (40x25mm) box section frame for glazing 3/8"x3/8" (10x10mm) using 16 SWG sheet 'U' shaped rubber supported with 1"x1/8" (25x3mm) M.S. flat for fixing 3/16" (5 mm) thick glass panes M.S. box section ½"x½" (13x13mm) of 16 SWG for fixing 24 SWG wire gauze on outer side by means of ¾"x1/8" (20x3mm) M.S. flat and screws including grill of M.S. flat ½"x1/8" (13x3mm) or ¼"x¼" (6x6mm) square bar with independent frame of ½"x½" (13x13mm) box section of 16 SWG i/c all C.P. fitting and painting 3 coats complete in all respect.	90	P.Sft	1,605.35	144482
22	P/F 1-1/2" thick solid flush door comprising of 2.5 mm thick Commercial ply compressed over 2.5 mm thick commercial ply over 1" thick packing wood in style and rails under proper pressure i/c the cost of nails, tower bolt, handles, glue, sawing charges, Painting charges, sand papering and 3/8" thick matching wooden lipping as approved and directed by the Engineer Incharge.	34	P.Sft	502.2	17075
23	Providing and laying superb quality Porcelain glazed tiles flooring of MASTER brand of specified size in approved design, Color and Shade with adhesive/bond over 3/4" thick (1:3) cement plaster i/c the cost of sealer for finishing the joints i/c cutting grinding complete in all respect as approved and directed by the Engineer Incharge. 600mmx 600 mm	460	P.Sft	340.35	156561
24	Providing and laying superb quality Porcelain glazed tiles of Master brand, skirting/dado of specified size, Color and Shade with adhesive/ bond over 1/2" thick (1:2) cement plaster i/c the cost of and sealer for finishing the joints, cutting grinding complete in all respect as approved and directed by the Engineer Incharge. Full body Glazed Tile 600mm x600 mm	104	P.Sft	340.35	35396
25	Distemper new surface two coats with primary coat of chalk	1177	%Sft	1283.5	15107
26	Providing and applying weather shield paint of approved quality on external surface of building including preparation of surface, application of primer complete in all respect: new surface: 2 coat	1508	%Sft	1925.45	29041
27	Glazing with panes (24 oz. to 26 oz.), using putty and deodar wooden fillets.	8	P. Sft	207.15	1657

Sr No	Description	Qty	Unit	Rate	Amount
28	Providing and fixing M.S. flat 1/2"x1/8" (13mm x 3mm) grill including 3/4" x 1/8" (20 mmx3 mm) M.S. flat frame, in windows of approved design, including painting three coats, complete in all respects.	8	P. Sft	492.15	3937
29	Mosaic dado or skirting with one part of cement and marble powder in the ratio of 3:1 and two parts of marble chips, laid over 1/2"(13 mm) thick cement plaster 1:3, including rubbing and polishing, complete with finishing using grey cement 1/2"(13 mm) thick	142	%Sft	20953.65	29754
30	P/F Reverse osmosis Drinking water filtration plant capacity 500-600 ltr LPH with blending UF membrane complete in all respect as approved and directed by Engineer Incharge	1	P.Job	1627920	1627920
			Total		4042935

4037055


Sub Divisional Officer
Buildings Sub Division
jand


Executive Engineer
Buildings Division
Attock


CONSTRUCTION OF ROOM FOR FILTRATION PLANT

S.#	Description	N	L	B	H	Qty	Unit
1	Excavation in foundation of building, bridges and other structures, including dagbelling, dressing, refilling around structure with excavated earth, watering and ramming lead upto one chain (30 m) and lift upto 5 ft. (1.5 m) in ordinary soil.						
	H/Wall	3	24.125	3	3	651	Cft
	V/Wall	2	18.125	3	3	326	Cft
		2	3.125	3	3	56	Cft
	P.P	2	26.75	1.5	2	1033	Cft
		2	30.125	1.5	2	161	Cft
					2	181	Cft
						342	Cft
					Total	1375	Cft
2	Cement concrete brick or stone ballast 1½" to 2" (40 mm to 50 mm) gauge, in foundation and plinth Ratio 1: 6: 12						
	H/Wall	3	24.125	3	0.75	163	Cft
	V/Wall	2	18.125	3	0.75	82	Cft
		2	3.125	3	0.75	14	Cft
	P.P	2	26.75	1.5	0.333	27	Cft
		2	30.125	1.5	0.3333	30	Cft
		1	22.25	4.5	0.5	50	Cft
					Total	366	Cft
3	Pacca brick work in foundation and plinth in Ratio 1:6						
	H/Wall	3	23.375	2.25	0.25	39	Cft
		3	23	1.875	0.25	32	Cft
		3	22.625	1.5	0.25	25	Cft
		3	22.25	1.125	3	225	Cft
	V/Wall	2	16.875	2.25	0.25	19	Cft
		2	17.25	1.875	0.25	16	Cft
		2	17.625	1.5	0.25	13	Cft
		2	18	1.125	3	122	Cft
	V/Wall Veranda	2	3.875	2.25	0.25	4	Cft
		2	4.25	1.875	0.25	4	Cft
		2	4.625	1.5	0.25	3	Cft
		2	5	1.125	3	34	Cft
	steps	1	22.25	4.5	0.5	50	Cft
		1	22.25	3.375	0.5	38	Cft
		1	22.25	2.25	0.5	25	Cft
		1	22.25	1.125	0.5	13	Cft
					Total	662	Cft
4	Reinforced cement concrete in slab of rafts / strip foundation, base slab of column and retaining walls; etc and other structural members other than those mentioned in 5(a) (i) above not requiring form work (i.e. horizontal shuttering) complete in all respects Type C (nominal mix 1: 2: 4)						
	P/Beam H/Wall	3	22.125	1.125	0.75	56	Cft
	V/Wall	2	18	1.125	0.75	30	Cft
		2	5	1.125	0.75	8	Cft
					Total	94	Cft
5	Fabrication of mild steel reinforcement for cement concrete, including cutting, bending, laying in position, making joints and fastenings, including cost of binding wire and labour charges for binding of steel reinforcement (also includes removal of rust from bars) deformed bars Grade-40.						
	Same Qty as above	1	94	6.75	0.4536	288	Kg
					Total	288	Kg
6	Providing and laying damp proof course of cement concrete 1:2: 4 including bitumen coating with one coat bitumen and one coat polythene sheet 500gauge 1.5" thick						
		2	22.25	1.125		50	Sft
		2	18	1.125		41	Sft
		3	1.125	1.125		4	Sft
					Total	95	Sft
	D/d	1	5	1.125		6	Sft
					Total	89	Sft


S.#	Description	N	L	B	H	Qty	Unit
7	Providing and laying vertical damp proof course with cement sand plaster and bitumen coating with one coat of bitumen and one coat of polythene sheet 500 gauge 1/2" thick						
		2	18	1.5		54	Sft
		2	20	1.5		60	Sft
		2	5	1.5		15	Sft
					Total	129	Sft
8	Pacca brick work in ground floor with cement, sand mortar Ratio 1:6						
	H/Wall	2	22.25	1.125	12	601	Cft
	V/Wall	2	18.25	1.125	12	493	Cft
	Above	1	22.25	1.125	3.5	88	Cft
		2	5	1.125	3.5	39	Cft
	Pillar	3	1.125	1.125	8.5	32	Cft
					Total	1253	Cft
	Deduction Window	3	5	1.125	6	101	Cft
	Door	1	5	1.125	8.5	48	Cft
	Lintel	1	6	1.125	0.75	5	Cft
		3	6.5	1.125	0.75	16	Cft
					Total	170	Cft
					Net Qty	1083	Cft
9	Reinforced cement concrete in roof slab, beams, columns lintels, girders and other structural members laid in situ or precast laid in position, or prestressed members cast in situ, complete in all respects 1: 2: 4 ratio						
		1/2	25.25	29.375	0.4167	309	Cft
		1	22.25	1.125	1	25	Cft
		1	6.5	1.125	0.75	5	Cft
		3	6.5	1.125	0.75	16	Cft
					Total	664	Cft
10	Fabrication of mild steel reinforcement for cement concrete, including cutting, bending, laying in position, making joints and fastenings, including cost of binding wire and labour charges for binding of steel reinforcement (also includes removal of rust from bars) deformed bars Grade-40.					330	
		664	6.75	0.4536		1087	Kg
11	Cement plaster 1:5 upto 20' height 1/2" thick						
		2	20	12		480	Sft
		2	18	12		432	Sft
		1	20	8		160	Sft
		2	5	3.5		35	Sft
		1	20	3.5		70	Sft
					Total	1177	Sft
12	Cement plaster 1:4 upto 20' height 1/2" thick						
	Outer walls	2	22.25	14.5		645	Sft
		2	20.25	14.5		587	Sft
		2	6.125	3.5		43	Sft
		1	22.25	3.5		78	Sft
					Total	1353	Sft
13	Cement plaster 3/8" (10 mm) thick under soffit of R.C.C. roof slabs only, upto 20' height 1:3 ratio						
		1	20	18		360	Sft
		1	20	5		100	Sft
	Shade	2	29.375	1.5		88	Sft
		2	22.25	1.5		67	Sft
					Total	615	Sft
14	Filling, watering and ramming earth under floors with surplus earth from foundation, etc						
		1375				917	Cft
15	Filling, watering and ramming earth under floors with surplus earth from foundation, etc with new earth excavated from outside, 3 mile						
	Room	1	20	18	1.75	630	Cft
	Ver.	1	20	5	1.75	175	Cft
					Total	805	Cft
	Deduction (from Surplus earth)				(-)	917	Cft
					Total	0	Cft

S.#	Description	N	L	B	H	Qty	Unit
16	Supplying and filling sand under floor, or plugging in wells.						
		1	20	18	0.33	119	Cft
		1	20	5	0.33	33	Cft
					Total	152	Cft
17	Providing, laying, watering and ramming brick ballast 1½" to 2"(40 mm to 50 mm) gauge mixed with 25% sand, for floor foundation, complete in all respects						
		1	20	18	0.33	119	Cft
		1	20	5	0.33	33	Cft
		2	30.875	2.25	0.25	35	Cft
		2	27.75	2.25	0.25	31	Cft
					Total	218	Cft
18	Cement concrete plain including placing compacting, finishing and curing complete (including screening and washing of stone aggregate) Ratio 1: 2: 4						
	Floor	1	20	18	0.33	119	Cft
		1	20	5	0.33	33	Cft
		2	30.875	2.25	0.25	35	Cft
		2	27.75	2.25	0.25	31	Cft
					Total	218	Cft
19	Providing and laying topping of cement concrete 1:2:4, including surface finishing and dividing in panels 1½"(40 mm) thick						
		1	20	18	0.16	58	Cft
		1	20	5	0.16	16	Cft
					Total	74	Cft
		2	32.375	3		194	Sft
		2	22.25	3		134	Sft
					Total	328	Sft
20	Providing and fixing marble strip of any shade for dividing the mosaic flooring into panels Size 1½" x 3/8" thick						
		328			0.6	197	Rft
21	Providing and fixing windows consisting of M.S. box section frame 2"x1½", leaves frame 1½"x1" box section frame for glazing 3/8"x3/8" using 16 SWG sheet 'U' shaped rubber supported with 1"x1/8" M.S. flat for fixing 3/16" thick glass panes M.S. box section ½"x½" of 16 SWG for fixing 24 SWG wire gauze on outer side by means of ¾"x1/8" M.S. flat and screws 1/8" all C.P. fitting and painting 3 coats complete in all respect.						
		3	5	6		90	Sft
					Total	90	Sft
22	P/F 1-1/2" thick solid flush door comprising of 2.5 mm thick Commercial ply compressed over 2.5 mm thick commercial ply over 1" thick packing wood in style and rails under proper pressure i/c the cost of nails, tower bolt, handles, glue, sawing charges, Painting charges, sand papering and 3/8" thick matching wooden lipping as approved and directed by the Engineer Incharge.						
		1	5		6.875	34	Sft
					Total	34	Sft
23	Providing and laying superb quality Porcelain glazed tiles flooring of MASTER brand of specified size in approved design, Color and Shade with adhesive/bond over 3/4" thick (1:3) cement plaster i/c the cost of sealer for finishing the joints i/c cutting grinding complete in all respect as approved and directed by the Engineer Incharge. 600mmx 600 mm						
		1	20	18		360	Sft
		1	20	5		100	Sft
					Total	460	Sft
24	Providing and laying superb quality Porcelain glazed tiles of Master brand, skirting/dado of specified size, Color and Shade with adhesive/ bond over 1/2" thick (1:2) cement plaster i/c the cost of and sealer for finishing the joints, cutting grinding complete in all respect as approved and directed by the Engineer Incharge. Full body Glazed Tile 600mm x600 mm						
		2	20		0.33	13	Sft
		2	18		0.33	12	Sft
		1	20		4	80	Sft
					Total	105	Sft
	D/d	1	4.5		0.33	1	Sft
					Total	104	Sft
25	Distemping new surface two coats with priming coat of chalk						
	Same Qty as per item No. 11					1177	Sft
26	Providing and applying weather shield paint of approved quality on external surface of building including preparation of surface, application of primer complete in all respect new surface 2 coat						
	Same Qty as per item No. 12					1353	Sft
	Shade	2	29.375	1.5		88	Sft
		2	22.25	1.5		67	Sft
					Total	1508	Sft
27	Glazing with panes (24 oz. to 26 oz.), using putty and deodar wooden filets.						
		1	5	1.5		8	Sft

S.#	Description	N	L	B	H	Qty	Unit
28	Providing and fixing M.S. flat 1/2"x1/8" (13mm x 3mm) grill including 3/4" x 1/8" (20 mmx3 mm) M.S. flat frame, in windows of approved design, including painting three coats, complete in all respects.	1	5	1.5		8	Sft
29	Mosaic dado or skirting with one part of cement and marble powder in the ratio of 3:1 and two parts of marble chips, laid over 1/2"(13 mm) thick cement plaster 1:3, including rubbing and polishing, complete with finishing using grey cement 1/2"(13 mm) thick						
30	P/F Reverse osmosis Drinking water filtration plant capacity 500-600 ltr LPH with blending UF membrane complete in all respect as approved and directed by Engineer Incharge	1	20.25	7		142	Sft
		1					Job
					Total	1	Job



Sub Divisional Officer
Buildings Sub Division
Jand





Executive Engineer
Buildings Division
Attock

CONSTRUCTION OF ROOM FOR FILTRATION PLANT

ELECTRIC INSTALLATION

Sr No	Description	Qty	Unit	Rate	Amount
1	Supply and erection of PVC pipe for wiring recessed in walls, including inspection boxes, pull boxes, hooks, cutting jharries, and repairing surface, etc., complete with all specials				
i	25 mm i/d	50	P.Rft	94.6	4730
2	Supply and erection of single core PVC insulated, PVC sheathed copper conductor, 250/440 volts grade cable (BSS-2004), in prelaidd PVC pipes/M.S. conduit/G.I. pipe/wooden strip batten/wooden casing and capping/trenches, etc. (rate for cable only).				
i	3/0.029	300	P.Rft	25.7	7710
ii	7/0.036	50	P.Rft	21.7	1085
3	P/F PVC double layer Switch kit Face plate with specified switch holes i/c the cost of switches / sockets / dimmer made of Hi-Life / Bush / Schenider, screws complete as approved and directed by the Engineer Incharge				
i	One way Gange Switch Small 03 Gange	2	Each	742.5	1485
ii	Large 06 Gange	3	Each	1162.5	3488
4	Supply and erection of 3/8" (10 mm) dia M.S. bar fan hook, placed at the time of casting of slab.	1	Each	67.8	68
5	Erection of ceiling fan along with regulator all size l/c carriage from local railway station / store to site of work electric wire / cable for suspending rod and board connection & cutting threading on rod where necessary	1	Each	462.5	463
6	S/E of ceiling fan 56" sweep complete in all respect	1	Each	7500	7500
7	Supply and erection of button holder	4	Each	104.15	417
8	P/F pannel board made of 18 SWG M.S sheet 12"x18" size	1	Each	43580	43580
9	Supply and erection of LED Bulb 12 Watt Complete in all respect as approved and directed by the Engineer Incharge.	4	Each	440	1760
				Total	72284


Sub Divisional Officer
 Buildings Sub Division
 jand



Executive Engineer
 Buildings Division
 Attock


P/F PANNEL BOARD MADE OF 18 SWG M.S SHEET 60x35x15 cm (24"x14"x6") SIZE HOUSING OF AUTOMATIC MINIATURE CIRCUIT BREAKER FUJI/TERRASAKI WITH NEUTRAL LINK WITH THE FOLLOWING BREAKERS: (I) 6-10 AMP (S.P) 5 NO. (II) 11-20 AMP (SP) 2 NOS,(III) 6-63 AMP (SP) 2 NOS. I/C 3 COATS PAINTING, CABLE CONNECTION, COST OF VOLT METER, AMPERE METER, INDICATOR BULB COMPLETE IN ALL RESPECT AS APPROVED AND DIRECTED BY THE ENGINEER INCHARGE

Unit: Each

Sr. #	Detail of Material	UNIT RATE P.Sft			AMOUNT	
		Quantity	Rate Per Unit (Rs.)			
1	M/S Sheet Box 12"x14" duly powder coated.	1	No.	6775.05	Each	Rs. 6775
2	6 - 63 amp T/P	2	No.	8433	Each	Rs. 16866
4	11 - 20 amp S/P	2	Nos.	1298.65	Each	Rs. 2597
5	6 - 10 amp S/P	5	Nos.	1298.65	Each	Rs. 6493
7	LED Phase Indicator	3	Nos.	513	Each	Rs. 1539
8	Volt meter (0-600 Volt)	1	Nos.	753	Each	Rs. 753
9	Ampare meter (0-9999 Amp)	1	Nos.	993	Each	Rs. 993
11	Carriage Charges				L.S	Rs. 300
TOTAL						Rs. 36317
Contractor's Profit 20%						Rs. 7263
G. TOTAL						Rs. 43580
SAY:						Rs. 43580


Certified that Rates for material and labour are as per input rates as displayed on the web site of Finance Department for the MRS, 2nd BI-ANNUAL-2022 (01.07.2022 to 31.12.2022) DISTRICT ATTOCK



Sub Divisional Officer
Buildings Sub Division
jand


Executive Engineer
Buildings Division
Attock

DETAIL OF WATER SUPPLY NETWORK FOR FILTRATION PLANT **ABSTRACT OF COST**


S.N o	Description	No	L	B	H	Qty	Rate	Unit	Amount
1	Excavation in trenches in all kind of soil, except cutting rock, for water supply pipelines upto 5 ft (1.5m) depth from ground level, i/c trimming, dressing sides, leveling the beds of trenches to correct grade and cutting pits for joints etc complete in all respect.	1	3200	2	2	12800			
					Total	12800	7622.75	%0Cft	97571
2	Providing, laying, testing and commissioning of POLYPROPYLENE RANDOM COPOLYMER (PPRC) water supply pipe (Dadex /Popular/ Beta or equivalent) with specified pressure rating PN (PRESSURE NOMINAL)and conforming to DIN 8077-8078 code i/c cost of solvent, specials,making jharries complete in all respect as approved and directed by Engineer Incharge.(Internal/External Diameters mentioned).PN-20 pipe(3/4")								
a	From Filtration room to distrubtion line 63 mm.	1200				1200			
b	---do--- 40 mm	1100				1100	377.95	P.Rft	453540
c	---do--- 25 mm	1500				1500			
d	---do--- 20 mm	1000				1000	161.3	P.Rft	177430
	Point								
3	Providing and fixing chromium plated bib cock: 2 cm (3/4")	10				10	48.1	P.Rft	48100
							Nos.		
4	Providing and fixing CP heavy duty brass Ball valve with CP handle of specified diameter made of Faisal/Sonex / Master best quality or equivalent complete in all respect as approved and directed by theEngineer Incharge.	20				20	Nos.		
b	1/2" dia					20	990	Each	19800
c	---do--- 1" dia.	24				24	Nos.		
		52				52	1674	Each	40176
							Nos.		
						52	1434	Each	74568
						Total	1021085	Total	1021085



Sub Divisional Officer
Buildings Sub Division
jand


Executive Engineer
Buildings Division
Attock

ABSTRACT OF COST FOR SEWERAGE SYSTEM


Sr No	Description	Amount
1	Construction of Manholes (Detail Attached)	530100
2	Sewer Line . (Detail Attached)	917300
3	Construction of Septic Tank (Detail Attached)	244500
	G.Total :	1691900



Sub Divisional Officer
Buildings Sub Division
Jaland


Executive Engineer
Buildings Division
Attock

DETAIL OF SEWER LINE


Sr. No.	ITEM OF WORK	No	MEASUREMENTS			Qty.	Amount
			L	B	H		
1	Sewerage Earthwork excavation in open cutting for sewers and manholes as shown in drawings including shuttering and timbering, dressing to correct section and dimensions according to templates and levels, and removing surface water, in all types of soil except shingle, gravel and rock 0 ft. to 7.0 ft. (0 to 2.10 m) depth						
	Sewer Line 9" dia	1	500	1	1.5	750	
					Total	750	
3	Cement concrete brick or stone ballast 1½ " to 2" (40 mm to 50 mm) gauge, in foundation and plinth Ratio 1:6:12			@ Rs.	11740.4	%0Cft	8805
	Man Hole S. Tank	1	500	1	0.33	165	
					Total	165	
4	Providing and laying non-reinforced concrete pipe, moulded with cement concrete 1:1½:3, conforming to ASTM Specification C-14-73, Class 2, including carriage of pipe from factory to site of work, lowering in trenches to correct alignment and grade, jointing, cutting pipe where necessary, finishing and testing, etc. complete. 225 mm (9") i/d wall thickness 1 inch (25 mm)			@ Rs.	21178.45	%Cft	34944
		1	500		Total:-	500	
	Providing, laying, cutting, jointing, testing and disinfecting PVC/ uPVC pipe line with 'B' Class working pressure pipe, in trenches, complete in all respects:-			@ Rs.	191.05	P.Rft	95525
		1	1200		Total:-	1200	
	..do...3"(85 mm)			@ Rs.	440.65	P.Rft	528780
		1	800		Total:-	800	
				@ Rs.	278.1	P.Rft	222480
				Add 3% contingency		Total:-	890534
						Total:-	917250
						Say:-	917300


Sub Divisional Officer
 Buildings Sub Division
 and


Executive Engineer
 Buildings Division
 Attock

DETAIL FOR MANHOLE OF 1/2 SIZE 2.5'X2.5'


1	Earthwork excavation in open cutting for sewers and manholes as shown in drawings including shuttering and timbering, dressing to correct section and dimensions according to templates and levels, and removing surface water, in all types of soil except shingle, gravel and rock 0 ft. to 7.0 ft. (0 to 2.10 m) depth		25	4	4	3		1200 Cft	
	Manhole	@ Rs.	11740.4	%Cft					14088
2	Cement concrete brick or stone ballast 1½" to 2" (40 mm to 50 mm) gauge, in foundation and plinth Ratio 1: 6:12								
	Manhole	25	4	4	0.5			200 Cft	
	@ Rs.	21178.45	%Cft						42357
3	Pacca brick work in foundation and plinth in Cement, sand mortar ratio 1:6.								
	Manhole	50	4	0.75	3			450 Cft	
		50	2.5	0.75	3			281 Cft	
						Total: -		731 Cft	
	@ Rs.	30137	%Cft						220301
4	Cement concrete plain including placing, compacting, finishing and curing complete (including screening and washing of stone aggregate) Ratio 1: 2: 4								
		25	2.5	2.5	0.25			39 Cft	
	@ Rs.	36753.3	%Cft						14334
5	Cement plaster 1:4 upto 20' (6.00 m) height ½" (13 mm) thick								
		50	2.5	3				375 Sft	
		50	2.5	3				375 Sft	
						Total: -		750 Sft	
	@ Rs.	3232.95	%Sft						24247
6	Reinforced cement concrete in roof slab, beams, columns lintels, girders and other structural members laid in situ or precast laid in position, or prestressed members cast in situ, complete in all respects Type C (nominal mix 1: 2: 4)								
		25	4	4	0.333			133 Cft	
						Total: -		133 Cft	
	@ Rs.	537.5	P. Cft						71488
7	Fabrication of mild steel reinforcement for cement concrete, including cutting, bending, laying in position, making joints and fastenings, including cost of binding wire and labour charges for binding of steel reinforcement (also includes removal of rust from bars) Deformed bars (Grade-40)								
		1	133	6.75	0.4536			407 Kg	
	@ Rs.	31418.2	%Kg						127872
						Total: -			514687
						Add 3% contingency			15441
						Total: -			530128
						Say: -			530100



Sub Divisional Officer
Buildings Sub Division
Jalandhar

Executive Engineer
Buildings Division
Attack

DETAILED OF SEPTIC TANK (15x7-1/2)

1	Earthwork excavation in open cutting for sewers and manholes as shown in drawings including shuttering and timbering, dressing to correct section and dimensions according to templates and levels, and removing surface water, in all types of soil except shingle, gravel and rock:- (i) 0 ft. to 7.0 ft. (0 to 2.10 m) depth		1	15.5	8	7		868	Cft	10191
		@ Rs.	11740.40	% oCft						
2	Cement concrete brick or stone ballast 1 1/2" to 2" in F/P ratio(1:6:12)		1	15.5	8	0.333		41	Cft	8683
		@ Rs.	21178.45	% Cft						
3	Reinforced cement concrete in roof slab, beams, columns lintels, girders and other structural members laid in situ or precast laid in position, or prestressed members cast in situ, complete in all respects ratio 1:2:4.									
	Top Slab	1	15	7.5	0.5		56	Cft		
		@ Rs.	537.50	P.Cft						30100
4	Fabrication of mild steel reinforcement for cement concrete l/c cutting ,bending, binding,laying and position deformed bars (Grade-40)									
		1	56	6.75	0.4536			171	Kg	53725
		@ Rs.	31418.20	% Kg						
5	Cement concrete plain including placing, compacting, finishing and curing complete (including screening and washing of stone aggregate): ratio 1:2:4									
		3	4	6	0.5			36	Cft	13231
		@ Rs.	36753.3	%Cft.						
6	Pacca brick work other than building up to 10ft height in cement, sand mortar (1:4).									
		2	15	0.75	7			158	Cft	
		2	6	0.75	7			63	Cft	
		2	6	0.75	6			54	Cft	
							Total:-	275	Cft	
		@ Rs.	32898.7	%Cft						90471
7	Cement Neru plaster 1:2 (cement and sand) upto 20' (6.00 m) height 1/2" (13 mm) thick									
		3	2	4	7			168	Sft	
		3	2	6	7			252	Sft	
							Total:-	420	Sft	
		@ Rs.	3780.7	%Sft						15879
8	Providing and fixing 6" thick R.C.C. manhole cover with tee shaped C.I. frame of 22" l/d (frame weighing 37.324 Kg. or one maund as per Standard Drawing STD/PD No. 6, of 1977, complete in all respect.									
		@ Rs.	15088.1	Each						15088
							Total: -	237369		
							Add 3% contingency	7121		
							Total: -	244490		
							Say: -	244500		


Sub Divisional Engineer
 Buildings Sub Division
 Attock


Executive Engineer
 Buildings Division
 Attock

Ref: MS/Q-003-4815-Isb

Date: 04-08-2022

QUOTATION

Attn: Mr. Zeeshan
THQ HOSPITAL
Jand

GST NO 07-02-8424-010-19
NTN NO. 1762110-7

Reference to the Telephonic Conversation with you we are pleased to offer the the best rates of Fire Alarm Sytem System as follows

S.No	Description	Unit	Unit Price	Qty	Total Price
1	FIRE ALARM CONTROL PANEL With Batter Backup Type : Conventional Make : C.Tech/Confect Plus UK Capacity : 16-Zone	Nos	250000.00	2	500000.00
2	FIRE ALARM CONTROL PANEL With Batter Backup Type : Conventional Make : C.Tech/Confect Plus UK Capacity : 04-Zone	Nos	48000.00	1	48000.00
3	Smoke Detector	Nos	4200.00	650	2730000.00
4	Sounder Flasher	Nos	5500.00	26	143000.00
5	Call Point Break Glass Type	Nos	3500.00	26	91000.00
6	Installation Charges for the above Installation & wiring of Fire Alarm System, wired with 1.5 mm PVC Insulated cables in 20mm (D/A) PVC Channel, complete with all Accessories including, Testing Training & commissioning	Nos	3200.00	736	2355200.00
7	TESTING & COMMISSIONING FIRE ALARM SYSTEM	JOB	50000.00	1	50000.00
Total Amount					5917200.00
GST 17%					1005924.00
Grand Total					6923124.00

TERMS AND CONDITIONS

Validity : 10 - Days
Payment : 50% Advance.
40% Equipment Delivery
10% After Testing Commissioning
Warranty : 12-Months

Add 11% conv. Pay is 761543

+ Total :- 7684668/-

FOR MINHAS SAFETY CONCERNS

ABDUL MUNIM

General Manager


Voice: +92 51 2104157

Fax: +92 51 2104235

Cell: +92 321 5555102

Email: isb@minhasfiresafe.com

Web: www.minhasfiresafe.com


Executive Engineer
Buildings Division
ATTOCK

8. ANNUAL OPERATING COST (POST COMPLETION)

Financial Components: Capital
Cost Center:OTHERS- (OTHERS)
Fund Center (Controlling):LE4203

Grant Number:Government Buildings - (PC12042)
LO NO:LO22010064
A/C To be Credited:Account-I

		PKR Million
Sr #	Object Code	
Total		

Financial Components: Capital
Cost Center:OTHERS- (OTHERS)
Fund Center (Controlling):LE4203

Grant Number:Government Buildings - (PC12042)
LO NO:LO22010064
A/C To be Credited:Account-I

		PKR Million
Sr #	Object Code	
Total		

8. Annual Operating and Maintenance Cost after Completion of the Project

The Annual operating and maintenance cost after completion of the project will be borne by the concerned District Health Authority (DHA) as well as Primary and secondary healthcare Department, Lahore.

9. DEMAND AND SUPPLY ANALYSIS

Semi modern health facilities and scientific diagnostics are presently available in this Hospital. This initiative of revamping Hospital will cover all departments and components of healthcare including Medical, Surgical, psychiatric, Cardiac, ENT, Ophthalmic and Pediatrician components. Moreover, women health components i.e. Gynecology and obstetric will also be emphasized upon. In emergency, calamities and natural disasters, valuable lives will be saved through revamping of Emergency Units.

10. FINANCIAL PLAN AND MODE OF FINANCING

10.1 FINANCIAL PLAN EQUITY INFORMATION

10.2 FINANCIAL PLAN DEBT INFORMATION

undefined

10.3 FINANCIAL PLAN GRANT INFORMATION

Attached

8. Financial Plan and Mode of Financing

The project will be executed / financed through Annual Development Program under the sector Primary and Secondary Healthcare Department, the Government of Punjab. Year wise financial utilization is as under:

Revenue Side

(Rs.in
Million)

Year	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	Total
Funds Released	49.000	28.074	2.610	2.718	4.892	7.785	95.080
Utilization	26.132	27.223	2.529	2.464	4.825	1.136	64.309

Capital Side:

Year	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	Total
Funds Released	0.000	0.000	0.000	0.000	0.000	5.000	5.000
Utilization	0.000	0.000	0.000	0.000	0.000	0.000	0.000

Balance funds may be provided for completion of the project in subsequent years through ADP

10.4 WEIGHT COST OF CAPITAL INFORMATION

undefined

11. PROJECT BENEFITS AND ANALYSIS

11.1 PROJECT BENEFIT ANALYSIS INFORMATION

Social Benefits with Indicators

Social economic burden will be decreased due to availability of better medical services in the district. Time and money of community will be saved which were expended in other cities like Lahore Islamabad etc. on treatment of patients and for boarding and logging of attendants. The social status of community will rise.

11.3.1 Social Impact:

A number of patients lose their lives or suffer serious disabilities for want of timely access to the health facilities. The project will ensure that no one is left to reach the health facilities. The most important beneficiaries will be mothers having complicated delivery conditions. The number of patients transferred to the health facilities for treatment and lifesaving will serve as indicators for performance evaluation. In long term the project will help in improving socio-economic indicators of IMR and MMR.

Employment Generation (Director and Indirect)

Revamping of this Hospital will lead to generation of employment for highly skilled /professional staff and unskilled staff leading to reduction of unemployment. Huge employments opportunity will be created from the establishment of the project. The Medical doctors and paramedics who are trained in this discipline or intended to specialize in this field can make maximum use of training. A large number of gazette and non-gazette posts will be available for employment directly or indirectly.

11.2 ENVIRONMENTAL IMPACT ANALYSIS

It will have no hazardous effect on the environment. On the other hand, addition of horticulture and landscaping will provide healthy environment to the general public. All the more, the program is environment friendly having no adverse environmental effects. Simultaneously, this shall further improve environment by creating sense of responsibility among employed and beneficiaries of the service.

11.3 PACT ANALYSIS

undefined

11.4 ECONOMIC ANALYSIS

Delay in the implementation of the project will lead to increase in cost and increase financial burden on the Government and general population of Punjab. Since the project is one of the major needs and a long awaited desire of the community, therefore, Government of the Punjab contemplated plan for early execution of Revamping of Emergency Units. The delay will not only deprive the patients of the state of the art facility but also distort the public image of the Government.

11.5 FINANCIAL ANALYSIS

Financial Benefits & Analysis

Tremendous public benefits will be accrued from revamping of Emergency Units:

The Targets of Sustainable Development Goals (SDGs) will be achieved

The Human Development Index of Pakistan (HDI) will improve

Infant Mortality Rate will decrease

Mother Mortality rate will be decreased

The international commitments of Pakistan will be accomplished

Health standard of public will

Better Health Facilities to mother and

Prompt and scientific facility for operation

Rehabilitation of disables and injured

Blindness in this area will be decreased and controlled

Better social and mental health to addict

Provision of better health facilities at doorsteps

Awareness and control for communicable

Survival of heart failure

Social indicators of Pakistan will improve

This will decrease load of patients on teaching hospitals and specialized institutions by promoting physical and mental health. By adopting preventive and Hygienic principles, the number of patients and diseases will decrease. Resultantly budget load of Government for treatment will decrease and saving will be utilized for development programs.

11.1.1 Financial Impact:

In the beginning, It is extremely difficult to put a money value on each life saved by taking/shifting a critically ill patient to the appropriate health facility for treatment. However, the exact amount spent shall be calculated against each patient shifted by analyzing data collected during operations.

11.2 Revenue Generation

Revenue will be generated from:

Indoor fee

Laboratory fees

Diagnostic facility fees

Dental fee

ECG fee

Private room charges

Ambulance charges

From other fees prescribed by Government

12. IMPLEMENTATION SCHEDULE

12.1 IMPLEMENTATION SCHEDULE/GANTT CHART

Original Gestation period (From September, 2017 to June, 2019)

Extension in Gestation period for one year with no change in cost & Scope till June 2020.

1st Revised gestation period till June, 2021

2nd Revised gestation period till June, 2023.

3rd Revised gestation period till June, 2025

12.2 RESULT BASED MONITORING (RBM) INDICATORS

undefined

12.3 IMPLEMENTATION PLAN

undefined

12.4 M&E PLAN

The operation team will monitor the progress of the project and will hold regular weekly meeting to review the progress under the supervision of Project Director.

12.5 RISK MITIGATION PLAN

RISK REGISTER

Programme for Revamping of all THQ Hospitals in Punjab

RISK DATA				Pre-Mitigation / Current Qualitative Assessment			MITIGATION
Risk Item No	Risk Description/Event	Cause	Effect / Consequences	Likelihood (1 to 3)	Impact (1 to 3)	Risk Score (1 to 9)	Mitigation / Actions
1	Due date for the completion of some hospital sites may be extended due to increase in scope from the Client	Direct instructions from the Medical Superintendents / Hospital Administration to revamp the remaining areas	Significant scope increase requested by the Hospital administration will result in: 1. Project delays 2. Contractor claims 3. Increase in project cost along with variations	3	3	9	Hospital administration is requested to finalize the scope during joint field visits of C&W and PMU
2	Various unexpected structural issues are being encountered	Unforeseen structural issues are expected to face during execution in hospital buildings approaching end of life	1. Stoppage of work 2. Performance of the Contractor has affected 3. Delays in the project	3	3	9	Various items which are unforeseen and expected to be used during execution may be taken in estimates so that those can be executed to address these issues
3	Change in management of the Client	Management change	Re-briefing is to be carried out	2	2	4	Acceleration of understanding for smooth and expeditious transition, without affecting the project
4	Financial Issues	Funds for these schemes should be provided as per the targets	1) Delay in tendering 2) Effect on quality as the Consultant supervision will not take place 3) Inconvenience to the patients	3	3	9	Approval of PCIs and early release of funds is requested
5	Nationwide spread of pandemic i.e. COVID-19 in 2nd and 3rd quarter of this year	Work delays during nationwide lockdown.	1) Delays in completion of works 2) Claim requests received by Contractor and Consultant	3	3	9	Contractor will be asked to depute fully vaccinated labor

12.6 PROCUREMENT PLAN

undefined

13. MANAGEMENT STRUCTURE AND MANPOWER REQUIREMENTS

The Organogram of new Health Management Structure is available in PC-I

14. ADDITIONAL PROJECTS / DECISIONS REQUIRED

NA

15. CERTIFICATE

Focal Person Name:Mr. KHIZAR HAYAT

Designation:Project Director, PMU P&SHD

Email:


Tel. No.:042-99231206

Fax No:


Address:31/E1, Shahrah-e-imam Hussain? Road? Block E 1 Gulberg III, Lahore, Punjab

15. It is certified that the project titled "Revamping of THQ Hospital Jand
(3rd Revised)" has been prepared on the basis of instruction provided by the Planning
Commission for the preparation of PC-I for Social Sector projects.


Prepared By:



(HISSAN ANEES)
DIRECTOR PLANNING & HR, PMU,
PRIMARY & SECONDARY HEALTHCARE
DEPARTMENT, LAHORE
(042-99231206)
(Oct-2022)




(RIZWAN SHOUKAT)
PROCUREMENT SPECIALIST, (PMU),
PRIMARY & SECONDARY HEALTHCARE
DEPARTMENT, LAHORE
(042-99231206)
(Oct-2022)



(HAMZA NASEEM)
PROJECT MANAGER CIVIL, PMU,
PRIMARY & SECONDARY HEALTHCARE DEPARTMENT, LAHORE
(042-99231206)
(Oct-2022)

Checked By:



(Dr. AYESHA PARVEZ)
DEPUTY PROJECT DIRECTOR (PMU),
PRIMARY & SECONDARY HEALTHCARE
DEPARTMENT, LAHORE
(042-99231206)
(Oct-2022)



(KHIZAR HAYAT)
PROJECT DIRECTOR (PMU),
PRIMARY & SECONDARY HEALTHCARE
DEPARTMENT, LAHORE
(042-99231206)
(Oct-2022)

Approved By:



(DR. IRSHAD AHMAD)
SECRETARY,
GOVERNMENT OF THE PUNJAB
PRIMARY & SECONDARY HEALTHCARE DEPARTMENT, LAHORE
(042-99204567)
(Oct-2022)

